

JAL JEEWAN MISION PROGRESS REPORT

Abstract for Yavatmal District Expenditure

District	Taluka	Total No of Schemes	Cost in Lakh	Cost in Cr	Total Expenditure till Now in Lakh	Total Expenditure till Now in Cr	Total Expenditure till Now in %	Work in Progress	Work not Started	Completed Scheme
Yavatmal	Arni	98	6341.61	63.42	2054.96	20.55	32.40	93	1	4
Yavatmal	Babhulgaon	64	3527.77	35.28	1251.21	12.51	35.47	58	0	6
Yavatmal	Darwha	107	7662.28	76.62	2542.26	25.42	33.18	73	0	34
Yavatmal	Digras	73	5669.76	56.70	2488.66	24.89	43.89	59	1	13
Yavatmal	Ghatanji	98	4997.06	49.97	2400.74	24.01	48.04	80	0	18
Yavatmal	Kalamb	107	5928.16	59.28	1746.76	17.47	29.47	82	0	25
Yavatmal	Kelapur	58	3023.19	30.23	1436.14	14.36	47.50	51	0	7
Yavatmal	Mahagaon	94	8022.61	80.23	3438.89	34.39	42.86	90	0	4
Yavatmal	Maregaon	108	3630.50	36.31	1008.78	10.09	27.79	69	1	38
Yavatmal	Ner	66	2922.59	29.23	1255.07	12.55	42.94	47	0	19
Yavatmal	Pusad	113	8856.53	88.57	3585.42	35.85	40.48	99	2	12
Yavatmal	Ralegaon	120	8186.55	81.87	3044.25	30.44	37.19	91	0	29
Yavatmal	Umarkhed	115	10463.02	104.63	4786.44	47.86	45.75	104	0	11
Yavatmal	Wani	120	6418.49	64.18	2205.88	22.06	34.37	106	1	13
Yavatmal	Yavatmal	99	5662.81	56.63	1596.89	15.97	28.20	88	0	11
Yavatmal	Zari Jamni	99	4245.54	42.46	1262.27	12.62	29.73	83	3	13
Total		1539		955.61		361.04		1273	9	257

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
ARNI TALUKA															
1	ARNI	KAOTHA BAZAR	DONWADA	C	12.39	1191484	1155739	10-03-2022	3	G K Energy Markete	7276963863	100	10.87	Scheme is completed	
2	ARNI	LONBEHAL	LONBEHAL	B	120.64	10325910	11843911	11-05-2022	18	A V Gaikwad	8378898498	100	113.32	Scheme is completed	
3	ARNI	ANJANKHED	ANJANKHED	B	36.99	3186643	3503714	07-06-2022	18	A V Gaikwad	8378898498	60	9.84	Work in Progress	
4	ARNI	ANTARGAON	ANTARGAON	B	50.74	4361274	4793040	15-07-2022	18	Rane Properties	7798293969	55	16.63	Work in Progress	
5	ARNI	KELZARA KO	KELZARA KO	C	65.85	5310286	5984692	15-12-2022	15	G D Gajghate	8722504183	40	19.84	Work in Progress	
6	ARNI	TARODA	TARODA	B	74.39	6380298	7011948	04-07-2022	18	A T Padmawar	8378898498	80	59.22	Work in Progress	
7	ARNI	UMARI PATHAR	UMARI PATHAR	B	102.01	8722367	9506508	01-07-2022	18	N J Sharma	9421844774	100	90.80	Scheme is completed	
8	ARNI	ASARA	ASARA	B	58.87	5047448	5551688	23-08-2022	16	A V Gaikwad	8378898498	58	7.63	Work in Progress	
9	ARNI	DEOGAON	DEOGAON	B	65.27	5618199	6404747	12-08-2022	18	H R Sardar	9921814007	35	11.70	Work in Progress	
10	ARNI	KATHODA	RUDRAPUR	B	78.27	6621023	7481094	06-12-2022	9	A V Gaikwad	8378898498	67	24.66	Work in Progress	
11	ARNI	KHANDALA	KHANDALA	B	44.68	3833886	4213441	01-07-2022	18	R H Baig Const	9423266692	75	26.53	Work in Progress	
12	ARNI	KHED	BID	B	87.08	7596331	8580056	25-11-2022	15	A V Gaikwad	8378898498	75	49.69	Work in Progress	
13	ARNI	KHED	KHED	B	116.54	10055002	11059497	08-07-2022	18	A V Gaikwad	8378898498	85	87.14	Work in Progress	
14	ARNI	KINHI	GAWANA	B	53.67	4622758	5269944	12-08-2022	18	H R Sardar	9921814007	50	14.61	Work in Progress	
15	ARNI	PANGARI	PANGARI	B	93.74	8019207	8781032	08-07-2022	18	A V Gaikwad	8378898498	65	33.14	Work in Progress	
16	ARNI	SHIRPUR	SHIRPUR	B	81.74	7052300	7756825	23-08-2022	16	A V Gaikwad	8378898498	85	54.34	Work in Progress	
17	ARNI	UMARI (IZ)	UMARI (IZ)	B	66.02	5565167	6121127	23-08-2022	16	A V Gaikwad	8378898498	85	30.18	Work in Progress	
18	ARNI	ICHORA	ICHORA	B	66.45	5713509	6456265	29-08-2022	15	A V Gaikwad	8378898498	50	11.23	Work in Progress	
19	ARNI	KAOTHA BAZAR	KAOTHA BAZAR	B	87.10	7383123	8453676	15-09-2022	15	A V Gaikwad	8378898498	65	53.60	Work in Progress	
20	ARNI	MALEGAON	MALEGAON	B	117.10	10060894	11248079	15-11-2022	15	G D Gajghate	8722504183	45	10.01	Work in Progress	
21	ARNI	SAIKHEDA	LINGI	B	38.05	3227392	3227392	11-11-2022	10	S J Sharma & Sons	9421844774	90	35.53	Work in Progress	
22	ARNI	SAIKHEDA	SAIKHEDA	B	93.58	8041271	9085832	25-11-2022	15	A V Gaikwad	8378898498	85	72.40	Work in Progress	
23	ARNI	YERMAL	NAIKNAGAR	B	95.47	8191247	9378978	15-09-2022	15	A V Gaikwad	8378898498	78	62.59	Work in Progress	
24	ARNI	IVALESHWAR	IVALESHWAR	B	17.60	1499984	1499834	19-08-2022	10	Vithalkripa Const	9767073780	75	8.21	Work in Progress	
25	ARNI	KELZARA (VARTHI)	KELZARA (VARTHI)	B	43.41	3709674	4078786	16-09-2022	10	Tirupati Associates	9604003346	70	15.92	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
26	ARNI	PALASHI	SAKHARA	B	50.77	4376414	4995677	05-09-2022	12	R H Baig Const	9423266692	65	21.86	Work in Progress	
27	ARNI	PALODI	PALODI (JALANDRI)	C	10.60	909955	900855	11-11-2022	4	ClariSmart Technol	7276963863	100	8.08	Scheme is completed	
28	ARNI	SHEKALGAON	SHEKALGAON	B	30.55	2603235	2933946	12-09-2022	10	Viththalkripa Const	9767073780	60	13.11	Work in Progress	
29	ARNI	WARUD (TUKA)	ZAPARWADI	B	35.65	3093831	3494482	16-09-2022	10	G D Gajghate	978722504183	15		Work in Progress	Well Danpatra not Received(painganga region)
30	ARNI	ANJI NAIK	ANJI NAIK	B	63.57	5398690	6095121	13-09-2022	15	A V Gaikwad	8378898498	55	21.97	Work in Progress	
31	ARNI	ANJI NAIK	KAREGAON	B	42.84	3712245	4079757	12-09-2022	10	R H Baig Const	9423266692	50	16.86	Work in Progress	
32	ARNI	BELORA	CHATARI	B	28.25	2349398	2652705	16-09-2022	10	G D Gajghate	978722504183	75	15.23	Work in Progress	
33	ARNI	GHONSARA	GHONSARA	B	48.10	4208298	4742752	13-09-2022	12	Viththalkripa Const	9767073780	75	36.51	Work in Progress	
34	ARNI	KAPESHWAR	KAPESHWAR	B	76.23	6510676	7356413	06-10-2022	15	Akash Mohale	979307274793	60	38.62	Work in Progress	
35	ARNI	BHANSARA	BHANSARA	B	22.65	2022704	2020681	31-01-2023	5	S S Sanghai	9075111735	70	10.50	Work in Progress	
36	ARNI	GANGAON	GANGAON	B	11.37	1014822	1014822	07-11-2022	10	Viththalkripa Const	9767073780	45	2.31	Work in Progress	
37	ARNI	JAMB	JAMB	B	25.87	2352647	2352647	15-12-2022	7	Viththalkripa Const	9767073780	82	18.00	Work in Progress	
38	ARNI	KATHODA	KATHODA	B	43.55	3890779	4396580	22-09-2022	12	R H Baig Const	9423266692	50	20.35	Work in Progress	
39	ARNI	KURHA (DUMNI)	KURHA (DUMNI)	B	50.19	4481106	4216720	25-01-2023	9	Pankaj Pandharkar	8928298848	55	16.50	Work in Progress	
40	ARNI	LONI	LONI	B	87.80	7882041	8905918	22-09-2022	15	A V Gaikwad	8378898498	85	19.97	Work in Progress	
41	ARNI	MUKINDPUR	MUKINDPUR	B	52.50	4730724	5345245	17-10-2022	15	G D Pandharkar	9423655046	40	21.65	Work in Progress	
42	ARNI	PALASHI	SUDHAKARNAGAR	B	31.20	2783223	3143094	04-10-2022	12	G D Gajghate	978722504183	55	14.01	Work in Progress	
43	ARNI	BARBHAI	CHINCHBARDI	B	57.43	5106451	5765694	11-11-2022	15	G D Gajghate	978722504183	26	10.28	Work in Progress	
44	ARNI	BARBHAI	BARBHAI	B	28.81	2573072	2573072	11-11-2022	10	G D Gajghate	978722504183	30	6.22	Work in Progress	
45	ARNI	CHIKANI KASBA	CHIKANI KASBA	B	31.66	2827078	2827078	15-11-2022	10	G D Gajghate	978722504183	40		Work in Progress	
46	ARNI	DAHELI	DAHELI	B	83.26	7482300	8436293	04-10-2022	12	A S Mantri	9226665555	68	30.33	Work in Progress	
47	ARNI	KHADAKA	KHADAKA	B	85.94	7678798	8671667	11-11-2022	15	G D Gajghate	978722504183	20	7.81	Work in Progress	
48	ARNI	KURHA (TALANI)	Kurha Tanda Kurha (Talani)	C	30.56	2744487	2710455	17-10-2022	10	V S Bawane	9284781224	70	16.43	Work in Progress	
49	ARNI	PALSHI	SHIVAR TANDA (PALSHI)	C	21.57	1925526	1901649	17-10-2022	10	V S Bawane	9284781224	65	9.12	Work in Progress	
50	ARNI	WARUD (BHAKT)	WARUD (BHAKT)	B	77.07	6924248	7820938	18-10-2022	15	Akash Mohale	979307274793	52	4.37	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
51	ARNI	CHIKANI KASABA	Ramnagar Tanda (Chikani kasaba)	C	12.11	1081657	1081657	11-11-2022	10	R H Baig Const	9423266692	75	0.92	Work in Progress	
52	ARNI	KELZARA (VARTHI)	KRISHNANAGAR	B	62.99	5588132	6028477	29-11-2022	12	G D Gajghate	9423266692/8722504183	35	7.07	Work in Progress	
53	ARNI	KHED	AKOLA	B	23.82	2127027	2127027	15-12-2022	7	A V Gaikwad	8378898498	45	6.02	Work in Progress	
54	ARNI	KINHI	KINHI	B	28.12	2504381	2504381	11-11-2022	10	R H Baig Const	9423266692	75	16.56	Work in Progress	
55	ARNI	UMARI (KAPESHWAR)	UMARI (KAPESHWAR)	B	80.08	7121657	7042606	17-10-2022	15	Y S Meshram	9923643774	45	29.09	Work in Progress	
56	ARNI	KINHI	NAVNAGAR	B	133.96	11925760	11263880	23-12-2022	15	H R Sardar	9921814007	15		Work in Progress	Danpatra of Well not Given by land Owner-Private land
57	ARNI	BARBHAI	Puroshottamnagar (Barbhai)	C	17.16	1532675	1532675	29-12-2022	10	Tirupati Assosiates	9604003346	60	8.42	Work in Progress	
58	ARNI	DEURWADI (BUTLE)	DEURWADI (BUTLE)	B	42.40	3785538	3785538	25-01-2023	9	G D Gajghate	9423266692/8722504183	0		Work not Started	ESR & Well Danpatra not Received - Private land
59	ARNI	KOPARA	KOPARA	B	36.99	3307534	3241714	31-01-2023	6	N S Mhaske	8080761433	75	19.43	Work in Progress	
60	ARNI	MHASOLA	MHASOLA	B	93.23	8287789	8286960	25-01-2023	12	G K Energy Markete	7276963863	85	78.00	Work in Progress	
61	ARNI	PALODI	PALODI	B	84.54	5762042	5589757	26-12-2022	15	A D Dakhore	9922596671	40	20.11	Work in Progress	
62	ARNI	PARSODA	PARSODA	B	50.39	4509073	5090743	19-01-2023	7	A V Gaikwad	8378898498	55		Work in Progress	
63	ARNI	YERMAL	YERMAL	B	22.29	1893257	1891742	04-01-2023	10	G D Gajghate	9423266692/8722504183	45	0.61	Work in Progress	
64	ARNI	DABHADI	CHANDANI	B	49.20	4390716	4201915	16-01-2023	9	R D Gawande	9422168896	10		Work in Progress	
65	ARNI	KAWATHA BK	CHIMATA	B	32.21	2918219	2863356	26-12-2022	7	G D Gajghate	9423266692/8722504183	35		Work in Progress	
66	ARNI	MAHALUNGI	MAHALUNGI	B	99.49	8841823	8641997	23-12-2022	12	Gughane Infrastruct	9422166480	46	51.17	Work in Progress	
67	ARNI	SHARI	SHARI	B	73.94	6565284	7418771	15-12-2022	12	A V Gaikwad	8378898498	80	62.80	Work in Progress	
68	ARNI	TENDOLI	TENDOLI	B	59.40	5219508	5036303	27-12-2022	12	Gughane Infrastruct	9422166480	80	31.37	Work in Progress	
69	ARNI	AYATA	AYATA	B	85.33	7239228	6712212	25-01-2023	12	G D Gajghate	9423266692/8722504183	5		Work in Progress	Danpatra not Received(painganga region)
70	ARNI	BRAMHANWADA	BRAMHANWADA	B	123.69	10464173	10065488	20-01-2023	12	G D Pandharkar	9423655046	85	45.96	Work in Progress	
71	ARNI	DATODI	DATODI	B	108.63	9191370	8559003	25-01-2023	12	G D Gajghate	9423266692/8722504183	22		Work in Progress	
72	ARNI	JAWALA	JAWALA	B	162.38	13741524	12367385	25-01-2023	15	G K Energy Markete	7276963863	30	22.92	Work in Progress	
73	ARNI	KINHI	KAKADDARA	B	62.34	5274300	5156715	25-01-2023	12	R D Gawande	9422168896	60	24.89	Work in Progress	
74	ARNI	PAHUR	PAHUR	B	122.61	9565923	8848478	25-01-2023	12	G K Energy Markete	7276963863	75	56.00	Work in Progress	
75	ARNI	PALASHI	PALASHI	B	57.57	4843740	4504193	13-01-2023	9	S N Sidam	9373950207	80	21.39	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
76	ARNI	RANIDHANORA	RANIDHANORA	B	104.63	8859315	8521775	20-01-2023	12	G D Pandharkar	9423655046	40	38.92	Work in Progress	
77	ARNI	SAWALI	SAWALI	B	115.66	9686188	8826054	30-01-2023	12	G D Gajghate	98722504183	35	6.07	Work in Progress	
78	ARNI	SHELU (SHENDURSANI)	SHELU (SHENDURSANI)	B	79.52	6756954	6499514	20-01-2023	15	G D Pandharkar	9423655046	40	10.51	Work in Progress	
79	ARNI	SHIVAR	SHIVAR	B	50.47	4257043	3993106	25-01-2023	9	A W Pawar	9284075065	70	18.91	Work in Progress	
80	ARNI	SUKALI	SUKALI	B	62.74	5223174	5024171	20-01-2023	9	Pankaj Pandharkar	8928298848	22	13.38	Work in Progress	
81	ARNI	WARUD (TUKA)	WARUD (TUKA)	B	73.81	6245859	5901712	16-01-2023	12	A R Thakare	9834952695	45	21.71	Work in Progress	
82	ARNI	WARUD (TUKA)	GUDHA	B	34.78	2869571	2668414	13-01-2023	7	S N Sidam	9373950207	60	13.57	Work in Progress	
83	ARNI	KOPARA	KOPARA (DOLHARI)	C	13.60	1152519	1152404	31-01-2023	4	Olaras Corporation	9766931315	35		Work in Progress	
84	ARNI	BORGAON (PUNJI)	BORGAON (PUNJI)	B	98.58	8345531	7662866	25-01-2023	12	G D Gajghate	98722504183	50	8.15	Work in Progress	
85	ARNI	KAWATHA BK	KAWATHA BK	B	61.61	5211957	4848162	30-01-2023	12	G D Gajghate	98722504183	22		Work in Progress	Danpatra not Received(painganga region)
86	ARNI	KOSDANI	KOSDANI	B	70.79	4985416	4631950	27-01-2023	9	A W Pawar	9881268423	10		Work in Progress	ESR Land Danpatra not Received From Grampanchayat- Private land
87	ARNI	KURHA (TALNI)	KURHA (TALANI)	B	74.44	6299324	5857741	25-01-2023	12	G D Gajghate	98722504183	55	15.26	Work in Progress	
88	ARNI	SUBHASHNAGAR	SUBHASHNAGAR	B	69.63	5892031	5421846	25-01-2023	12	G D Gajghate	98722504183	30		Work in Progress	
89	ARNI	TALNI	TALANI	B	94.64	8011678	7210518	16-01-2023	12	N S Mhaske	8080761433	60	49.54	Work in Progress	
90	ARNI	Borgaon(Dabhadi)	Borgaon(Dabhadi)	B	136.91	10505992	8740929	31-10-2023	8	Pankaj Pandharkar	8928298848	22		Work in Progress	
91	ARNI	Dabhadi	Dabhadi	B	66.19	5579927	4558800	31-10-2023	8	Pankaj Pandharkar	8928298848	30		Work in Progress	
92	ARNI	Vitholi	Vitholi	B	62.44	5267574	4351016	31-10-2023	8	Pankaj Pandharkar	8928298848	5		Work in Progress	
93	ARNI	Tendoli	Amani	B	59.70	5062531	4391745	23-10-2023	6	Chetan Indoriya	9588689473	20		Work in Progress	
94	ARNI	Shelu(Bramhangaoan)	Shelu(Bramhangaoan)	B	70.46	5952368	4922608	31-10-2023	8	Pankaj Pandharkar	8928298848	30	19.56	Work in Progress	
95	ARNI	Satara	Satara	B	62.80	5336892	4498999	31-10-2023	8	Pankaj Pandharkar	8928298848	35	13.32	Work in Progress	
96	ARNI	Bhandari(Chikani)	Bhandari(Chikani)	B	133.35	11255997	9263685	31-10-2023	8	Pankaj Pandharkar	8928298848	10		Work in Progress	ESR & WELL danpatra not received from GP (GP demanding change in source location)
97	ARNI	Sakur	Sakur & Vasti	B	67.44	5712285	5082791	31-10-2023	5	Vaishnavi Construct	9423374672	30		Work in Progress	
98	ARNI	Bilayata	Bilayata	C	56.93	4892193	4402978	06-03-2024	8	Pande Electricals &	9420115392	40	13.61	Work in Progress	
Total For	ARNI				6386.54								2074.78		

BABHULGAON TALUKA

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	BABHULGA	MUBARAKPUR	WADGAON	C	12.68	1218594	1182036	10-03-2022	3	Sankalp Enterprises	9156798349	100	11.47	Scheme is completed	
2	BABHULGA	KOTAMBA	KOTAMBA	B	45.02	3869411	4250581	08-06-2022	18	N P Chanhujwar	8446528002	50	20.62	Work in Progress	
3	BABHULGA	MADANI	MADANI	B	65.36	5608212	6129776	01-07-2022	18	R D Gawande	9422168896	40	22.33	Work in Progress	
4	BABHULGA	GANORI	GANORI	B	112.83	9643717	10502008	13-06-2022	18	H R Sardar	9921814007	51	42.76	Work in Progress	
5	BABHULGA	GHARFAL	GHARFAL	B	70.44	6076361	6653008	04-07-2022	18	A G Sardar	8551006665	80	43.06	Work in Progress	
6	BABHULGA	KHADAK SAWANGA	PRATAPPUR	B	55.01	4718975	5183794	16-06-2022	18	Syed Wasim	8275164095	65	33.57	Work in Progress	
7	BABHULGA	NANDURA BK	PALOTI	B	35.45	3030170	3395305	05-09-2022	12	Akash Mohale	99307274793	60	14.42	Work in Progress	
8	BABHULGA	ASEGAON DEVI	ASEGAON DEVI	B	66.79	5730832	6274688	22-06-2022	18	R G Sarokh	7057021567	60	25.64	Work in Progress	
9	BABHULGA	BORGAON	BHILUKSA	B	34.56	2986179	3284498	17-10-2022	10	A S Kadam	7350363769	45	8.61	Work in Progress	
10	BABHULGA	YERANDGAON	YERANDGAON	B	106.95	9244643	10380809	23-08-2022	16	S U Samdurkar	9822462975	76	64.13	Work in Progress	
11	BABHULGA	NAIGAON	NAIGAON	B	55.74	4771969	5246780	27-06-2022	18	Viththalkripa Const	9767073780	65	35.23	Work in Progress	
12	BABHULGA	PAHUR	PAHUR	B	64.80	5538262	6061628	07-06-2022	18	S U Samdurkar	9822462975	90	51.34	Work in Progress	
13	BABHULGA	UMARI	UMARDA	C	53.46	4107171	4634942	15-12-2022	12	Syed Wasim Syed La	8275164095	55	25.26	Work in Progress	
14	BABHULGA	NANDURA BK	NANDURA BK	B	36.43	3104551	3413454	27-06-2022	18	Viththalkripa Const	9767073780	50	14.50	Work in Progress	
15	BABHULGA	PANCHAGAVHAN	PANCHAGAVHAN	B	50.00	4265962	4690425	27-06-2022	18	Viththalkripa Const	9767073780	85	28.33	Work in Progress	
16	BABHULGA	SARFALI	SARFALI	B	131.15	11124947	12571190	05-12-2022	15	A R Agrawal	9890888939	40	26.78	Work in Progress	
17	BABHULGA	SUKALI	SUKALI	B	161.69	13727684	13315853	29-09-2022	15	R S Hushe	9657470965	40	32.71	Work in Progress	
18	BABHULGA	TAKALGAON	PANAS	B	74.04	6322677	6322677	23-08-2022	15	H R Sardar	9921814007	32	17.67	Work in Progress	
19	BABHULGA	UMARI	UMARI	B	43.22	3688823	4054016	11-11-2022	12	Rane Properties	7798293969	55	18.70	Work in Progress	
20	BABHULGA	VIRKHED	VIRKHED	B	65.07	5497677	6041947	15-07-2022	18	A G Sardar	8551006665	45	21.36	Work in Progress	
21	BABHULGA	ASHTARAMPUR	ASHTARAMPUR	B	55.04	4703038	4703038	23-11-2022	12	S P Sonone	9518756827	65	29.30	Work in Progress	
22	BABHULGA	ASHTARAMPUR	SAUJANA	B	30.40	2599350	2857985	27-06-2022	18	Viththalkripa Const	9767073780	10		Work in Progress	
23	BABHULGA	GONDHALI	GONDHALI	B	62.38	5275803	5275803	25-08-2022	12	H R Sardar	9921814007	75	33.27	Work in Progress	
24	BABHULGA	PACHAKHED	PACHAKHED	B	63.24	5348952	6097270	05-09-2022	15	Akash Mohale	99307274793	70	41.96	Work in Progress	
25	BABHULGA	SINDHI	SINDHI	B	35.56	2995134	2995134	17-10-2022	10	R S Hushe	9657470965	35	6.31	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
26	BABHULGA	WATKHED BK	WATKHED BK	B	74.37	6295166	6880616	21-07-2022	18	R U Nalamwar	9422165223	85	59.71	Work in Progress	
27	BABHULGA	ALEGAON	ALEGAON	B	40.76	3480562	3903450	10-08-2022	18	S U Samdurkar	9822462975	75	26.77	Work in Progress	
28	BABHULGA	DABHA	DABHA	B	152.49	12937397	14601146	16-09-2022	15	Sumit Bajoriya Infra	9422166480	30	37.34	Work in Progress	
29	BABHULGA	GIMONA	ANTARGAON	B	36.45	3075222	3075222	01-08-2022	12	K G Nagpure	8788827789	65	21.01	Work in Progress	
30	BABHULGA	KONDHA	KONDHA	B	51.76	4415539	4989559	12-09-2022	12	V Rao Gade	9422869866	75	35.09	Work in Progress	
31	BABHULGA	MANKAPUR	DEOGAON	B	49.93	4242994	4772095	17-10-2022	12	Rahul Ghuge	9175789819	30	8.42	Work in Progress	
32	BABHULGA	MITANAPUR (HASTA)	HASTAPUR	B	48.57	4144332	4598136	17-10-2022	12	R S Hushe	9657470965	20	3.39	Work in Progress	
33	BABHULGA	MITANAPUR (HASTA)	MITANAPUR (HASTA)	B	64.67	5470863	6195752	12-09-2022	15	V Rao Gade	9422896866	45	26.07	Work in Progress	
34	BABHULGA	MUBARAKPUR	SAWANGI RAUT	B	59.73	5093210	5754818	18-10-2022	15	Akash Mohale	9307274793	40	16.95	Work in Progress	
35	BABHULGA	RANI AMRAVATI	VAIJAPUR	B	52.56	4483564	5041768	17-10-2022	12	Rahul Ghuge	9175789819	30	5.32	Work in Progress	
36	BABHULGA	SAWANGI MANG	MURADABAD	C	11.03	847002	838532	11-11-2022	4	Aditya Enterprises	8806762888	100	9.36	Scheme is completed	
37	BABHULGA	MAHAMMADPUR	BAGWADI	B	11.31	870611	861905	11-11-2022	4	Aditya Enterprises	8806762888	100	7.75	Scheme is completed	
38	BABHULGA	MANKAPUR	MARALPUR	B	10.78	825490	817235	11-11-2022	4	Aras LED lights	8668998567	60		Work in Progress	
39	BABHULGA	SUKALI	ZOLA	C	10.89	835302	826949	11-11-2022	4	Aras LED lights	8668998567	80		Work in Progress	
40	BABHULGA	GAWANDI	GAWANDI	B	55.72	4710269	5176586	16-09-2022	15	A R Agrawal	9890888939	85	44.22	Work in Progress	
41	BABHULGA	MAHAMMADPUR	MAHAMMADPUR	B	48.43	4177281	4698188	17-10-2022	12	R G Sarokh	7057021567	15	3.02	Work in Progress	
42	BABHULGA	NANDESAWANGI	NANDESAWANGI	B	48.51	4097118	4503142	16-09-2022	10	A R Agrawal	9890888939	10		Work in Progress	
43	BABHULGA	KOPRA (JAN)	KOPRA (JAN)	B	5.62	501128	501128	05-09-2022	6	S L Varhate	9767801460	100	5.39	Scheme is completed	
44	BABHULGA	MALAPUR	MALAPUR	B	7.74	690812	690812	05-09-2022	6	S L Varhate	9767801460	50	2.47	Work in Progress	
45	BABHULGA	PIMPRI (IZ)	INDIRANAGAR	B	40.02	3580504	4045611	18-10-2022	12	Akash Mohale	9307274793	8		Work in Progress	
46	BABHULGA	PIMPRI (IZ)	PIMPRI (IZ)	B	9.43	819158	819158	05-09-2022	6	S L Varhate	9767801460	100	7.47	Scheme is completed	
47	BABHULGA	WARUD	RENUKAPUR	B	45.44	4047903	4551867	17-10-2022	12	R S Hushe	9657470965	51	6.68	Work in Progress	
48	BABHULGA	BHATMARG	NAGARI	B	11.11	991159	1129822	31-01-2023	5	A V Khedkar	8381069287	100	9.12	Scheme is completed	
49	BABHULGA	FALEGAON	FALEGAON	B	83.53	7451027	7451027	29-09-2022	15	Rahul Ghuge	9175789819	30	7.51	Work in Progress	
50	BABHULGA	KHARDA	KHARDA	B	110.02	9811269	9811269	29-09-2022	15	Rahul Ghuge	9175789819	40	17.12	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
51	BABHULGAON	WATKHEDE KH	WATKHEDE KH	B	83.45	7443949	8411662	04-10-2022	15	R U Nalamwar	9422165223	40	35.44	Work in Progress	
52	BABHULGAON	GALWHA	GALWHA	B	68.92	6141928	5751915	21-10-2022	15	Akash Mohale	9307274793	52	28.88	Work in Progress	
53	BABHULGAON	RANI AMRAVATI	RANI AMRAVATI	B	123.83	11044300	10050313	21-10-2022	15	R S Hushe	9657470965	35	27.42	Work in Progress	
54	BABHULGAON	KOTHA F	FATTEPUR	B	53.69	4572429	4243204	24-01-2023	9	Rahul Ghuge	9175789819	30	7.45	Work in Progress	
55	BABHULGAON	MAHULI	GALWHI	B	25.66	2154771	1906757	18-01-2023	7	H R Sardar	9921814007	78	12.90	Work in Progress	
56	BABHULGAON	KINHI	KINHI	B	51.04	4343216	3789455	03-10-2023	8	Nrusingh Traders & Construction		26	6.27	Work in Progress	
57	BABHULGAON	ALIPUR	ALIPUR	B	69.58	6001205	5101030	31-10-2023	8	Akash Mohale	9307274793	5		Work in Progress	
58	BABHULGAON	BHATMARG	BHATMARG	B	35.54	3011090	2649762	23-10-2023	6	Raviraj Salunkhe		55	8.34	Work in Progress	
59	BABHULGAON	DIGHI-1	DIGHI-1	B	43.35	3503990	3043916	30-10-2023	5	Shubham Ishvar Th	8999526951	35	10.04	Work in Progress	
60	BABHULGAON	DIGHI-2	DIGHI-2	B	42.78	3573322	3067696	30-10-2023	5	Shubham Thavkar	8999526951	2		Work in Progress	
61	BABHULGAON	CHONDHI	CHONDHI	B	40.61	3059772	2492490	03-10-2023	8	Milind Nawade	9921970222	76		Work in Progress	
62	BABHULGAON	KRUSHNAPUR	KRUSHNAPUR	B	39.03	3223075	2813422	31-10-2023	8	Shekh Nadim Shekh	9011948948	85	26.31	Work in Progress	
63	BABHULGAON	BAGAPUR	BAGAPUR	B	33.68	2727060	2396540	03-10-2023	8	Shaikh Nadeem Shaik	9011948948	55	13.38	Work in Progress	
64	BABHULGAON	KARALGAON	KARALGAON	B	88.45	7444536	6587669	16-10-2023	8	Shaikh Nadim Shaik	9011948948	68	45.27	Work in Progress	
Total For	BABHULGAON				3551.27								1251.21		
DARWHA TALUKA															
1	DARWHA	JAMBHORA	DHAWALSAR	C	8.49	816181	791695.6	10-03-2022	3	G K Energy Markete	7276963863	100	8.16	Scheme is completed	
2	DARWHA	PALASHI	PALASHI	B	89.70	7677524	8360824	15-07-2022	18	Syed Farooq	7741986222	52	31.03	Work in Progress	
3	DARWHA	SAWALA	SAWALA	B	58.22	5146132	5702129	23-08-2022	15	P A Kanherkar	9146648789	100	15.03	Scheme is completed	
4	DARWHA	SINDHI (DOLHARI)	SINDHI (DOLHARI)	B	120.17	10121928	11027841	06-06-2022	18	A V Borkar	8805512909	95	81.75	Work in Progress	
5	DARWHA	KARAJGAON	KARAJGAON	B	112.65	9649734	10513385	10-06-2022	18	Shrikrishna Hingasp	7798205565	100	64.14	Scheme is completed	
6	DARWHA	MAHAGAON KASBA	WADGAON ANDH	B	37.04	3168499	3469190	15-06-2022	18	S G Ingole	8830083635	100	32.36	Scheme is completed	
7	DARWHA	WADGAON (GADHVE)	GAJIPUR	B	36.93	3185811	3499613	07-06-2022	18	P A Kanherkar	9146648789	100	23.46	Scheme is completed	
8	DARWHA	BHOPAPUR	BHOPAPUR	B	27.64	2362004	2595842	15-07-2022	12	Syed Farooq	7741986222	100	12.84	Scheme is completed	
9	DARWHA	GANESHPUR	GAULPEND	B	53.24	4572131	5015628	12-07-2022	18	S G Ingole	8830083635	85	16.82	Work in Progress	
10	DARWHA	GONDEGAON	GONDEGAON	B	46.61	3982505	4376773	07-06-2022	18	A V Borkar	8805512909	100	29.93	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
11	DARWHA	KHED	KHED	B	77.78	6669786	7536858	10-10-2022	15	P A Kanherkar	9146648789	86	56.50	Work in Progress	
12	DARWHA	KHOPADI BK	RAJURA	B	65.54	5615763	6146453	15-07-2022	18	Syed Farooq	7741986222	58	21.66	Work in Progress	
13	DARWHA	KURHAD KH	KURHAD KH	B	35.10	2999955	3296951	10-06-2022	18	Shrikrishna Hingasp	7798205565	100	24.34	Scheme is completed	
14	DARWHA	NAIGAON	NAIGAON	B	77.21	6621384	7210687	01-07-2022	18	P A Kanherkar	9146648789	100	85.08	Scheme is completed	
15	DARWHA	PANDHURNA	PANDHURNA	B	48.80	4171073	4581924	01-07-2022	18	P A Kanherkar	9146648789	100	50.66	Scheme is completed	
16	DARWHA	SANGALWADI	SANGALWADI	C	71.41	5413144	6114146	09-12-2022	15	P D Rathod	9763788339	44	24.80	Work in Progress	
17	DARWHA	SAWALA	DARYAPUR	B	38.07	3104540	3508130	10-10-2022	10	Afsar Khan Miya Kh	9325667781	100	34.00	Scheme is completed	
18	DARWHA	SAWALI	SAWALI	B	16.95	1448372	1448372	03-06-2022	18	Shrikrishna Hingasp	7798205565	100	12.10	Scheme is completed	
19	DARWHA	WAGAD BK	RAJIVNAGAR	B	84.65	7093001	7713639	15-06-2022	18	S G Ingole	8830083635	54	26.37	Work in Progress	
20	DARWHA	WAGAD BK	WAGAD BK	B	51.74	4273290	4687799	20-06-2022	18	S G Ingole	8830083635	74	20.80	Work in Progress	
21	DARWHA	DHULAPUR	BIJORA	B	37.29	3201399	3518338	24-06-2022	18	D B Irve	8421411088	100	17.36	Scheme is completed	
22	DARWHA	DOLHARI (SINDHII)	ANTARGAON	B	38.00	3248325	3569909	01-07-2022	18	Afsar Khan Miya Kh	9325667781	100	33.23	Scheme is completed	
23	DARWHA	IRTHAL	IRTHAL	B	73.74	6329866	6956523	12-08-2022	18	S G Ingole	8830083635	78	21.03	Work in Progress	
24	DARWHA	PIMPALKHUTA	PIMPALKHUTA	B	116.14	9787127	10663075	12-07-2022	18	A V Borkar	8805512909	86	23.13	Work in Progress	
25	DARWHA	WADGAON{GADHVE}	WADGAON{GADHVE}	B	99.76	8377768	9466878	23-08-2022	15	P A Kanherkar	9146648789	100	73.51	Scheme is completed	PCC balance
26	DARWHA	WARJAI	WARJAI	B	67.71	5637625	6173209	01-07-2022	18	Shrikrishna Hingasp	7798205565	100	43.57	Scheme is completed	
27	DARWHA	BANAYAT	MORGAVHAN	B	38.07	3297823	3726543	16-09-2022	10	S G Ingole	8830083635	2		Work in Progress	
28	DARWHA	BANAYAT	WADUL	B	32.57	2783359	3173041	12-08-2022	15	Y S Meshram	9923643774	100	23.09	Scheme is completed	
29	DARWHA	DAHELI	DAHELI	B	42.53	3634603	4107327	23-08-2022	12	P A Kanherkar	9146648789	100	48.19	Scheme is completed	
30	DARWHA	DOLHARI (SINDHII)	DOLHARI (SINDHII)	B	45.23	3779151	4302563	12-08-2022	15	A V Borkar	8805512909	92	30.50	Work in Progress	
31	DARWHA	Ghatkinhi	Ghatkinhi	B	24.37	2004802	2004802	08-07-2022	12	Rahul Ghuge	9175789819	70	5.85	Work in Progress	
32	DARWHA	KANZARA BK	KANZARA BK	B	17.31	69479	69479	01-07-2022	12	A V Borkar	8805512909	100	13.74	Scheme is completed	
33	DARWHA	KOLWAI	MANKI	B	36.58	3132700	3442837	25-07-2022	18	D B Irve	8421411088	100	26.06	Scheme is completed	
34	DARWHA	MAHATOLI	MAHATOLI	B	63.26	5402761	6145607	23-08-2022	15	Shrikrishna Hingasp	7798205565	100	53.42	Scheme is completed	
35	DARWHA	PALODI	PALODI	B	87.47	7464949	8435392	06-12-2022	12	Syed Farooq	7741986222	44	5.99	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
36	DARWHA	PEKARDA	PEKARDA	B	50.59	4209941	4628830	25-07-2022	18	A V Borkar	8805512909	90	21.29	Work in Progress	
37	DARWHA	SAIKHEDA	BAGWADI	B	21.74	1857855	1857669	04-07-2022	12	Afsar Khan Miya Kh	9325667781	100	19.76	Scheme is completed	
38	DARWHA	SHELODI	SHELODI	B	53.51	4487268	5070612	07-09-2022	12	S G Ingole	8830083635	38	17.72	Work in Progress	
39	DARWHA	WARUD	PIMPALGAON	B	84.62	7082839	8000067	17-10-2022	15	Rahul Ghuge	9175789819	46	11.98	Work in Progress	
40	DARWHA	BHULAI	BHULAI	B	42.43	3581821	4047458	06-12-2022	9	Syed Farooq	7741986222	93	12.12	Work in Progress	
41	DARWHA	DUDHGAON	DUDHGAON	B	112.22	9634819	10819901	25-08-2022	15	P A Kanherkar	9146648789	100	114.24	Scheme is completed	
42	DARWHA	KOHALA	KOHALA	B	103.34	9808615	11024883	29-08-2022	15	A V Borkar	8805512909	98	79.81	Work in Progress	
43	DARWHA	NIMBHA	NIMBHA	B	22.71	1940847	1940847	12-08-2022	10	Y S Meshram	9923643774	100	17.02	Scheme is completed	
44	DARWHA	SAIKHEDA	SAIKHEDA	B	111.55	9664002	10609146	07-09-2022	15	S G Ingole	8830083635	100	98.59	Scheme is completed	
45	DARWHA	SANGVI RLY	SANGVI RLY	B	69.30	5175629	5801880	29-08-2022	15	A V Borkar	8805512909	74		Work in Progress	
46	DARWHA	SHELODI	MUNDHAL	B	21.97	1877460	1877460	29-09-2022	10	S G Ingole	8830083635	65	3.49	Work in Progress	
47	DARWHA	SAJEGAON	WAGHUL	C	10.10	870393	861689	11-11-2022	4	Shubham Enterprise	9579452905	2		Work in Progress	
48	DARWHA	CHIKHALI	CHIKHALI	B	98.63	8306290	9303045	29-08-2022	15	D B Irve	8421411088	78	34.53	Work in Progress	
49	DARWHA	DHULAPUR	MAHULI	B	35.26	3039542	3434682	13-09-2022	10	Afsar Khan Miya Kh	9325667781	100	40.05	Scheme is completed	
50	DARWHA	KURHAD BK	NILONA	B	65.69	5685504	6424620	07-10-2022	15	A V Borkar	8805512909	90	50.19	Work in Progress	
51	DARWHA	NAKHEGAON	NAKHEGAON	B	79.36	6861975	7692273	07-09-2022	15	Shrikrishna Hingasp	7798205565	84	21.62	Work in Progress	
52	DARWHA	SAJEGAON	SAJEGAON	B	94.42	8145192	9149033	07-09-2022	15	Shrikrishna Hingasp	7798205565	92	81.61	Work in Progress	
53	DARWHA	SAWALA	SAWANGI	C	13.41	1156792	1145224	11-11-2022	4	Safety Science Techn	7588189289	100		Scheme is completed	
54	DARWHA	JAWALA	JAWALA	B	67.22	5809201	6564397	16-09-2022	15	Y S Meshram	9923643774	52	11.73	Work in Progress	
55	DARWHA	LAKH KHIND	LAKH KHIND	B	57.27	4936833	5573685	13-09-2022	15	D B Irve	8421411088	74	11.09	Work in Progress	
56	DARWHA	RAMGAON RAMESHWAR	RAMGAON RAMESHWAR	B	149.01	12694305	14217622	16-09-2022	15	Rahul Ghuge	9175789819	100	117.65	Scheme is completed	
57	DARWHA	TALEGAON	TALEGAON	B	140.50	11894641	13333892	07-09-2022	15	S G Ingole	8830083635	15	7.72	Work in Progress	
58	DARWHA	TORNALA	TELGAVHAN	B	80.84	5295753	5295753	02-09-2022	10	Rahul Ghuge	9175789819	100	44.30	Scheme is completed	
59	DARWHA	WAGAD KH	KARMALA	B	39.76	3349564	3349564	21-11-2022	10	S G Ingole	8830083635	100	30.92	Scheme is completed	
60	DARWHA	MAHAGAON KASBA	PABHAL	C	47.49	4240946	4217620	25-01-2023	9	S G Ingole	8830083635	90		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
61	DARWHA	MANKOPRA	MANKOPRA	B	24.13	2159929	2159929	11-11-2022	10	S G Ingole	8830083635	40		Work in Progress	
62	DARWHA	SAJEGAON	PIMPRI KH	B	66.68	5868974	6631941	11-11-2022	15	D B Irve	8421411088	78	30.44	Work in Progress	
63	DARWHA	UJONA	UJONA	B	50.30	4497074	5081693	16-09-2022	12	Shrikrishna Hingasp	7798205565	76	15.69	Work in Progress	
64	DARWHA	BHANDEGAON	BORGAON DEVI	B	16.34	1459153	1459153	12-12-2022	7	P A Kanherkar	9146648789	100	14.85	Scheme is completed	
65	DARWHA	DOLHARI SHENDRI	DOLHARI SHENDRI	C	68.41	6124154	6919682	19-01-2023	12	Radheshyam Chavh	9404050101	40	20.43	Work in Progress	
66	DARWHA	HATGAON	HATGAON	B	39.79	3553014	4014906	10-10-2022	12	Shrikrishna Hingasp	7798205565	100	29.41	Scheme is completed	
67	DARWHA	NAIGAON	MANGALA (IZ)	C	57.93	5191400	5700021	29-12-2022	12	G M Jaware	9422816729	92	22.57	Work in Progress	
68	DARWHA	SHENDRI BK	SHENDRI BK	B	63.90	5721603	5721603	07-11-2022	15	D B Irve	8421411088	78	31.06	Work in Progress	
69	DARWHA	BORI BK	WAGHAL	B	37.16	3329043	3328277	28-12-2022	9	R N Nakshane	9881410191	100	30.27	Scheme is completed	
70	DARWHA	BRAMHI	BRAMHI	B	81.71	6819161	7613593	12-12-2022	15	P A Kanherkar	9146648789	100	54.36	Scheme is completed	
71	DARWHA	CHORKHOPADI	CHORKHOPADI	B	56.60	4870155	4370477	25-01-2023	9	Gughane Infrastruct	9422166480	76	11.89	Work in Progress	
72	DARWHA	MANGKINHI	MANGKINHI	B	114.10	10136752	9901744	28-12-2022	12	U B Borkar	8888676893	46	10.74	Work in Progress	
73	DARWHA	DEULGAON	DEULGAON	B	107.02	8957493	10117488	16-01-2023	12	Gughane Infrastruct	9422166480	68		Work in Progress	
74	DARWHA	TORNALA	TORNALA	B	113.43	10143351	10593715	16-01-2023	12	Gughane Infrastruct	9422166480	76		Work in Progress	
75	DARWHA	BORI KH	BORI KH	B	263.66	22235010	25345688	23-01-2023	15	A V Borkar	8805512909	28		Work in Progress	
76	DARWHA	DHAMANGAON BK	DHAMANGAON KH	B	349.70	29572492	33712641	23-01-2023	15	A V Borkar	8805512909	78	13.25	Work in Progress	
77	DARWHA	MAHAGAON KASBA	MAHAGAON KASBA	B	268.05	22653995	25821024	23-01-2023	15	Bin Doud Constructi	9970878080	77	95.63	Work in Progress	
78	DARWHA	Kamathwada	Kamathwada	B	114.63	9582685	7981418	23-10-2023	6	Shrikrishna Hingasp	7798205565	60	60.11	Work in Progress	
79	DARWHA	Aamshet	Aamshet	B	62.10	5293539	4552981	31-10-2023	8	Aditya Munde	8888676893	16		Work in Progress	
80	DARWHA	Pathrad devi	Pathrad devi	B	114.92	9607899	7794888	03-10-2023	8	Pravin Kanherkar	9146648789	70		Work in Progress	
81	DARWHA	Ladkhed	Ladkhed	B	348.62	29474836	22993320	24-11-2023	8	Pravin Kanherkar	9146648789	38		Work in Progress	
82	DARWHA	Banayat	Banayat	B	54.81	4461005	3792300	27-10-2023	5	KHEMARAJ RATHOI	9834893293	28		Work in Progress	
83	DARWHA	Wagad kh.	Wagad kh.	B	98.49	8377094	7037596	03-10-2023	8	Pravin Kanherkar	9146648789	48		Work in Progress	
84	DARWHA	Jambhora	Jambhora	B	62.11	5057535	4349985	23-10-2023	6	Aditya Munde	8888676893	60		Work in Progress	
85	DARWHA	Tarnoli	Tarnoli	B	60.31	5110950	4339196	16-10-2023	8	K G Nagpure	8788827789	40		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
86	DARWHA	Deurwadi	Deurwadi	B	80.15	6623156	5630344	23-10-2023	6	Pravin Kanherkar	9146648789	35		Work in Progress	
87	DARWHA	Taroda	Taroda	B	102.87	8548249	6839454	03-10-2023	8	Pravin Kanherkar	9146648789	60		Work in Progress	
88	DARWHA	Bodegaon	Bodegaon	B	98.56	8225759	7074152	31-10-2023	6	Sahil Jadhav	9765658288	36	21.01	Work in Progress	
89	DARWHA	Umari iz.	Umari iz.	B	40.20	3237564	2752253	10-10-2023	8	Shrikrishna Hingasp	7798205565	38		Work in Progress	
90	DARWHA	Bramhnath	Bramhnath	B	33.26	2819002	2621389	16-10-2023	8	Rahul Ghuge	9175789819	32		Work in Progress	
91	DARWHA	Ramgaon haru	Ramgaon haru	B	48.77	4132700	3595449	16-10-2023	8	MANOHAR RATHOD	7030999606	51	18.63	Work in Progress	
92	DARWHA	Takali bk.	Takali bk.	B	27.30	2313422	2138295	23-10-2023	6	Praful dhoke	9921288969	70		Work in Progress	
93	DARWHA	Kumbharkinhi	Kumbharkinhi	B	71.73	5909011	5110703	16-10-2023	8	ADITYA MUNDE	8888676893	70	33.85	Work in Progress	
94	DARWHA	Both	Both	B	48.16	3911470	3422145	31-10-2023	8	ADITYA MUNDE	8888676893	46		Work in Progress	
95	DARWHA	Dhulapur	Dhulapur	B	44.44	3596373	3161211	31-10-2023	8	MUNDE CONSTRUCT	9284783161	48		Work in Progress	
96	DARWHA	Kolwai	Kolwai	B	62.45	5123131	4610306	31-10-2023	8	SAMARTH CONTRU	7030999606	48		Work in Progress	
97	DARWHA	Mozar	Mozar	B	61.12	5040458	4234488	31-10-2023	5	KUNDAN IKHAR	8888111508	10		Work in Progress	
98	DARWHA	Naygaon	Khopadi kh.	B	44.27	3634634	3391113	23-10-2023	6	Rahul Ghuge	9175789819	76		Work in Progress	
99	DARWHA	Chani	Chani	B	82.83	6849582	5685153	10-10-2023	8	Shrikrishna Hingasp	7798205565	77		Work in Progress	
100	DARWHA	Chikani	Chikani	B	74.88	6175889	5062993	16-10-2023	8	KRISHNA MEHETRE	9421881846	92	44.60	Work in Progress	
102	DARWHA	Bori KH	Tapona	B	70.02	5802877	4991054	23-10-2023	6	Shrikrishna Hingasp	7798205565	15		Work in Progress	
103	DARWHA	Uchegaon	Uchegaon	B	39.86	3208829	2807404	16-10-2023	8	MANOHAR RATHOD	7030999606	20		Work in Progress	
104	DARWHA	Bhandegaon	Bhandegaon	B	49.38	4015551	3493930	03-10-2023	8	Afsar Khan Miya Kh	9325667781	80	15.92	Work in Progress	
105	DARWHA	Pandhurna	Bothgavhan	B	43.43	3510872	2917885	31-10-2023	8	Pravin Kanherkar	9146648789	76		Work in Progress	
106	DARWHA	Kurhad Bk	Nandgavhan	B	74.81	6200745	5425651	23-10-2023	6	Aashish Rathod		60	29.63	Work in Progress	
107	DARWHA	Lohi	Lohi	B	46.37	3760501	3384450	23-10-2023	6	Shri nayan gawande	8459087278	14		Work in Progress	
108	DARWHA	Kinhiwalagi	Kinhiwalagi	B	71.62	6015590	5174008	23-10-2023	6	shrikrishna higasp	7798205565	70		Work in Progress	
total For	DARWHA				7845.44								2542.26		
DIGRAS TALUKA															
1	DIGRAS	MAHAGAON	PIMPRI	C	18.39	1768274	1715226	10-03-2022	3	G K Energy Markete	7276963863	100	12.69	Scheme is completed	
2	DIGRAS	LINGI (WAI)	LINGI (WAI)	B	62.94	5379750	5847788	07-06-2022	18	Azahar Khan	8208108881	74	39.57	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	DIGRAS	KATI	KATI	B	76.20	6529883	7116919	08-07-2022	18	L N Ratne	8208438702	70	27.99	Work in Progress	
4	DIGRAS	SEVANAGAR	SEVANAGAR	B	59.91	5120380	5604256	07-06-2022	18	A M Runwal	9422165412	100	54.06	Scheme is completed	
5	DIGRAS	BELORA	BELORA	B	52.27	4482017	4473053	31-01-2023	6	P R Kadu	9096386811	55	21.47	Work in Progress	
6	DIGRAS	RAHATI	RAHATI	B	55.06	4716985	5174533	08-07-2022	18	Pankaj Pandharkar	8928298848	90	51.20	Work in Progress	
7	DIGRAS	CHINCHAPATRA	CHINCHAPATRA	B	62.91	5405200	5405200	25-01-2023	15	S S Rapartiwar	9579407600	55	24.22	Work in Progress	
8	DIGRAS	DHANORA KH	DABHA	C	58.15	4990211	4491689	27-01-2023	6	A U Rathod	9834196638	55	16.63	Work in Progress	
9	DIGRAS	DOLAMBA	DOLAMBA	B	88.11	7547746	8200626	04-07-2022	18	A M Runwal	9422165412	80	48.76	Work in Progress	
10	DIGRAS	DOLAMBA	DOLAMBWADI	B	60.39	5183630	5897934	15-09-2022	15	G D Pandharkar	9423655046	100	46.09	Scheme is completed	
11	DIGRAS	SAKHARI	SAKHARI	B	76.31	6484178	7307669	04-10-2022	15	Azahar Khan	8208108881	45	18.56	Work in Progress	
12	DIGRAS	WADGAON (DAKHRE)	Wadgaon Dakre	B	98.24	8412239	9570604	16-09-2022	15	Pankaj Pandharkar	8928298848	78	69.19	Work in Progress	
13	DIGRAS	AMALA BK	AMALA BK	B	114.95	9779516	11050853	04-10-2022	15	A M Runwal	9422165412	35	6.05	Work in Progress	
14	DIGRAS	AMALA BK	AMALA KH	B	70.34	6239143	6239143	22-12-2022	15	Rahul Ghuge	9175789819	78	29.60	Work in Progress	
15	DIGRAS	ASHTA	ASHTA	B	59.86	5343694	6035702	10-10-2022	15	M S Kale	7301262525	75	36.38	Work in Progress	
16	DIGRAS	HARSOOL	GANDHINAGAR	B	71.17	6365013	7192465	25-11-2022	15	Pankaj Pandharkar	8928298848	100	68.11	Scheme is completed	
17	DIGRAS	KHEKADI	MORKHED (ANANDWADI)	C	39.89	3566733	3366995	12-01-2023	7	R D Shinde	7972921886	78	19.76	Work in Progress	
18	DIGRAS	MANDAWA	LAYGAVHAN	B	57.40	5157458	5626787	13-12-2022	12	L N Ratne	8208438702	70	24.09	Work in Progress	
19	DIGRAS	PELOO	PELOO	B	80.55	7223866	8159357	05-12-2022	12	G V Shinde	9420547440	47	35.27	Work in Progress	
20	DIGRAS	RAMNAGAR	RAMNAGAR	B	72.35	6492299	7333052	11-11-2022	15	A M Runwal	9422165412	72	52.46	Work in Progress	
21	DIGRAS	DHANORA KH	DHANORA KH	B	67.67	6833498	6833498	08-12-2022	15	K M Thote	9423432580	26		Work in Progress	
22	DIGRAS	KANDALI	KANDALI	B	97.02	8672912	8200238	17-12-2022	12	K R Bhattad	9960594991	65	46.76	Work in Progress	
23	DIGRAS	KHEKADI	KHEKADI	B	65.47	5877625	5554355	19-01-2023	9	M R Rathod	7030999606	60	27.31	Work in Progress	
24	DIGRAS	MALHIWARA	DHANORA TANDA	B	61.27	5491810	5464351	31-01-2023	5	K M Thote	9423432580	76	40.77	Work in Progress	
25	DIGRAS	MALHIWARA	MALHIWARA	B	106.00	9496076	10626109	06-12-2022	15	Mir Ali Fazal Ali	9552222000	80	85.28	Work in Progress	
26	DIGRAS	MALHIWARA	SEWADASNAGAR	B	44.78	4019603	4019603	06-12-2022	10	M S Kale	7301262525	85	35.41	Work in Progress	
27	DIGRAS	MANDAWA	MANDAWA	B	66.08	5866158	6625825	15-12-2022	12	L N Ratne	8208438702	58	17.18	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
28	DIGRAS	MARSUL (NV)	MARSUL (NV)	B	52.16	4673046	4294061	25-01-2023	9	S B Ade	9198559601	60	20.70	Work in Progress	
29	DIGRAS	RUI (TALAV)	RUI (TALAV)	B	83.63	7498698	7424461	14-12-2022	15	Wajahat Ali Shoukat	9370037494	60	30.62	Work in Progress	
30	DIGRAS	SAWANGA BK	SAWANGA BK	B	115.69	10316692	9712134	27-12-2022	15	A M Runwal	9422165412	60	42.62	Work in Progress	
31	DIGRAS	SAWANGA KH	JOGALDHARI	B	61.83	5558245	6275259	27-12-2022	15	A R Thakare	9730169321	45	16.81	Work in Progress	
32	DIGRAS	VASANTNAGAR	VASANTNAGAR	B	48.79	4327408	4024489	27-01-2023	9	S U Ade	9011246446	60	16.80	Work in Progress	
33	DIGRAS	WAI (LINGI)	WAI (LINGI)	B	59.58	5351323	4976730	19-01-2023	9	Samartha Const	7030999606	100	39.77	Scheme is completed	
34	DIGRAS	WAI (MENDHI)	MENDHI (WAI)	B	69.48	6235532	6173183	12-12-2022	15	A M Runwal	9422165412	40	14.73	Work in Progress	
35	DIGRAS	WAI (MENDHI)	WAI (MENDHI)	B	80.69	7225504	8157594	29-12-2022	15	K G Mehatre	9421881846	70	39.06	Work in Progress	
36	DIGRAS	CHIRKUTA	CHIRKUTA	B	78.30	7023248	6532323	20-12-2022	15	A G Kalalkar	730122525	85	50.72	Work in Progress	
37	DIGRAS	KHANDAPUR	KHANDAPUR	B	53.55	4786882	4235911	31-01-2023	9	Gughane Infrastruct	9422166480	76		Work in Progress	
38	DIGRAS	KHEKADI	RAMGAON	B	51.32	4587442	4197509	19-01-2023	8	M R Rathod	7030999606	90	38.46	Work in Progress	
39	DIGRAS	RAHATI	NANDGAVHAN	B	52.36	4662869	4336934	22-12-2022	12	A G Kalalkar	730122525	100	34.19	Scheme is completed	
40	DIGRAS	ROHANADEVI	BORI	B	52.62	3276695	2947715	23-12-2022	10	G D Pandharkar	9423655046	100	21.98	Scheme is completed	
41	DIGRAS	SAWANGA KH	FULWADI	B	82.68	7343191	7159611	23-12-2022	15	A B Munde	8888676893	76	39.51	Work in Progress	
42	DIGRAS	SINGAD	SINGAD	B	139.79	12450477	11953703	23-12-2022	15	A G Kalalkar	730122525	50	25.84	Work in Progress	
43	DIGRAS	TIWARI	TIWARI	B	129.97	11631267	10757759	27-12-2022	15	H R Sardar	9921814007	55	66.67	Work in Progress	
44	DIGRAS	VITHOLI	VITHOLI	B	111.43	9954272	8947895	27-01-2023	12	S U Ade	9011246446	70	59.34	Work in Progress	
45	DIGRAS	WARANDALI	WARANDALI	B	139.43	12436199	13549239	15-12-2022	15	Maa Durga Const	7057067074	53	71.53	Work in Progress	
46	DIGRAS	ZIRPURWADI	ZIRPURWADI	B	47.93	4240202	4006991	23-12-2022	12	A B Munde	8888676893	100	37.46	Scheme is completed	
47	DIGRAS	ARAMBHI	ARAMBHI	B	134.24	9458233	10593221	29-12-2022	15	G D Pandharkar	9423655046	55	24.84	Work in Progress	
48	DIGRAS	DEURWADA	DEURWADA	B	108.69	8250002	8085010	27-12-2022	15	A M Runwal	9422165412	90	52.21	Work in Progress	
49	DIGRAS	DHANORA BK	DHANORA BK	B	35.37	2573836	2905861	29-12-2022	10	G D Pandharkar	9423655046	100	16.88	Scheme is completed	
50	DIGRAS	FETRI	FETRI	B	54.07	3916255	3916255	27-12-2022	10	S B Ade	9198559601	75	17.70	Work in Progress	
51	DIGRAS	MOKH	MOKH	B	159.94	10027879	11321475	13-12-2022	15	A M Runwal	9422165412	60	52.93	Work in Progress	
52	DIGRAS	NIMBHA	NIMBHA	B	74.03	6069595	5948209	26-12-2022	15	A M Runwal	9422165412	100	29.39	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
53	DIGRAS	ROHANADEVI	ROHANADEVI	B	99.72	7698103	8467143	29-12-2022	15	L N Ratne	8208438702	60	20.51	Work in Progress	
54	DIGRAS	SHIWANI	SHIWANI	B	75.95	6052107	6778360	29-12-2022	15	G D Pandharkar	9423655046	65	25.84	Work in Progress	
55	DIGRAS	SINGAD	BHILWADI	B	40.25	3599021	3342050	13-01-2023	9	S U Ade	9011246446	45	13.03	Work in Progress	
56	DIGRAS	TUPTAKALI	TUPTAKALI	B	186.97	16660203	14742614	25-01-2023	15	Gughane Infrastruct	9422166480	40	35.86	Work in Progress	
57	DIGRAS	VASANTPUR	VASANTPUR	B	64.47	4887113	5519994	15-12-2022	15	S B Ade	9198559601	55	17.88	Work in Progress	
58	DIGRAS	ARAMBHI	WADGAON (NV)	B	48.88	4374509	3937495	30-01-2023	9	L N Ratne	8208438702	25	4.00	Work in Progress	
59	DIGRAS	LONI (SAWANGA)	LONI (SAWANGA)	B	60.81	5440454	5071591	23-12-2022	10	R D Shinde	7972921886	73	33.74	Work in Progress	
60	DIGRAS	SAKHARI	Sakhari (Koluri)	C	39.32	3532299	3073453	23-12-2022	9	A G Kalalkar	730122525	100	19.47	Scheme is completed	
61	DIGRAS	VITHALA	VITHALA	B	152.13	13593537	11827736	23-12-2022	15	M S Kale	7301262525	70	79.04	Work in Progress	
62	DIGRAS	CHINCHOLI	CHINCHOLI	B	93.59	7946513	8979560	31-01-2023	12	G D Pandharkar	9423655046	76	53.26	Work in Progress	
63	DIGRAS	KALASA	CHINCHOLI (NV)	B	103.38	8734031	8297329	19-01-2023	12	V B Kolhe	8856038020	35	23.84	Work in Progress	
64	DIGRAS	DEHANI	DEHANI	B	123.79	10566541	9848016	20-01-2023	12	G D Pandharkar	9423655046	80	69.18	Work in Progress	
65	DIGRAS	HARSOOL	HARSUL	B	93.15	7885285	8768448	25-01-2023	12	A V Gaikwad	8378898498	90	69.37	Work in Progress	
66	DIGRAS	KALGAON	KALGAON	B	163.80	13851191	12909310	12-01-2023	15	G D Pandharkar	9423655046	73	79.12	Work in Progress	
67	DIGRAS	KHEKADI	MORKHED	B	55.50	4919463	4747281	19-01-2023	9	R D Shinde	7972921886	83	29.91	Work in Progress	
68	DIGRAS	LONI (SAWANGA)	NETAJINAGAR	B	40.47	3444479	3234365	30-01-2023	9	R D Shinde	7972921886	63	18.07	Work in Progress	
69	DIGRAS	LINGI (WAI)	Jin Tanda	C	21.14	1795954	1795774	31-01-2023	4	Olaras Corporation	9766931315	10		Work in Progress	
70	DIGRAS	SAWANGA KH	SAWANGA KH	B	71.24	6113153	5697458	20-01-2023	12	G D Pandharkar	9423655046	100	46.41	Scheme is completed	
71	DIGRAS	SEVANAGAR	SEVANAGAR (Mathura Tanda)	C	37.15	3147950	2745012	20-01-2023	7	Pankaj Pandharkar	8928298848	100	13.41	Scheme is completed	
72	DIGRAS	LAKH RAYCHI	LAKH RAYCHI	B	37.03	3064021	2500241	27-10-2023	8	G D Pandharkar	9423655046	80	21.10	Work in Progress	
73	DIGRAS	SAKHARA	SAKHARA	B	139.81	11522715	9378337	27-10-2023	8	G D Pandharkar	9423655046	0		Work not Started	WELL LAND DOCUMENTS NOT PROVIDED BY Grampanchayat
total For	DIGRAS				5669.76								2488.66		
GHATANJI TALUKA															
1	GHATANJI	MOWADA	Mowada Small	C	26.42	2254595	2475545	20-06-2022	18	K G Nalge	9518952330	92	14.73	Work in Progress	
2	GHATANJI	MURLI	MURLI	C	112.44	9585180	10438261	13-06-2022	18	R G Nalge	7020309056	92	97.36	Work in Progress	
3	GHATANJI	DEODHARI	DEODHARI	B	104.35	8919160	10239197	11-05-2022	18	K M Thote	9423432580	100	71.10	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	GHATANJI	BELORA	BELORA	C	75.48	6437404	7049537	13-06-2022	18	H R Sardar	9921814007	65	35.76	Work in Progress	
5	GHATANJI	HIWARDARA	HIWARDARA	C	39.32	3396820	3726312	13-06-2022	18	K G Nalge	9518952330	100	27.04	Scheme is completed	
6	GHATANJI	MAREGAON	KARMANA	C	70.70	6060304	6633003	16-06-2022	18	Syed Mujahid	8275164095	91	32.58	Work in Progress	
7	GHATANJI	KAWATHA KH	KAWATHA KH	B	53.67	4493433	5077579	21-09-2022	12	R L Bolenwar	9890693802	80	14.53	Work in Progress	
8	GHATANJI	KAWATHA KH	YEDASHI	B	44.78	3758028	3758028	21-09-2022	12	Rahul Ghuge	9175789819	77	24.31	Work in Progress	
9	GHATANJI	KOLI BK	KOLI BK	B	48.38	4149841	4560675	15-06-2022	18	D G Dehankar	8208727368	70	13.41	Work in Progress	
10	GHATANJI	KOLI KH	KOLI KH	B	56.43	4837154	5465017	04-10-2022	12	V S Chouhan	9423666794	77	23.30	Work in Progress	
11	GHATANJI	MANDAWA	YEOTI	B	31.79	2712081	2712081	17-11-2022	10	R G Nalge	7020309056	90	29.33	Work in Progress	
12	GHATANJI	MANDAWA	MANDAWA	B	75.50	6467427	7043028	13-06-2022	18	H R Sardar	9921814007	82	27.83	Work in Progress	
13	GHATANJI	MANJARI	MANJARI	B	39.40	3367491	3703903	22-06-2022	18	K M Thote	9423432580	85	28.03	Work in Progress	
14	GHATANJI	MANJARI	IRUL	B	48.37	4149409	4688417	15-11-2022	12	D G Dehankar	8208727368	65	14.30	Work in Progress	
15	GHATANJI	SAKHARA	SAKHARA	B	57.07	4806684	5272932	11-07-2022	18	Pankaj Pandharkar	8928298848	100	48.08	Scheme is completed	
16	GHATANJI	SASANI	SASANI	B	56.99	4885623	5368811	04-07-2022	18	R G Nalge	7020309056	100	49.58	Scheme is completed	
17	GHATANJI	PARWA	SONKHAS	B	53.54	4562478	5187537	15-09-2022	15	K M Thote	9423432580	70	22.00	Work in Progress	
18	GHATANJI	WADHONA	WADHONA	B	75.27	6397191	6965262	13-06-2022	18	Sidhartha Const	7588784080	83	49.45	Work in Progress	
19	GHATANJI	WASARI	WASARI	C	97.98	8342826	9176274	07-06-2022	18	K M Thote	9423432580	100	86.99	Scheme is completed	
20	GHATANJI	AMADI	JUNONI	B	17.85	1520104	1520104	31-01-2023	5	S Samir S Hamid	8766967546	82	10.79	Work in Progress	
21	GHATANJI	INZALA	INZALA	B	81.32	6972378	7592920	04-07-2022	18	R G Nalge	7020309056	100	80.46	Scheme is completed	
22	GHATANJI	JARUR	JARUR	B	108.29	9263550	10096343	08-07-2022	18	H R Sardar	9921814007	75	33.26	Work in Progress	
23	GHATANJI	KHAPARI	KHAPARI	B	131.78	11214663	12330522	22-06-2022	18	K M Thote	9423432580	92	105.22	Work in Progress	
24	GHATANJI	KINHI (KINARA)	KINHI (KINARA)	B	93.32	7942038	8652850	25-07-2022	18	R M Jain	9422550001	95	76.89	Work in Progress	
25	GHATANJI	PATAPANGRA	PATAPANGRA	B	58.25	4978652	5470543	26-07-2022	18	Syed Wasim	8275164095	92	41.33	Work in Progress	
26	GHATANJI	PIMPARI	PIMPARI	B	44.86	3835337	4211200	11-07-2022	18	K G Nalge	9518952330	100	43.24	Scheme is completed	
27	GHATANJI	RAJAPETH	RAJAPETH	B	70.84	6063991	6664326	12-07-2022	18	A M Khunkar, Kann	9518952330	55		Work in Progress	
28	GHATANJI	SAGADA	SAGADA	B	39.71	3390862	3726557	08-07-2022	18	D G Dehankar	8208727368	60	23.80	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
29	GHATANJI	SAYAFAL	SAYAFAL	B	62.30	5279455	6018579	15-09-2022	15	K M Thote	9423432580	60	27.79	Work in Progress	
30	GHATANJI	SAYATKHARDA	SAYATKHARDA	B	98.72	8367630	9112349	08-07-2022	18	R G Nalge	7020309056	100	94.80	Scheme is completed	
31	GHATANJI	WAGHARA	WAGHARA	B	123.82	10593764	11647844	12-07-2022	18	A M Khunkar, Kapil	7020309056	75	99.58	Work in Progress	
32	GHATANJI	DANGARGAON	DANGARGAON	B	41.15	3509222	3946120	16-09-2022	12	D G Dehankar	8208727368	77		Work in Progress	
33	GHATANJI	MANOLI	MANOLI	B	97.63	8344148	9174391	22-06-2022	18	K M Thote	9423432580	100	84.15	Scheme is completed	
34	GHATANJI	SAWANGI	SAWANGI	B	101.01	8655222	9771746	07-11-2022	15	A V Bangar	98605727324	45	17.88	Work in Progress	
35	GHATANJI	SHARAD	NAGEZARI	B	40.24	3439994	3864833	31-01-2023	6	A D Munde	8888676893	65	15.54	Work in Progress	
36	GHATANJI	SHARAD	SHARAD	B	35.72	3052849	3052849	08-07-2022	18	A V Bangar	98605727324	85	13.52	Work in Progress	
37	GHATANJI	TARODA	TARODA	B	72.65	6231385	7103779	05-09-2022	15	R G Nalge	7020309056	100	65.06	Scheme is completed	
38	GHATANJI	THANEGAON	THANEGAON	B	30.66	2620823	2620823	31-01-2023	6	K G Nalge	8806324233	77	15.39	Work in Progress	
39	GHATANJI	CHIKHALWARDHA	GOVINDPUR	B	74.70	6448180	7215513	25-08-2022	15	A M Runwal	9422165412	55	19.15	Work in Progress	
40	GHATANJI	DORLI	DORLI	B	50.50	4282677	4837284	11-11-2022	12	K G Nalge	9518952330	95	43.05	Work in Progress	
41	GHATANJI	DORLI	KINHI WAN	B	42.81	3547577	3978608	26-09-2022	12	Sidhartha Const	7588784080	88	28.14	Work in Progress	
42	GHATANJI	KURHAD	KURHAD	B	55.74	4740992	5412316	16-09-2022	15	D G Dehankar	8208727368	70	17.26	Work in Progress	
43	GHATANJI	MANGISAWARGAON	Mangi	B	25.36	2167946	2167946	12-08-2022	10	K G Nalge	9518952330	90		Work in Progress	
44	GHATANJI	PANDHURNA BK	PANDHURNA BK	B	72.41	6260546	6885975	25-07-2022	18	K M Thote	9423432580	80	55.44	Work in Progress	
45	GHATANJI	RAJURWADI	RAJURWADI	B	17.42	1501406	1466123	31-01-2023	5	D V Meshram	9356012925	70		Work in Progress	
46	GHATANJI	THANEGAON	GANERI	B	49.11	4125931	4658176	30-11-2022	9	K G Nalge	9518952330	50		Work in Progress	
47	GHATANJI	CHANDAPUR	CHANDAPUR	B	11.33	797100	797020	03-08-2022	8	D G Dehankar	8208727368	38		Work in Progress	
48	GHATANJI	CHANDAPUR	CHINCHOLI	B	24.09	2053289	1952678	31-01-2023	5	A V Shinde	9423613871	76	4.10	Work in Progress	
49	GHATANJI	CHANDAPUR	LINGI	B	20.57	1752856	1752856	21-09-2022	10	Rahul Ghuge	9175789819	100	16.01	Scheme is completed	
50	GHATANJI	PANGADI	PANGADI	B	92.94	7936984	9071973	10-08-2022	18	A T Padmawar	99284687979	90	81.76	Work in Progress	
51	GHATANJI	RAHATI	RASA	B	34.39	2933056	2933056	19-09-2022	10	K G Nalge	9518952330	90	17.75	Work in Progress	
52	GHATANJI	TIWASALA	NIMBARDA	B	45.37	3886621	4391493	21-11-2022	12	D G Dehankar	8208727368	65	19.01	Work in Progress	
53	GHATANJI	MANGISAWARGAON	MANGISAWARGAON	B	70.94	6106502	6894240	16-09-2022	15	R G Nalge	7020309056	92	57.35	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
54	GHATANJI	TIPESHWAR	MATHANI	B	17.15	1480615	1480615	14-12-2022	10	S R Kendre	8010160293	80	6.82	Work in Progress	
55	GHATANJI	ANJI (NRISINHA)	ANJI (NRISINHA)	B	73.72	6581834	7430891	11-11-2022	15	R G Nalge	7020309056	70	21.50	Work in Progress	
56	GHATANJI	MANUSDARI	MANUSDARI	B	16.88	1507506	1507506	29-09-2022	10	D G Dehankar	8208727368	40		Work in Progress	
57	GHATANJI	MAREGOAN	CHORKUND	C	22.00	1963963	1963963	19-09-2022	10	K G Nalge	9518952330	100	14.11	Scheme is completed	
58	GHATANJI	PANDHURNA KH	PANDHURNA KH	B	89.02	7852508	7459882	10-11-2022	15	K M Thote	9423432580	70	44.98	Work in Progress	
59	GHATANJI	MAREGAON	DATTAPUR (NV)	B	28.11	2509991	2509991	21-11-2022	10	N N Thakre	9545151377	60	6.89	Work in Progress	
60	GHATANJI	JARANG	JARANG	B	45.39	4052869	4579742	15-11-2022	12	H R Sardar	9921814007	35		Work in Progress	
61	GHATANJI	KOPARI (CHI)	CHINCHOLI (KOP)	B	64.71	5787761	6540170	04-10-2022	15	K M Thote	9423432580	40	4.10	Work in Progress	
62	GHATANJI	GHOTI	GHOTI (SHARIPOD)	C	25.69	2293429	2293429	10-10-2022	10	Ku R U Jadhav	8793544013	65		Work in Progress	
63	GHATANJI	PARDI (NASKARI)	PARDI (NASKARI) (HETI TANDA)	C	42.17	3764571	3388490	25-01-2023	9	M R Nalamwar	9422165223	76	16.77	Work in Progress	
64	GHATANJI	GHOTI	Ghoti (Waghupod)	C	44.90	4029676	4009527	10-11-2022	12	G D Gajghate	8722504183	60	15.44	Work in Progress	
65	GHATANJI	YARANGOAN	YARANGOAN	C	72.94	6488473	7273578	07-10-2022	15	K M Thote	9423432580	84	4.96	Work in Progress	
66	GHATANJI	AMBEZARI	AMBEZARI	B	30.24	2700600	2969310	24-01-2023	10	Syed Hiader Shah	7020721165	75	12.21	Work in Progress	
67	GHATANJI	MANDAWA	MANDAWA (HETI)	C	13.63	1218059	1126705	27-12-2022	8	K S Chavhan	8208294834	100	9.33	Scheme is completed	
68	GHATANJI	MURLI	MURLI (BANDAR POD)	C	16.05	1434411	1326830	23-12-2022	10	K S Chavhan	8208294834	100	5.49	Scheme is completed	
69	GHATANJI	MANUSDARI	MANUSDARI (WAGADA)	C	22.12	1973878	1971924	31-01-2023	7	Imran Gafar Sheikh	9405881732	45		Work in Progress	
70	GHATANJI	MOWADA	MOWADA	B	50.81	4536197	5041983	31-01-2023	10	G W Kale	8180896777	50	17.10	Work in Progress	
71	GHATANJI	TADSAVALI	TADSAWALI	C	67.19	6014556	6790434	14-12-2022	15	G D Gajghate	8722504183	40	7.81	Work in Progress	
72	GHATANJI	BHAMBORA	BHAMBORA	B	61.47	5325789	4793743	31-01-2023	6	M R Nalamwar	9422165223	80	17.86	Work in Progress	
73	GHATANJI	KUMBHARI	KUMBHARI	B	56.79	4677347	4528607	04-01-2023	12	G D Gajghate	8722504183	45		Work in Progress	
74	GHATANJI	PARDI (NASKARI)	PARDI (NASKARI)	B	76.08	6792313	7128532	25-01-2023	12	Gughane Infrastruct	9422166480	40		Work in Progress	
75	GHATANJI	SHIWANI	SHIWANI	B	64.88	5793153	5387632	27-01-2023	12	V Sagarrao Gade	9422869866	76	34.17	Work in Progress	
76	GHATANJI	TITWI	RAJEGAON	B	49.72	4447419	5025139	19-01-2023	9	K G Nalge	9518952330	80	22.87	Work in Progress	
77	GHATANJI	CHIKHALWARDHA	CHIKHALWARDHA	B	75.53	6357692	5944442	09-01-2023	12	P Vidyasagar Gade	9422869866	52	28.55	Work in Progress	
78	GHATANJI	SHIROLI	SHIROLI	B	129.64	10839883	9865377	12-01-2023	12	P Vidyasagar Gade	9422869866	40		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
79	GHATANJI	CHIKHALWARDHA	CHIKHALWARDHA (GAWARTHALA)	B	26.12	2216863	2216863	18-01-2023	7	K G Nalge	9518952330	50		Work in Progress	
80	GHATANJI	MOWADA	MOWADA (MAJARA)	C	19.18	1623116	1584972	25-01-2023	7	D V Meshram	9356012925	75	8.36	Work in Progress	
81	GHATANJI	SAWANGI	SAWANGI (DHAMANDHARI)	C	12.06	1028190	1028190	16-01-2023	5	K G Nalge	8806324233	100		Scheme is completed	
82	GHATANJI	SHIROLI	SHIROLI (KOLAMPOD)	C	15.07	1240166	1211642	24-01-2023	5	D V Meshram	9356012925	100		Scheme is completed	
83	GHATANJI	PARDI (NASKARI)	Namapur	B	33.59	2877060	2848318	31-01-2023	7	S Samir S Hamid	8766967546	80	16.16	Work in Progress	
84	GHATANJI	MANUSDARI	RATNAPUR	C	21.60	1837852	1721515	24-01-2023	7	Gutte Patil Construct	9698639999	70	8.02	Work in Progress	
85	GHATANJI	MANUSDARI	Kelapur	C	14.30	1211816	1113658	18-01-2023	5	K G Nalge	9518952330	75	3.76	Work in Progress	
86	GHATANJI	MANUSDARI	Kelapur Tanda	B	46.47	3872794	3675668	31-01-2023	9	A W Pawar	9881268423	60	14.05	Work in Progress	
87	GHATANJI	RAHATI	WANARCHAWADI (RAHATI)	C	20.44	1739943	1565949	31-01-2023	7	K G Nalge	8806324233	100		Scheme is completed	
88	GHATANJI	RAJURWADI	Kawatha Bk	B	62.83	5281586	4753427	31-01-2023	12	R G Nalge	7020309056	90	34.82	Work in Progress	
89	GHATANJI	SHIWANI	Ghatumba	B	57.58	4814425	4648327	24-01-2023	9	Sidhartha Const	7588784080	76	39.44	Work in Progress	
90	GHATANJI	SHIWANI	DADAPAPUR	B	30.54	2598854	2598594	31-01-2023	5	Syed Wasin Syed La	9860954265	60	14.95	Work in Progress	
91	GHATANJI	BODHADI	BODHADI	B	40.98	3379408	2929608	30-10-23	5	Chetan Indoriya	9588689473	60	20.27	Work in Progress	
92	GHATANJI	AAMDI	AAMDI	B	34.99	2967141	2571027	30-10-23	5	Chetan Indoriya	9588689473	55	11.17	Work in Progress	
93	GHATANJI	NUKTI	NUKTI	B	6.80	576422	507251	27-10-2023	5	KUNAL CHAVHAN	8208294834	8		Work in Progress	
94	GHATANJI	KALESHWAR (PARDI)	KALESHWAR (PARDI)	B	35.30	2990070	2587905	31-10-2023	5	Chetan Indoriya	9588689473	40	13.04	Work in Progress	
95	GHATANJI	KOLAM POD (JAM)	KOLAM POD (JAM)	B	12.15	1038764	906840	31-10-2023	5	Gutte Patil Construct	9698639999	40	2.72	Work in Progress	
96	GHATANJI	RUIPEND	RUIPEND	B	8.00	677067	594397	16-10-2023	5	KUNAL CHAVHAN	8208294834	12		Work in Progress	
97	GHATANJI	BHUTAI POD (SHIWANI)	BHUTAI POD (SHIWANI)	B	28.20	2382982	2063424	27-10-2023	5	Chetan Indoriya	9588689473	10		Work in Progress	
98	GHATANJI	KAPSI (KOPARI)	KAPSI (KOPARI)	C	8.35	610571	548903	23-10-2023	5	Rushika Marketing S	9764022379	100	5.59	Scheme is completed	
Total For GHATANJI					5025.45								2347.95		
KALAMB TALUKA															
1	KALAMB	ALODA	ALODA	C	15.40	1480914	1436487	10-03-2022	3	Aras LED lights	8668998567	100	13.80	Scheme is completed	
2	KALAMB	ALODA	Kalaspur{n}	C	15.87	1528128	1482284	10-03-2022	3	Aras LED lights	8668998567	100	12.61	Scheme is completed	
3	KALAMB	ALODA	KHUDAWANTPUR	C	9.70	932622	904643.3	10-03-2022	3	Sankalp Enterprises	9370997362	100	9.04	Scheme is completed	
4	KALAMB	GANGAPUR	GANGAPUR	C	12.11	1164138	1129214	10-03-2022	3	Aras LED lights	8668998567	100	11.34	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5	KALAMB	GANGAPUR	MANGRUL	C	13.67	1314097	1274674	10-03-2022	3	Aras LED lights	8668998567	100	12.32	Scheme is completed	
6	KALAMB	GANGAPUR	TULAJAPUR	C	7.92	761472	738627.8	10-03-2022	3	Sankalp Enterprises	9370997362	100		Scheme is completed	
7	KALAMB	KOLEZARI	PANGADI	C	11.78	1132451	1098477	10-03-2022	3	Aras LED lights	8668998567	100	10.82	Scheme is completed	
8	KALAMB	MANKAPUR	GANGADEVI	C	17.65	1697037	1646126	10-03-2022	3	Aras LED lights	8668998567	100		Scheme is completed	
9	KALAMB	MATEGAON	SAWANGI	C	13.66	1313649	1274240	10-03-2022	3	Sankalp Enterprises	9370997362	100	12.39	Scheme is completed	
10	KALAMB	MATEGAON	MATEGAON	C	60.24	5216633	5920878	29-08-2022	15	A D Darne	9921502761	77	28.47	Work in Progress	
11	KALAMB	MALKAPUR	SHINGANAPUR	B	42.34	3676233	3346474	31-01-2023	9	V D Sankochwar	7776982622	26	2.67	Work in Progress	
12	KALAMB	CHAPARDA	GHOTI	B	54.46	4353633	4251758	23-12-2022	15	A S Kadam	7350363769	45	21.47	Work in Progress	
13	KALAMB	CHINCHOLI	Pimpalkhuti (Chincholi)	C	72.77	6306088	7113267	23-08-2022	15	A G Sardar	8551006665	62	25.84	Work in Progress	
14	KALAMB	MENDHALA	MENDHALA	C	100.04	8631180	9399355	15-06-2022	18	Bin Doud Construct	9970878080	100	87.34	Scheme is completed	
15	KALAMB	PARDI SAWALAPUR	PARDI SAWALAPUR	C	87.06	7538119	6852904	30-01-2023	12	Ku D N Sanap	9822077399	26	5.05	Work in Progress	
16	KALAMB	MALKAPUR	MALKAPUR	B	42.77	3707793	3419104	31-01-2023	9	A D Khandare	9322911889	75	19.27	Work in Progress	
17	KALAMB	CHINCHOLI	CHINCHOLI	C	61.54	5319742	5000611	31-01-2023	7	K P Ikhar	8888111508	65	23.98	Work in Progress	
18	KALAMB	RAJUR	RAJUR	C	68.20	5949170	6716613	04-10-2022	15	H R Sardar	9921814007	35		Work in Progress	
19	KALAMB	MENDHALA	SHANKARPUR	C	45.99	3984869	3674607	31-01-2023	6	A D Khandare	9322911889	15	3.87	Work in Progress	
20	KALAMB	MAWALANI	MAHITPUR	C	28.48	2329598	2329365	06-01-2023	10	A D Khandare	9322911889	30		Work in Progress	
21	KALAMB	SHELI	HIWARI	B	17.59	1503486	1503335	15-07-2022	12	M Faiz M Arif	9890411303	100	14.20	Scheme is completed	
22	KALAMB	SHELI	KHORAD KH	B	21.55	1847254	1847254	31-01-2023	5	S G Tagadpalliwar	8830506016	100	6.28	Scheme is completed	
23	KALAMB	UMARI	BORJAI	C	32.54	2655413	2655147	12-09-2022	10	A S Tathe	7066778853	100	33.05	Scheme is completed	
24	KALAMB	WANDALI	WANDALI	C	96.18	7387308	8126039	15-12-2022	15	Helal M Nasiruddin	9096591117	45		Work in Progress	
25	KALAMB	MALKAPUR	WADGAON	C	52.28	4201989	4201569	06-01-2023	12	A D Khandare	9322911889	10		Work in Progress	
26	KALAMB	MUSAL	KHORAD BK	B	97.10	8312259	9392021	07-10-2022	15	Bin Doud Construct	9970878080	94	59.69	Work in Progress	
27	KALAMB	PIMPALSHENDA	PIMPALSHENDA	B	50.45	4329354	4892170	16-09-2022	12	Bin Doud Construct	9970878080	80	31.52	Work in Progress	
28	KALAMB	POTGAVHAN	POTGAVHAN	B	54.00	4588969	5045571	25-07-2022	18	K R Nimodiya	9422550001	65		Work in Progress	
29	KALAMB	CHAPARDA	CHAPARDA	B	62.30	5340652	6034937	04-10-2022	15	H R Sardar	9921814007	57	21.67	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
30	KALAMB	MUSAL	MUSAL	B	33.64	2897174	3302489	31-01-2023	6	M R Dhawane	8999486155	27		Work in Progress	
31	KALAMB	PALOTI	MAREGAON	B	27.89	2390926	2390926	21-10-2022	10	Helal M Nasiruddin	9096591117	30	4.50	Work in Progress	
32	KALAMB	SONEGAON	SONEGAON	B	11.38	972421	972421	12-07-2022	12	A M Khunkar, Ankus	8010177651	35	2.88	Work in Progress	
33	KALAMB	NILAJ	NILAJ	B	33.55	2867771	2867484	21-10-2022	10	A D Khandare	9322911889	40	7.46	Work in Progress	
34	KALAMB	TARODA	PIMPALGAON (HORE)	B	54.33	4672597	5275362	10-10-2022	15	A D Darne	9921502761	85	33.08	Work in Progress	
35	KALAMB	UMARI	DAHEGAON	C	34.10	2957319	3248615	31-01-2023	6	M R Dhawane	8999486155	70	13.69	Work in Progress	
36	KALAMB	JODMOHA	JODMOHA	B	199.46	17089776	19257450	12-09-2022	15	Bajoriya Const.	9422866855	76		Work in Progress	
37	KALAMB	KOLEZARI	KOLEZARI	B	27.99	2408302	2220792	31-01-2023	5	A D Khandare	9322911889	40	7.34	Work in Progress	
38	KALAMB	METIKHEDA	PILKHANA	B	10.62	924891	915642	11-11-2022	4	ClariSmart Technolo	7276963863	100	9.16	Scheme is completed	
39	KALAMB	MUSAL	NIMGAVAN	B	36.61	3149540	3558980	17-10-2022	10	S R Awathe	8484985730	100	8.52	Scheme is completed	
40	KALAMB	MAWALANI	Sonkhas (Mawalani)	B	11.62	1010234	1000132	11-11-2022	4	ClariSmart Technolo	7276963863	100	10.00	Scheme is completed	
41	KALAMB	PALOTI	PALOTI	B	75.08	6471992	7312057	07-10-2022	15	Bin Doud Constructi	9970878080	92	51.55	Work in Progress	
42	KALAMB	BELORI	BELORI (BOMBLI POD)	C	11.41	992759	982831	11-11-2022	4	Aditya Enterprises	8806762888	26		Work in Progress	
43	KALAMB	BELORI	UMARGAON{NV}	B	49.39	4228099	4776906	04-10-2022	12	V S Chouhan	9423666794	75	34.01	Work in Progress	
44	KALAMB	SATEFAL	HIRAPUR	C	10.71	932931	923602	11-11-2022	4	Aditya Enterprises	8806762888	100	8.90	Scheme is completed	
45	KALAMB	SHELI	SHELI	B	10.97	953527	943992	11-11-2022	4	Aditya Enterprises	8806762888	100	8.80	Scheme is completed	
46	KALAMB	SHERAD	MOHADARI	C	57.09	4935247	4491074	12-01-2023	9	K H Thakur	9923937739	73	32.50	Work in Progress	
47	KALAMB	SHERAD	POPHALANI	B	28.10	2436458	2436458	30-09-2022	10	V G Chouhan	9423666794	57	11.25	Work in Progress	
48	KALAMB	HUSNAPUR	SUKALI	C	71.27	6379475	5882513	12-01-2022	12	V Sagar Rao Gade	9422869866	60	31.60	Work in Progress	
49	KALAMB	PIMPALGAON R	PIMPALGAON R	C	113.52	10162223	11452825	13-12-2022	15	A V Borkar	8805512909	82	98.79	Work in Progress	
50	KALAMB	SATEFAL	GALAMGAON	C	60.79	5454203	5068590	16-01-2023	9	Rahul Ghuge	9175789819	35	4.46	Work in Progress	
51	KALAMB	SHIWANI KH	Pimpalkhuti (Shiwani kh)	B	19.63	1753096	1753096	16-09-2022	10	Helal M Nasiruddin	9096591117	80	6.77	Work in Progress	
52	KALAMB	ZADKINHI	KINWAT	B	71.45	6400483	6336478	29-09-2022	15	R G Nalge	7020309056	100	35.06	Scheme is completed	
53	KALAMB	HUSNAPUR	HUSNAPUR	C	81.74	7280025	6908743	27-01-2023	12	R R Kawalkar	8087535791	100	24.54	Scheme is completed	
54	KALAMB	MAWALANI	MAWALANI	C	71.01	6361705	5859130	29-12-2022	12	G K Energy Markete	7276963863	40		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
55	KALAMB	MHASOLA	ANDHBORI	B	19.26	1674703	1624462	06-01-2023	10	A D Khandare	9322911889	55	2.96	Work in Progress	
56	KALAMB	MHASOLA	MHASOLA	B	22.82	2023313	1962614	23-12-2022	10	A D Khandare	9322911889	26		Work in Progress	
57	KALAMB	NILAJ	KHUTALA	C	34.27	3065093	2790154	20-01-2023	7	S A Agrawal	9422163412	37		Work in Progress	
58	KALAMB	NIMBHORA	MANZALWAGHAL	B	25.73	2252166	2251941	06-01-2023	10	A D Khandare	9322911889	26		Work in Progress	
59	KALAMB	POTGAVHAN	KHADAKI	C	47.57	4257763	4853424	31-01-2023	10	Bin Doud Construct	9970878080	40	9.58	Work in Progress	
60	KALAMB	TARODA	TARODA	B	29.96	2669831	2590003	22-12-2022	10	V B Kolhe	8856038020	75	10.33	Work in Progress	
61	KALAMB	DEWNALA	DEWNALA	B	73.62	6500146	7345165	10-11-2022	15	O S Dakhore	9763305785	73	47.08	Work in Progress	
62	KALAMB	DONGARKHARDA	DONGARKHARDA	B	165.61	14697389	16600701	07-10-2022	15	A D Darne	9921502761	100	49.78	Scheme is completed	
63	KALAMB	NIMBHORA	NIMBHORA (1)	B	24.26	2102554	2102554	13-11-2022	10	Azahar Khan Nasir K	8208108881	100	21.83	Scheme is completed	Documents Pending such as Trial run, TPI, Test, Handover letter.
64	KALAMB	PARSODI (BK)	PARSODI BK	B	66.11	5799889	5492495	31-01-2023	8	Munde Const & Man	9284783161	67	31.78	Work in Progress	
65	KALAMB	UMARI	UMARI	B	81.88	7287499	8233416	10-10-2022	15	R G Dudhpole	9422166915	31	9.76	Work in Progress	
66	KALAMB	CHAPARDA	BELONA	C	49.79	4485660	4350642	13-12-2022	12	S N Sidam	9373950207	72	21.13	Work in Progress	
67	KALAMB	DEWNALA	WADHONA KH	B	46.34	4137884	4675395	29-12-2022	10	R D Ghotekar	9422868699	42	21.89	Work in Progress	
68	KALAMB	MENDHALA	Mendhala (Dhangarwadi)	C	60.20	5423712	6117947	09-12-2022	15	P R Kadu	9096386811	70	20.61	Work in Progress	
69	KALAMB	WATBORI	Sonkhas (Watbori)	B	57.19	5033201	5687014	15-12-2022	12	Bin Doud Construct	9970878080	73	37.94	Work in Progress	
70	KALAMB	GANESHWADI	GANESHWADI	B	83.37	4484326	4408092	03-01-2023	12	Bin Doud Construct	9970878080	76	21.85	Work in Progress	
71	KALAMB	JODMOHA	KHATESHWAR	B	57.83	4469247	4246232	03-01-2023	12	V R Khare	9422165720	52	21.90	Work in Progress	
72	KALAMB	MANKAPUR	Mankapur	C	76.36	6514168	6024303	26-12-2022	15	R R Kawalkar	8087535791	100	42.97	Scheme is completed	
73	KALAMB	WATBORI	Watbori	B	108.91	8818654	8553213	13-12-2022	15	N N Bopate	8999487190	47		Work in Progress	
74	KALAMB	KINHALA	KINHALA	B	120.09	10676241	9811465	23-12-2022	12	G K Energy Markete	7276963863	95	98.81	Work in Progress	
75	KALAMB	KOTHA	KOTHA	B	187.68	16239870	15591899	28-12-2022	15	K G Nagpure	8788827789	100	79.62	Scheme is completed	
76	KALAMB	RASA	KARAK	B	11.15	909955	909864	31-01-2023	4	Kiran Industries	7887994517	100		Scheme is completed	
77	KALAMB	SAWARGAON	SAWARGAON	B	236.26	20576779	18259833	10-01-2023	15	Gughane Infrastruct	9422166480	60	60.95	Work in Progress	
78	KALAMB	ANTARGAON	Raghopod (Antargaon)	C	37.66	3394816	3130496	31-01-2023	6	A D Khandare	9322911889	55		Work in Progress	
79	KALAMB	DATTAPUR	DATTAPUR	B	87.69	7847261	7070382	25-01-2023	12	N N Bopate	8999487190	20	6.69	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
80	KALAMB	DATTAPUR	Durg	B	58.10	5170081	4700121	24-01-2023	12	Rahul Ghuge	9175789819	80	17.03	Work in Progress	
81	KALAMB	DATTAPUR	SARAPDHARI	B	83.00	7398352	6673313	25-01-2023	12	N N Bopate	8999487190	40		Work in Progress	
82	KALAMB	DHOTRA	Dhotara	B	72.68	6385945	5687322	30-01-2023	12	A D Darne	9921502761	20	3.12	Work in Progress	
83	KALAMB	HIWARA	Hiwara	B	70.88	6310650	5737012	30-01-2023	12	Ku D N Sanap	9822077399	32	16.57	Work in Progress	
84	KALAMB	HUSNAPUR	Burhanpur	B	74.23	6608004	6007336	30-01-2023	12	Ku D N Sanap	9822077399	32	12.46	Work in Progress	
85	KALAMB	KHAIRY	GANDHA	B	42.78	3845163	3495638	31-01-2023	9	A W Pawar	9881268423	20	6.65	Work in Progress	
86	KALAMB	KHAIRY	Hirdi	B	38.02	3376501	3038850	30-01-2023	9	V B Kolhe	8856038020	52	11.49	Work in Progress	
87	KALAMB	KOLEZARI	MARKANDA	B	48.66	4326575	3889158	24-01-2023	9	K H Thakur	9923937739	35	7.19	Work in Progress	
88	KALAMB	RASA	KANHOLI	B	39.92	3519229	3392537	31-01-2023	9	V Sagarrao Gade	8459364463	60	10.69	Work in Progress	
89	KALAMB	TIRZADA	TIRZADA	B	58.15	4929013	4904368	31-01-2023	9	V G Chouhan	9423666796	70	16.20	Work in Progress	
90	KALAMB	ZADKINHI	ZHADKINHI	B	92.31	8223556	7321431	30-01-2023	12	A D Darne	9921502761	60	16.72	Work in Progress	
91	KALAMB	Ashti	Ashti	B	62.60	5350888	4481368	03-10-2023	8	Bin Doud Constructi	9970878080	45		Work in Progress	
93	KALAMB	Devnala	Taslot	B	37.99	3199661	2775705	31-10-2023	8	Bin Doud Constructi	9970878080	65	17.21	Work in Progress	
94	KALAMB	Donoda	Donoda	B	56.17	4760412	4141558	27-10-2023	6	SANTOSH SIDAM	9373950207	36		Work in Progress	
95	KALAMB	Kamathwada	Kamathwada	B	74.34	6045802	5205495	23-10-2023	6	Aanvay Vairagade		55	15.00	Work in Progress	
96	KALAMB	Katri	Katri	B	76.61	6568911	5518542	30-10-2023	5	Kaleshwar Construct	9921596568	53		Work in Progress	
97	KALAMB	Khairi	Khairi	B	59.72	5137631	4264747	03-10-2023	8	Bin Doud Constructi	9970878080	27	11.23	Work in Progress	
98	KALAMB	Metikheda	Metikheda	B	89.10	7581597	6385220	03-10-2023	8	Bin Doud Constructi	9970878080	70	33.55	Work in Progress	
99	KALAMB	Narsapur	Narsapur	B	46.76	3962824	3400499	03-10-2023	8	Bin Doud Constructi	9970878080	65	22.65	Work in Progress	
101	KALAMB	Pahur (iz)	Kailaspuri	B	56.93	4993963	4179947	03-10-2023	8	Bin Doud Constructi	9970878080	10		Work in Progress	
102	KALAMB	Pahur (iz)	Pahur (iz)	B	83.39	7112740	6124140	23-10-2023	6	Aanvay Vairagade		27		Work in Progress	
103	KALAMB	Pardi Nakti	Pardi Nakti	B	57.24	4896304	4272025	31-10-2023	8	Bin Doud Constructi	9970878080	2		Work in Progress	ESR & Source well dan patra not recived from GP (Core bore done)
104	KALAMB	Pathrad	Amala	B	24.83	2103855	1746410	31-10-2023	5	Rahul Ghuge	9175789819	42		Work in Progress	
105	KALAMB	Pathrad	Pathrad	B	28.96	2453857	2245279	31-10-2023	8	G K Energy Markete	7276963863	6		Work in Progress	
106	KALAMB	Pradhanbori	Pradhanbori	B	43.44	3678555	3285317	27-10-2023	6	Ranjit Mahadeorav	9370180555	26	7.35	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
107	KALAMB	Rudha	Kusal	B	54.86	4649550	3999077	31-10-2023	8	Bin Doud Constructi	9970878080	52		Work in Progress	
108	KALAMB	Dongarkharda	MAJRA POD	B	33.52	2905748	2905457	27-10-2023	5	Bhushan Sharma	7768893930	30		Work in Progress	
109	KALAMB	Rudha	Rudha	B	72.37	6193847	5202831	31-10-2023	8	Bin Doud Constructi	9970878080	22		Work in Progress	
Total For	KALAMB				5985.68								1647.12		
KELAPUR TALUKA															
1	KELAPUR	SONBARDI	SONBARDI	C	93.13	7667239	8674730	13-06-2022	18	Sidhartha Const	7588784080	77	47.93	Work in Progress	
2	KELAPUR	ADANI	KHATARA	C	44.93	3885371	3884982	05-09-2022	10	Sheshrao Maharaj C	8378898498	40		Work in Progress	
3	KELAPUR	CHALBARDI	CHALBARDI	B	46.02	3930878	4320035	08-07-2022	18	R L Bolenwar	/ 9890693802	76	31.05	Work in Progress	
4	KELAPUR	KINHI (NAND)	KINHI (NAND)	B	55.24	4735590	5204413	20-06-2022	18	A M Khunkar, Nandu	9922277265	85	40.15	Work in Progress	
5	KELAPUR	WAGADA	JAWAHARNAGAR	B	30.68	2632732	2893372	15-06-2022	18	R G Nalge	7020309056	100	31.16	Scheme is completed	
6	KELAPUR	KHAIRGAON (DESHMUKH)	Khairgaon{Deshmukh}	B	42.62	3665336	4024539	20-06-2022	18	A M Khunkar, Nandu	9922277265	100	56.30	Scheme is completed	
7	KELAPUR	KHAIRGAON BK	KHAIRGAON KH	B	27.72	2369318	2677329	16-09-2022	10	R L Bolenwar	/ 9890693802	76	19.23	Work in Progress	
8	KELAPUR	UMARI ROAD	KINHALA	B	30.02	2564231	2897581	16-09-2022	10	R L Bolenwar	/ 9890693802	65	16.47	Work in Progress	
9	KELAPUR	BAHATTAR	NAGEZARI KH	B	24.49	2088568	2352772	04-10-2022	10	A B Borele	9420626997	68	11.39	Work in Progress	
10	KELAPUR	DAHELI	DAHELI	B	72.78	6249968	6871840	08-07-2022	18	A A Gangashettiwar	9404294561	80	65.52	Work in Progress	
11	KELAPUR	DHARANA	DHARANA	B	28.16	2406660	2719526	04-10-2022	10	A B Borele	9420626997	85	16.20	Work in Progress	
12	KELAPUR	KARANJI (ROAD)	KARANJI (ROAD)	B	109.23	9285857	10205157	25-07-2022	18	A M Khunkar, Ashis	8055593499	78	78.94	Work in Progress	
13	KELAPUR	KHAIRGAON BK	KHAIRGAON BK	B	41.89	3515081	3972042	04-10-2022	12	A B Borele	9420626997	70	26.69	Work in Progress	
14	KELAPUR	AKOLI BK	AKOLI BK (DAGADI POD)	C	9.49	818321	808092	16-01-2023	10	R V Kucheriya	9970105152	100	8.56	Scheme is completed	
15	KELAPUR	AKOLI BK	GOPALPUR	B	32.23	2650886	2624404	24-01-2023	12	R L Bolenwar	/ 9890693802	81	22.14	Work in Progress	
16	KELAPUR	ARLI	ARLI	B	103.12	8824357	8824357	25-08-2022	15	A V Bangar	/8605727324	55	54.25	Work in Progress	
17	KELAPUR	BAHATTAR	BAHATTAR	B	41.21	3478732	3930967	16-09-2022	12	R L Bolenwar	/ 9890693802	70		Work in Progress	
18	KELAPUR	BAHATTAR	PENDHARI	B	32.11	2656627	2656627	15-11-2022	10	Marvel Const.	7972410727	92	21.20	Work in Progress	
19	KELAPUR	DHARANA	WADHONA BK	B	48.23	4132782	4665911	21-11-2022	12	K G Nalge	9518952330	40		Work in Progress	
20	KELAPUR	GHODDARA	WADHONA KH	B	12.83	1099573	1099562	23-12-2022	10	S R Kendre	8010160293	100	11.13	Scheme is completed	
21	KELAPUR	GHODHARA	GHODHARA	C	44.68	3833264	4331588	16-09-2022	12	R L Bolenwar	/ 9890693802	100	30.43	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
22	KELAPUR	MANGI	DHOKI (MANGI)	C	46.54	3990577	4497380	04-10-2022	12	A B Borele	7972410727	60	17.28	Work in Progress	
23	KELAPUR	RUDHA	RUDHA	B	46.30	3957449	3917878	24-01-2023	12	R L Bolenwar	9890693802	70	21.07	Work in Progress	
24	KELAPUR	RUNZA	SHAMPUR	B	32.60	2786611	2786611	15-11-2022	10	Marvel Const.	7972410727	100	20.02	Scheme is completed	
25	KELAPUR	ASOLI	PIMPALSHENDA	B	39.95	3430113	3872598	13-09-2022	10	K M Thote	9423432580	76	25.97	Work in Progress	
26	KELAPUR	BHADUMARI	BHADUMARI	B	29.43	2409942	2311137	31-01-2023	5	G V Kale	8180896777	45		Work in Progress	
27	KELAPUR	BORGAON	BORGAON	B	65.99	5640567	6373840	16-09-2022	15	P D Gandhewar	8855836677	85	31.75	Work in Progress	
28	KELAPUR	BOTH	BOTH	B	110.81	9470709	10706637	12-08-2022	18	A M Khunkar, Kisho	9423432580	100	99.72	Scheme is completed	
29	KELAPUR	KHAIRGAON BK	MUCHI	B	66.31	5716008	6459089	16-09-2022	15	P D Gandhewar	8855836677	82	50.38	Work in Progress	
30	KELAPUR	MANGI	MANGI	B	44.68	3805082	3547097	30-01-2023	9	V D Sankochwar	7776982622	51		Work in Progress	
31	KELAPUR	MOHADA	MOHADA	B	167.83	14387657	15955912	13-09-2022	15	S J Sharma & Sons	9421844774	85	137.61	Work in Progress	
32	KELAPUR	PIMPARI [ROAD]	PIMPARI (ROAD)	B	45.08	3774256	4264909	04-10-2022	12	A B Borele	9420626997	81	26.28	Work in Progress	
33	KELAPUR	SUSARI	SUSARI	B	32.38	2745092	3101954	21-09-2022	10	P D Gandhewar	8855836677	30		Work in Progress	
34	KELAPUR	RUDHA	KHAIRI	B	24.35	2025386	2025386	21-11-2022	10	A A Gangashettiwar	9404294561	51		Work in Progress	
35	KELAPUR	SAKHARA BK	TOKWANJARI	B	9.16	819529	811333	11-11-2022	4	Sunstrook Technolog	8766610128	15		Work in Progress	
36	KELAPUR	GHUBADI	GHUBADI	B	70.97	5547010	6207104	30-01-2023	15	Helal M Nasiruddin	9096591117	65	24.37	Work in Progress	
37	KELAPUR	KAREGAON (BANDI)	KAREGAON (BANDI)	B	69.65	5612635	6280539	15-12-2022	15	Helal M Nasiruddin	9096591117	38	7.85	Work in Progress	
38	KELAPUR	MAREGAON [FO]	PITAPONGARI	B	14.80	1326831	1300294	27-01-2023	7	S L Varhate	9767801460	45	3.62	Work in Progress	
39	KELAPUR	KAREGAON (BANDI)	HIWARI	B	57.11	5115125	5598504	27-12-2022	12	R L Bolenwar	9890693802	76	15.25	Work in Progress	
40	KELAPUR	PAHAPAL	Pahafal	B	120.64	10190667	9163447	13-01-2023	12	Sidhartha Const	7588784080	70	74.50	Work in Progress	
41	KELAPUR	PATHARI	PATHARI	B	80.18	6848960	6301728	06-01-2023	12	S R Awathe	8484985730	73	44.27	Work in Progress	
42	KELAPUR	SAIKHEDA	SAIKHEDA	B	154.18	13146089	11395029	13-01-2023	12	Sidhartha Const	7588784080	80	85.74	Work in Progress	
43	KELAPUR	TADUMARI	BELORI	B	56.68	4819207	4771496	06-01-2023	9	R L Bolenwar	9890693802	82	20.03	Work in Progress	
44	KELAPUR	WATHODA	WATHODA	B	40.95	3486008	3130086	25-01-2023	7	K M Thote	9423432580	73	21.54	Work in Progress	
45	KELAPUR	MANGURDA	MANGURDA (JUNA PANI POD)	C	8.66	735747	735675	31-01-2023	4	Olaras Corporation	9766931315	30		Work in Progress	
46	KELAPUR	MUNZALA	Anupod & Dhaipod	C	13.10	1110657	1107325	31-01-2023	5	Vaibhav Const	7218754064	45		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
47	KELAPUR	KODURI	KODURI	B	33.25	2818615	2437820	31-10-2023	8	Gutte Patil Construct	9698639999	26	5.36	Work in Progress	
48	KELAPUR	PIMPRI (BORI)	PIMPRI (BORI)	B	32.02	2721028	2352328	31-10-2023	8	Gutte Patil Construct	9698639999	32	12.61	Work in Progress	
49	KELAPUR	SURDEVI	SURDEVI	B	30.00	2548055	2207889	31-10-2023	5	Chetan Indoriya	9588689473	15		Work in Progress	
50	KELAPUR	SONURLI	SONURLI	B	69.92	5933366	5170928	23-10-2023	6	Chetan Indoriya	9588689473	45	19.46	Work in Progress	
51	KELAPUR	KAREGAON (RAMPUR)	KAREGAON (RAMPUR)	B	43.27	3667441	3192507	31-10-2023	5	Chetan Indoriya	9588689473	55	22.57	Work in Progress	
52	KELAPUR	VRUNDAWAN TAKALI TANDA	VRUNDAWAN TAKALI TANDA	B	35.60	3031859	2621042	23-10-2023	5	Chetan Indoriya	9588689473	10		Work in Progress	
53	KELAPUR	MIRA (JIRA)	MIRA (JIRA)	B	38.05	3224777	2773308	16-10-2023	8	KUNAL CHAVHAN	8208294834	27	5.89	Work in Progress	
54	KELAPUR	TADUMARI	TADUMARI	B	76.48	6496165	5661407	23-10-2023	6	Chetan Indoriya	9588689473	45	25.02	Work in Progress	
55	KELAPUR	MAHANDOLI	MAHANDOLI	B	78.92	6711330	5846910	10-10-2023	8	Chetan Indoriya	9588689473	52	29.24	Work in Progress	
56	KELAPUR	WANJARI	WANJARI	B	63.23	5373820	4691344	16-10-2023	8	Chetan Indoriya	9588689473	32		Work in Progress	
57	KELAPUR	MAREGAON MORWA	MAREGAON MORWA	B	34.58	2930775	2533654	31-10-2023	8	Chetan Indoriya	9588689473	12		Work in Progress	
58	KELAPUR	DARYAPUR	DARYAPUR	B	26.32	2261775	1955304	31-10-2023	8	Gutte Patil Construct	9698639999	5		Work in Progress	
Total For	KELAPUR				3023.19								1436.14		
MAHAGAON TALUKA															
1	MAHAGAON	KOTHARI	KOTHARI	B	159.14	13462202	14667069	01-07-2022	18	Y P Jamkar	9011948948	80	114.06	Work in Progress	
2	MAHAGAON	BIJORA	BIJORA	B	94.33	8094972	9146509	10-11-2022	15	V R Pawar	89423666794	55	16.33	Work in Progress	
3	MAHAGAON	DHANODA	DHANODA	B	115.60	9904043	10871668	08-07-2022	18	A G Jagtap	9890188910	70	40.92	Work in Progress	
4	MAHAGAON	GHONSARA (IZ)	HIWALANI	B	53.83	4666860	5271218	16-09-2022	12	Manoj Malode	9822980478	100	55.53	Scheme is completed	
5	MAHAGAON	KASARBEHAL	KASARBEHAL	B	42.20	3591107	4022039	05-09-2022	12	Azahar Khan	8208108881	90	28.60	Work in Progress	
6	MAHAGAON	KASARBEHAL	SEWANAGAR	B	78.55	6484108	5835704	31-01-2023	8	Tuljai Const	8010177651	78	36.56	Work in Progress	
7	MAHAGAON	MOHADI	SATGHARI	B	70.68	6016502	6798647	31-10-2022	15	Ku A S Pattewar	8551850060	100	56.51	Scheme is completed	
8	MAHAGAON	PEDHI	NAIKNAGAR	B	59.14	5084301	5727465	15-12-2022	12	A G Sardar	8551006665	60	0.00	Work in Progress	
9	MAHAGAON	PEDHI	SUDHAKARNAGAR	B	91.41	7846786	8623618	25-07-2022	18	A M Khunkar, Ankus	8010177651	55	17.89	Work in Progress	
10	MAHAGAON	SAI (IZ)	SAI (IZ)	B	141.92	12141622	13811095	15-09-2022	15	G D Pandharkar	9423655046	78	67.74	Work in Progress	
11	MAHAGAON	SHIRFULI	SHIRFULI	B	79.18	6692897	7559627	06-12-2022	12	Azahar Khan Nasir F	8208108881	65	51.18	Work in Progress	
12	MAHAGAON	SHIRFULI	SHIRMAL	B	64.91	5565074	6282969	29-11-2022	15	K M Ade	8698206560	55	30.47	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
13	MAHAGAO	WAKAN	WAKAN	C	85.02	7259226	8260273	15-09-2022	15	Pankaj Pandharkar	8928298848	85	57.72	Work in Progress	
14	MAHAGAO	BHAMB	PIMPRI (IZ)	B	87.67	7597629	8356632	25-07-2022	18	K M Thote	9423432580	80	58.32	Work in Progress	
15	MAHAGAO	BRAMHI	KHAMALWADI	B	59.13	5147108	5659245	04-10-2022	15	V R Pawar	9423666794	60	14.04	Work in Progress	
16	MAHAGAO	KONDARI	KONDARI	B	76.71	6627969	7473035	13-09-2022	15	Pankaj Pandharkar	8928298848	85	35.18	Work in Progress	
17	MAHAGAO	MALEGAON	MALEGAON	B	176.49	15194474	17162158	22-09-2022	12	A V Gaikwad	8378898498	95	149.27	Work in Progress	
18	MAHAGAO	PIMPALGAON IJARA	PIMPALGAON IJARA	B	100.75	8663382	9529184	25-07-2022	18	K M Thote	9423432580	85	43.32	Work in Progress	
19	MAHAGAO	SHIRPUR	SHIRPUR	B	93.76	8051840	9178292	05-09-2022	15	Manoj Malode	9822980478	85	62.34	Work in Progress	
20	MAHAGAO	TEMBHURDARA	SENAD	B	63.45	5447049	6182401	05-09-2022	15	Manoj Malode	9822980478	88	56.38	Work in Progress	
21	MAHAGAO	TEMBHURDARA	TEMBHURDARA	B	48.96	4273677	4679676	16-09-2022	12	Bhagawati Const	8605003555	80	30.15	Work in Progress	
22	MAHAGAO	WENI BK	WENI BK	B	165.75	14229054	16192663	05-09-2022	15	Manoj Malode	9822980478	90	138.55	Work in Progress	
23	MAHAGAO	ANANTWADI	SANGAM	C	8.30	712354	705230	11-11-2022	4	Shubham Enterprise	9579452905	80	0.00	Work in Progress	
24	MAHAGAO	ANANTWADI	ANANTWADI	B	32.27	2770600	3049045	31-01-2023	6	S A Naik	8888690009	75	0.00	Work in Progress	
25	MAHAGAO	BELDARI	NANDGAVHAN	B	61.30	5280003	5961123	11-11-2022	15	K B Naik	9881486858	70	38.85	Work in Progress	
26	MAHAGAO	BORI (IZ)	MANOHARNAGAR	B	79.67	6882300	7635912	15-12-2022	15	Manoj Malode	9822980478	40	6.00	Work in Progress	
27	MAHAGAO	CHILGAVHAN	CHILGAVHAN	B	75.11	6490547	7333669	04-10-2022	12	Sheikh Asjad Sheikh	8208904281	76	48.01	Work in Progress	
28	MAHAGAO	KANHA	KANHA	B	67.38	5806177	6500015	16-09-2022	15	Azahar Khan	8208108881	80	63.36	Work in Progress	
29	MAHAGAO	KARANJI	KARANJI	B	107.32	9224947	10424190	17-10-2022	15	G D Pandharkar	9423655046	85	85.43	Work in Progress	
30	MAHAGAO	KAWATHA JH	THAR BK	B	41.09	3498469	3336140	30-01-2023	6	S S Sanghai	9075111735	55	9.58	Work in Progress	
31	MAHAGAO	KHADAKA	KHADAKA	B	71.73	6072483	6861906	10-10-2022	15	Pankaj Pandharkar	8928298848	60	30.59	Work in Progress	
32	MAHAGAO	UTI	UTI	B	198.61	17095834	19318292	23-12-2022	15	G D Pandharkar	9423655046	70	91.95	Work in Progress	
33	MAHAGAO	WADAD (BRAMHI)	Wadad (Bramhi)	B	129.75	11095463	12537873	07-11-2022	15	S W Dhote	9850330497	52	0.00	Work in Progress	
34	MAHAGAO	BELDARI	BELDARI	B	101.53	9076225	10256134	29-09-2022	15	R R Chandel	8805549448	80	57.03	Work in Progress	
35	MAHAGAO	BHOSA	BHOSA	B	68.74	6146340	6945364	25-11-2022	15	A V Gaikwad	8378898498	15	3.91	Work in Progress	
36	MAHAGAO	BORI (IZ)	KATARWADI	B	53.40	4771129	5391376	16-09-2022	15	K M Thote	9423432580	52	21.08	Work in Progress	
37	MAHAGAO	CHINCHOLI	CHINCHOLI	B	56.03	5013587	5665353	11-11-2022	15	Azahar Khan Nasir	8208108881	75	41.66	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
38	MAHAGAO	CHINCHPAD	CHINCHPAD	B	74.35	6626229	7487639	17-10-2022	15	G D Pandharkar	9423655046	76	45.09	Work in Progress	
39	MAHAGAO	DAHISAWALI	DAHISAWALI	B	107.91	9702212	10962529	22-09-2022	15	A V Gaikwad	8378898498	55	55.56	Work in Progress	
40	MAHAGAO	DHARMOHA	DHAREGAON	B	43.41	3880882	4404801	31-01-2023	6	N P Chanhujwar	8446528002	40	8.20	Work in Progress	
41	MAHAGAO	GHANMUKH	GHANMUKH	B	118.89	10646938	12029975	22-09-2022	15	A V Gaikwad	8378898498	76	75.99	Work in Progress	
42	MAHAGAO	HINGANI	RAJURA	B	59.77	5347215	6037006	11-11-2022	15	K B Naik	9881486858	55	16.85	Work in Progress	
43	MAHAGAO	KALGAON	KALGAON	B	95.87	8612972	9706819	13-12-2022	12	A V Borkar	8805512909	5	0.00	Work in Progress	
44	MAHAGAO	MUDANA	NEHARUNAGAR	B	55.53	4901153	4673740	30-01-2023	6	S S Sanghai	9075111735	55	22.25	Work in Progress	
45	MAHAGAO	PIMPALGAON KANHA	FULSINGNAGAR	B	40.55	3620381	4054464	16-09-2022	10	S A Naik	8888690009	85	35.72	Work in Progress	
46	MAHAGAO	PIMPALGAON KANHA	PIMPALGAON KANHA	B	149.07	13296962	15024237	16-09-2022	15	Ku A S Pattewar	8551850060	77	106.82	Work in Progress	
47	MAHAGAO	SARKINHI	SARKINHI	B	106.05	9500991	10736120	16-09-2022	15	K M Thote	9423432580	85	56.28	Work in Progress	
48	MAHAGAO	WARODI	WARODI	B	87.40	7835958	7828122	30-09-2022	15	A R Infrastructure	99011948948	40	7.68	Work in Progress	
49	MAHAGAO	PEDHI	NAGARWADI	B	26.64	2394824	2394824	21-11-2022	10	P A Kanherkar	9146648789	100	17.92	Scheme is completed	
50	MAHAGAO	AMANI KH	AMANI KH	B	80.79	7218486	7072673	30-01-2023	15	S Asjad S Ahmad	8208904281	51	5.90	Work in Progress	
51	MAHAGAO	AMANI KH	JANUNA	B	27.85	2497377	2497377	27-12-2022	10	Bhagawati Const	8605003555	55	6.40	Work in Progress	
52	MAHAGAO	ANANTWADI	ANANDNAGAR	B	35.27	3154527	3469664	29-12-2022	10	Bhagawati Const	8605003555	60	0.00	Work in Progress	
53	MAHAGAO	DAHIWAD KH	BHONDARA	B	58.13	5200949	5874472	13-12-2022	12	Manoj Malode	9822980478	30	9.27	Work in Progress	
54	MAHAGAO	DAHIWAD KH	Dahiiwad KH	B	107.98	9651843	9556290	27-12-2022	15	Wajahat Ali Shoukat	9370037494	30	0.00	Work in Progress	
55	MAHAGAO	DONGARGAON	DONGARGAON	B	38.96	3478783	3443998	31-01-2023	9	S Asjad S Ahmad	8208904281	70	17.26	Work in Progress	
56	MAHAGAO	KASOLA	TARODI	B	42.16	3732038	3359207	31-01-2023	6	S A Naik	8888690009	78	21.21	Work in Progress	
57	MAHAGAO	LOHARA KH	LOHARA KH	B	48.79	4359686	4795219	29-12-2022	12	A R Infrastructure	99011948948	55	16.47	Work in Progress	
58	MAHAGAO	MALKAPUR	MALKAPUR	B	47.90	4276519	4703743	15-12-2022	12	Bhagawati Const	8605003555	70	31.74	Work in Progress	
59	MAHAGAO	AMANI BK	AMANI BK	B	91.52	8203853	8034854	23-12-2022	15	Gutte Patil Construct	9698639999	76	44.91	Work in Progress	
60	MAHAGAO	AMBODA	AMBODA	B	174.85	15665444	17686286	15-12-2022	15	A V Gaikwad	8378898498	55	87.60	Work in Progress	
61	MAHAGAO	BOTHA	BOTHA	B	75.51	6795034	6727090	27-12-2022	15	A R Infrastructure	99011948948	55	35.30	Work in Progress	
62	MAHAGAO	CHILLI (IZ)	CHILLI (IZ)	B	121.36	10889110	10834664	30-01-2023	15	K M Thote	9423432580	78	78.08	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
63	MAHAGAO	HINGANI	HINGANI	B	66.04	5928290	6698375	13-12-2022	15	Gutte Patil Construct	9698639999	100	56.55	Scheme is completed	
64	MAHAGAO	KALI (TEMBHI)	KALI (TEMBHI)	B	82.13	7343248	8070230	15-12-2022	15	S A Naik	8888690009	60	38.71	Work in Progress	
65	MAHAGAO	KARANJKHED	KARANJKHED	B	199.91	17869096	20190292	13-12-2022	15	Gutte Patil Construct	9698639999	76	63.36	Work in Progress	
66	MAHAGAO	LEWA	LEWA	B	69.28	6217769	6774259	15-12-2022	15	A R Infrastructure	99011948948	62	14.83	Work in Progress	
67	MAHAGAO	MUDANA	SADHUNAGAR	B	61.53	5502604	5496551	23-12-2022	15	Maa Durga Const	7057067074	51	24.21	Work in Progress	
68	MAHAGAO	POHANDUL	POHANDUL	B	69.53	6129987	6926272	13-12-2022	15	Gutte Patil Construct	9698639999	55	27.31	Work in Progress	
69	MAHAGAO	POKHARI (IZ)	Pokhari (Iz)	B	194.07	17065576	15871156	15-12-2022	15	S U Samdurkar	9822462975	76	115.16	Work in Progress	
70	MAHAGAO	TIWARANG	TIWARANG	B	123.25	10925983	11887470	14-12-2022	15	Munde Const & Man	9423614444	65	62.78	Work in Progress	
71	MAHAGAO	WAGHANATH	WAGHANATH	B	95.80	8607355	8392171	27-12-2022	15	Ku S M Gajbiye	7741814302	76	61.49	Work in Progress	
72	MAHAGAO	WANOLI	WANOLI	B	72.36	6421462	7254968	05-01-2023	12	Gutte Patil Construct	9698639999	76	37.77	Work in Progress	
73	MAHAGAO	HIWARI	HIWARI	B	35.84	3253557	3039473	18-01-2023	7	G R Pawar	7745820562	70	15.97	Work in Progress	
74	MAHAGAO	KAUDGAON	KAUDGAON	B	131.21	8841292	9716580	27-12-2022	15	S A Naik	8888690009	85	74.10	Work in Progress	
75	MAHAGAO	KAWATHA JH	KAWATHA JH	B	17.09	1434130	1433413	27-12-2022	10	P A Kanherkar	9146648789	80	7.59	Work in Progress	
76	MAHAGAO	LEWA	VASANTNAGAR	B	34.18	2675952	2675952	29-12-2022	10	Bhagawati Const	8605003555	45	6.66	Work in Progress	
77	MAHAGAO	WAKODI	WAKODI	B	104.82	8802007	8713987	24-01-2023	15	P P Maske	8007355763	18	0.00	Work in Progress	
78	MAHAGAO	BHAMB	BHAMB	B	106.08	9393251	8726330	26-12-2022	12	A V Jadhao	7770027327	38	0.00	Work in Progress	
79	MAHAGAO	BORI (IZ)	BORI (IZ)	B	44.53	3975484	3675334	26-12-2022	7	G R Pawar	7745820562	68	14.33	Work in Progress	
80	MAHAGAO	BORI (IZ)	KALULALNAGAR	B	91.86	8166096	7645915	26-12-2022	12	A V Jadhao	7770027327	55	21.26	Work in Progress	
81	MAHAGAO	CHILGAVHAN	KAURWADI (IZ)	B	31.35	2830514	2827683	12-01-2023	7	Pankaj Pandharkar	8928298848	85	13.71	Work in Progress	
82	MAHAGAO	DONGARGAON	DHARKANHA	B	46.73	4204639	3906109	26-12-2022	9	A V Jadhao	7770027327	60	9.10	Work in Progress	
83	MAHAGAO	GHONSARA (IZ)	GHONSARA (IZ)	B	148.89	13335713	12004808	20-01-2023	15	G D Pandharkar	9423655046	76	69.77	Work in Progress	
84	MAHAGAO	HIWARA SANGAM	HIWARA SANGAM	B	123.12	11046172	10728042	16-01-2023	12	N L Borkar	9418848484	20	0.00	Work in Progress	
85	MAHAGAO	KALI (DAU)	KALI (DAU)	B	205.90	18447859	20827633	19-01-2023	15	A V Gaikwad	8378898498	45	71.79	Work in Progress	
86	MAHAGAO	MALKINHI	MALKINHI	B	102.97	9113093	8466063	26-12-2022	12	A V Jadhao	7770027327	58	27.06	Work in Progress	
87	MAHAGAO	MOHADI	MOHADI	B	72.93	6564952	6217010	31-01-2023	8	S S Katkade	9698639999	52	24.31	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
88	MAHAGAO	MORATH	MORATH	B	115.05	10325427	10005338	13-01-2023	12	P C Jamkar	9011948948	40	20.93	Work in Progress	
89	MAHAGAO	PEDHI	PEDHI	B	63.79	5748797	5634395	06-01-2023	12	A B Naik	8010177651	70	29.47	Work in Progress	
90	MAHAGAO	TEMBHI (KALI)	TEMBHI (KALI)	B	84.99	7641932	7404267	24-01-2023	12	A R Infrastructure	9011948948	45	12.04	Work in Progress	
91	MAHAGAO	WADAD (MUDANA)	WADAD (MUDANA)	B	105.59	9480981	8807831	26-12-2022	12	A V Jadhao	7770027327	38	0.00	Work in Progress	
92	MAHAGAO	WAGHANATH	KAURWADI	B	31.90	2891344	2891344	15-12-2022	7	Gutte Patil Constructo	9698639999	75	8.81	Work in Progress	
93	MAHAGAO	TULSINAGAR	TULSINAGAR	B	130.23	10934688	8910677	27-10-2023	8	G D Pandharkar	9423655046	45	30.36	Work in Progress	
94	MAHAGAO	MALWAGAD	MALWAGAD	B	82.35	7100686	5858065	27-10-2023	8	G D Pandharkar	9423655046	55	18.45	Work in Progress	
Total For	MAHAGAON				8148.55								3390.08		
MAREGAON TALUKA															
1	MAREGAO	MACHHINDRA	PHEFARWADA	C	10.06	967346	938325.6	10-03-2022	3	Span Pumps Ltd	7020941844	100	9.30	Scheme is completed	
2	MAREGAO	SAGNAPUR	AMBEZARI	C	14.83	1426345	1383555	10-03-2022	3	Span Pumps Ltd	7020941844	100	12.49	Scheme is completed	
3	MAREGAO	TAKALI	MANGALI	C	11.79	1133672	1099662	10-03-2022	3	Span Pumps Ltd	7020941844	100	11.32	Scheme is completed	
4	MAREGAO	AKAPUR	AKAPUR	C	43.22	3733530	4088215	15-06-2022	18	R S Wabhitkar	8999838744	100	34.51	Scheme is completed	
5	MAREGAO	DOLDONGARGAON	LAKHAPUR	C	38.58	3318154	3318154	22-11-2022	10	D S Khade	9373793423	80	15.57	Work in Progress	
6	MAREGAO	BORI KH	DHAMANI	B	74.33	6381381	6380742	07-11-2022	15	K M Pancholi	9423392394	60	12.13	Work in Progress	
7	MAREGAO	CHOPAN	CHOPAN	C	66.81	5724982	6263130	27-01-2023	12	R L Bolenwar	7038232999	85	27.88	Work in Progress	
8	MAREGAO	DANDGAON	DANDGAON	C	78.10	6016009	6016009	24-01-2023	15	R S Wabhitkar	8999838744	80	44.06	Work in Progress	
9	MAREGAO	INDIRAGRAM	SHRIRAMPUR	C	53.74	4607387	4386232	24-01-2023	9	V D Sankochwar	7776982622	80	9.25	Work in Progress	
10	MAREGAO	TAKALI	SAKHARA	C	26.64	2290470	2290241	31-01-2023	7	Imran Gafar Sheikh	9405881732	55	9.61	Work in Progress	
11	MAREGAO	TAKARKHEDA	DORLI	C	31.98	2737261	2737262	27-12-2022	10	V B Deshattiwar	9404050101	80	4.69	Work in Progress	
12	MAREGAO	TAKARKHEDA	TAKARKHEDA	C	34.41	2678752	2946359	27-01-2023	10	V B Deshattiwar	9404050101	70		Work in Progress	
13	MAREGAO	BURANDA	BURANDA	B	29.71	2551112	2872552	04-10-2022	10	A B Borele	9420626997	85	10.54	Work in Progress	
14	MAREGAO	DEWALA	DEWALA	B	44.72	3840133	4377367	12-08-2022	15	A V Borkar	8805512909	100	31.13	Scheme is completed	
15	MAREGAO	GHODDARA	GHODDARA	B	38.69	3323534	3755593	04-10-2022	10	A B Borele	9420626997	70	4.09	Work in Progress	
16	MAREGAO	HATWANJRI	HATWANJRI	B	42.82	3078523	3508284	12-08-2022	15	A V Borkar	8805512909	85	29.08	Work in Progress	
17	MAREGAO	KARANWADI	KHADAKI	B	31.97	2855987	2855987	21-11-2022	10	D S Khade	9373793423	65	10.01	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
18	MAREGAO	KEGAON (MARDI)	KEGAON (MARDI)	B	75.85	6481829	7324467	07-10-2022	12	V B Deshattiwar	9404050101	55		Work in Progress	
19	MAREGAO	KHANDANI	MENDHANI	B	26.41	2246720	2527560	04-10-2022	10	A B Borele	9420626997	30	3.92	Work in Progress	
20	MAREGAO	SAGNAPUR	ROHPAT	B	51.91	4430029	5048904	12-08-2022	15	A V Borkar	8805512909	80	26.39	Work in Progress	
21	MAREGAO	SARATI	SARATI	B	67.62	5753870	6473104	26-09-2022	12	Sidhartha Const	7588784080	90	50.64	Work in Progress	
22	MAREGAO	WAGHADARA	Kanhalgaon (Waghadara)	C	43.85	3557922	3557922	27-12-2022	12	V B Deshattiwar	9422867091	50		Work in Progress	
23	MAREGAO	APATI	APATI	C	42.95	3666819	3589779	25-01-2023	9	K V There	9028897650	100	22.19	Scheme is completed	
24	MAREGAO	INDIRAGRAM	SHRIRAMPUR (BABHAI POD)	C	12.80	1103470	1092435	11-11-2022	4	Star Solar Solution	chin nagpure)	100		Scheme is completed	
25	MAREGAO	INDIRAGRAM	SHRIRAMPUR (DHARAN POD)	C	12.13	1045593	1035137	11-11-2022	4	Star Solar Solution	chin nagpure)	100		Scheme is completed	
26	MAREGAO	INDIRAGRAM	INDIRAGRAM (GARGOTI POD)	C	13.12	1030558	1119252	11-11-2022	4	Star Solar Solution	chin nagpure)	100		Scheme is completed	
27	MAREGAO	INDIRAGRAM	INDIRAGRAM (BANDAR POD)	C	13.14	1132419	1121095	11-11-2022	4	Star Solar Solution	chin nagpure)	100		Scheme is completed	
28	MAREGAO	SAGANAPUR	ROHPAT (TANDA POD)	C	12.13	1045394	1034940	11-11-2022	4	Sankalp Enterprises	9370997362	5		Work in Progress	
29	MAREGAO	SAGNAPUR	KHAPARI	B	11.75	1013074	1002943	11-11-2022	4	Sankalp Enterprises	9370997362	100		Scheme is completed	
30	MAREGAO	ARJUNI	ARJUNI (KOLAM POD)	C	10.65	918212	909030	11-11-2022	4	Sankalp Enterprises	9370997362	100		Scheme is completed	
31	MAREGAO	ARJUNI	RAIPUR	C	14.04	1210915	1198806	11-11-2022	4	Sankalp Enterprises	9370997362	100		Scheme is completed	
32	MAREGAO	BURANDA	BURANDA (KOLAM POD)	C	9.49	818595	810409	11-11-2022	4	Sankalp Enterprises	9370997362	100		Scheme is completed	
33	MAREGAO	KHANDANI	KHANDANI (BHURAKI POD)	C	23.49	2025657	2005400	11-11-2022	4	ClariSmart Technolo	9158143888	85	13.79	Work in Progress	
34	MAREGAO	KHANDANI	KHANDANI (SALAI POD)	C	20.55	1772680	1754953	11-11-2022	4	ClariSmart Technolo	9158143888	85		Work in Progress	
35	MAREGAO	SARATI	KHAIRGAON BHEDI	B	29.39	2504622	2504622	24-01-2023	10	D C Satpute	9822642005	35	6.95	Work in Progress	
36	MAREGAO	BORI KH.	Bhalewadi (Sarode pod)	C	13.45	1200510	1188505	11-11-2022	4	G K Energy Markete	7276963863	100		Scheme is completed	
37	MAREGAO	GONDBURANDA	GONDBURANDA	B	32.63	2913365	3290646	31-01-2023	6	R N Nakshane	9881410191	90	22.08	Work in Progress	
38	MAREGAO	KOTHURLA	KOTHURLA	B	28.49	2543379	2543379	22-11-2022	10	Oxylife Technology	9373793423	80	3.59	Work in Progress	
39	MAREGAO	NARSALA	NARSALA	B	135.71	12014651	13576556	11-11-2022	15	A G Sardar	8551006665	75	60.18	Work in Progress	
40	MAREGAO	WAGHADARA	DURGADA	C	11.92	1063924	1053285	11-11-2022	4	G K Energy Markete	7276963863	100		Scheme is completed	
41	MAREGAO	WARUD	WARUD	C	45.68	4085568	4085568	25-11-2022	12	Oxylife Technology	9373793423	80	2.78	Work in Progress	
42	MAREGAO	APATI	GORAJ	B	35.79	3203065	3142206	17-10-2022	10	S I Thaokar	8999526951	80	19.03	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
43	MAREGAO	BORI BK	Bori bu. (Kolam Pod)	C	12.69	1132607	1121281	11-11-2022	4	G K Energy Markete	7276963863	100		Scheme is completed	
44	MAREGAO	BOTONI	BOTONI (DUBALI POD)	C	10.57	943458	934023	11-11-2022	4	Aras LED lights	8668998567	15		Work in Progress	
45	MAREGAO	BOTONI	BOTONI (LAIN POD)	C	9.31	885018	876167	11-11-2022	4	Aras LED lights	8668998567	15		Work in Progress	
46	MAREGAO	GHOGULDHARA	Ghoguldara (Ramaji pod)	C	10.14	905052	896001	11-11-2022	4	Aras LED lights	8668998567	15		Work in Progress	
47	MAREGAO	GHOGULDHARA	Ghoguldara (Badda pod)	C	11.54	1030276	1019973	11-11-2022	4	G K Energy Markete	7276963863	100		Scheme is completed	
48	MAREGAO	JALAKA	JALAKA	B	40.63	3629958	3629958	21-11-2022	10	D S Khade	9373793423	45	12.71	Work in Progress	
49	MAREGAO	ARJUNI	ARJUNI	B	22.47	2007252	2007252	15-12-2022	7	D S Khade	9373793423	60		Work in Progress	
50	MAREGAO	GADEGAON	CHANODA	C	30.54	2739822	2739822	22-11-2022	10	D S Khade	9373793423	55	6.90	Work in Progress	
51	MAREGAO	GAWARALA	Gourala (Gourala Camp)	C	11.65	1040546	1030141	11-11-2022	4	Sunstrook Technolog	8975321919	100		Scheme is completed	
52	MAREGAO	GODHANI	GODHANI	B	11.50	1028453	1167808	31-01-2023	5	Viththalkripa Const	9767073780	100		Scheme is completed	
53	MAREGAO	HIWARI	HIWARI	B	35.20	3150530	3150530	21-11-2022	10	P R Agrawal	9422867091	85	11.22	Work in Progress	
54	MAREGAO	KANHALGAON	Kegaon (K)	C	40.09	3588098	3588098	12-12-2022	9	P T Bodhe	7507739444	45		Work in Progress	
55	MAREGAO	KOLGAON	KOLGAON	B	64.61	5777288	5777288	21-11-2022	15	D S Khade	9373793423	85	16.24	Work in Progress	
56	MAREGAO	MANGRUL	MANGRUL	C	45.45	3841918	4337525	31-01-2023	6	R N Nakshane	9881410191	100	33.76	Scheme is completed	
57	MAREGAO	WARUD	Warud (PARDHI BEDA)	C	10.26	916391	907227	11-11-2022	4	G K Energy Markete	7276963863	100		Scheme is completed	
58	MAREGAO	KANHALGAON	KANHALGAON	C	39.77	3469151	3469151	29-12-2022	10	P R Agrawal	9404050101	65	7.03	Work in Progress	
59	MAREGAO	MHAISDODKA	MHAISDODKA	B	25.95	2319021	2548604	31-01-2023	6	S S Sanghai	9075111735	50	0.82	Work in Progress	
60	MAREGAO	SAGNAPUR	SAGNAPUR	B	29.93	2680231	3023301	31-01-2023	6	R N Nakshane	9881410191	100		Scheme is completed	
61	MAREGAO	SHIVNALA	PANDWIHIR	B	18.63	1665258	1898228	31-01-2023	5	M R Dhawane	8999486155	30		Work in Progress	
62	MAREGAO	WAGHADARA	VASANTNAGAR	B	32.60	2915345	2915345	29-12-2022	10	P R Agrawal	9422867091	70	2.67	Work in Progress	
63	MAREGAO	WAGHADARA	WAGHADARA	B	35.96	3219234	3219234	27-12-2022	10	P R Agrawal	9422867091	55		Work in Progress	
64	MAREGAO	BORI BK	BORI BK	B	69.60	6219744	6913245	31-01-2023	8	M R Dhawane	8999486155	80	33.58	Work in Progress	
65	MAREGAO	BORI KH	BORI KH	B	24.24	2164910	2164910	27-12-2022	10	V B Deshattiwar	9404050101	100		Scheme is completed	
66	MAREGAO	CHINCHALA	CHINCHALA	B	26.87	2404147	2713080	31-01-2023	5	R N Nakshane	9881410191	100	12.92	Scheme is completed	
67	MAREGAO	DANDGAON	MUKTA	B	25.14	2247154	2201087	20-01-2023	7	R V Kucheriya	9970105152	100	2.83	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
68	MAREGAO	DOLDONGARGAON	DOLDONGARGAON	B	27.70	2475942	2475942	31-01-2023	5	S S Sanghai	9075111735	55		Work in Progress	
69	MAREGAO	GHODDARA	KHEKADWAI	B	20.35	1819206	1817405	31-01-2023	7	Imran Gafar Sheikh	9405881732	55		Work in Progress	
70	MAREGAO	HIWARA MAJRA	HIWARA MAJRA	B	37.14	3326893	3792325	31-01-2023	6	A W Pawar	9881268423	75	16.50	Work in Progress	
71	MAREGAO	KANADA	PARDI	B	12.28	1098718	1219028	31-01-2023	5	Pankaj Pandharkar	8928298848	15		Work in Progress	
72	MAREGAO	KINHALA	DONGARGAON	B	21.38	1914098	2104551	31-01-2023	5	S S Sanghai	9075111735	25	0.64	Work in Progress	
73	MAREGAO	KUMBHA	KUMBHA	B	106.96	9552215	8529173	27-12-2022	15	H R Sardar	9921814007	70	22.95	Work in Progress	
74	MAREGAO	KUMBHA	KUMBHA (MAHADAPETH)	C	16.27	1456738	1660536	31-01-2023	5	Pankaj Pandharkar	8928298848	30		Work in Progress	
75	MAREGAO	MACHHINDRA	MACHHINDRA	B	35.42	3164107	3572277	31-01-2023	6	R N Nakshane	9881410191	100	25.03	Scheme is completed	
76	MAREGAO	MACHHINDRA	BHAMBHARDA	C	24.25	2188398	2135876	18-01-2023	10	R N Nakshane	9881410191	100	9.92	Scheme is completed	
77	MAREGAO	NAWARGAON	NAWARGAON	B	48.93	4370457	4370457	27-12-2022	12	P R Agrawal	9422867091	60	4.27	Work in Progress	
78	MAREGAO	SHIVNALA	SHIVNALA	B	59.52	5317429	5317429	27-12-2022	12	P R Agrawal	9422867091	60	14.34	Work in Progress	
79	MAREGAO	SINDHI (MAHAGAON)	SINDHI (MAHAGAON)	C	76.48	6858377	6494883	23-12-2022	15	Gutte Patil Construct	9698639999	80	34.62	Work in Progress	
80	MAREGAO	SINDHI (MAHAGAON)	RAMESHWAR	C	20.49	1837883	1796531	18-01-2023	7	R N Nakshane	9881410191	90	14.07	Work in Progress	
81	MAREGAO	AKAPUR	NET	B	12.99	1041181	999534	09-01-2023	10	S L Varhate	9767801460	50	2.22	Work in Progress	
82	MAREGAO	GAWARALA	GAWARALA	B	38.49	3441304	3308126	16-01-2023	9	R N Nakshane	9881410191	100	32.89	Scheme is completed	
83	MAREGAO	KINHALA	KINHALA	C	30.76	2767402	2767402	16-01-2023	7	R N Nakshane	9881410191	100	22.89	Scheme is completed	
84	MAREGAO	WEGAON	WEGAON	B	153.85	13789717	12118403	24-01-2023	15	R L Bolenwar	9890693802	65		Work in Progress	
85	MAREGAO	GHOGLDARA	GHOGLDARA	B	43.95	3926967	3747112	31-01-2023	6	R N Nakshane	9881410191	100	33.72	Scheme is completed	
86	MAREGAO	GHOGLDHARA	Ghoguldara (Bihadi pod)	C	37.70	3376780	3242046	31-01-2023	6	R N Nakshane	9881410191	100	22.61	Scheme is completed	
87	MAREGAO	KARANWADI	KARANWADI	B	6.28	562000	528954	22-01-2022	5	V S Atram	7218754064	90		Work in Progress	
88	MAREGAO	KEGAON (MARDI)	BODAD	B	29.18	2615602	2955630	31-01-2023	6	R V Kucheriya	9970105152	100	23.50	Scheme is completed	
89	MAREGAO	KHAIRGAON (BUTI)	KHAIRGAON (BUTI)	B	39.51	3543263	3288502	31-01-2023	6	A W Pawar	9881268423	10		Work in Progress	
90	MAREGAO	KHANDANI	KHANDANI	B	18.08	1616903	1827100	31-01-2023	5	R V Kucheriya	9970105152	90	5.79	Work in Progress	
91	MAREGAO	MAJARA	MAJARA	B	18.55	1717023	1627910	31-01-2023	5	A W Pawar	9881268423	100	6.67	Scheme is completed	
92	MAREGAO	MARDI	MARDI	B	88.76	7971534	8329455	25-01-2023	12	Gughane Infrastruct	9422166480	75		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
93	MAREGAO	PISGAON	PISGAON	B	19.06	1708180	1708180	28-12-2022	7	R N Nakshane	9881410191	100	7.46	Scheme is completed	
94	MAREGAO	SAGNAPUR	Rohpat (sag pod)	C	30.12	2691114	2598271	31-01-2023	5	R N Nakshane	9881410191	80		Work in Progress	
95	MAREGAO	SAGNAPUR	Rohpat (Dubali Pod)	C	15.08	1346092	1345957	31-01-2023	4	Kiran Industries	7887994517	0		Work not Started	NOT STARTED BY CONTRACTOR
96	MAREGAO	SAGNAPUR	Rohpat (Gargoti Pod)	C	13.70	1223043	1222921	31-01-2023	4	Kiran Industries	7887994517	70		Work in Progress	
97	MAREGAO	SAWANGI	SAWANGI	B	48.15	4320303	4320303	23-12-2022	9	M T Sherje	8408881700	100	35.88	Scheme is completed	
98	MAREGAO	SHIVANALA	Shivnala (Telai POD)	C	7.45	672868	759668	31-01-2023	5	M Faiz M Arif	9420547954	80		Work in Progress	
99	MAREGAO	WEGAON	Wegaon (Chinch Pod)	C	16.63	1489283	1489283	31-01-2023	5	K K Kingare	9763094307	80		Work in Progress	
100	MAREGAO	BORI KH	BHALEWADI	B	38.87	2937550	2937550	31-01-2023	7	K K Kingare	9763094307	30		Work in Progress	
101	MAREGAO	CHINCHAMANDAL	CHINCHAMANDAL	B	90.10	7504442	8247381	19-01-2023	12	V B Deshattiwar	9404050101	10		Work in Progress	
102	MAREGAO	HATWANJARI	HATWANJARI POD	C	9.49	843362	843278	31-01-2023	4	Olaras Corporation	9766931315	100		Scheme is completed	
103	MAREGAO	PISGAON	Pandharkawada (Pisgaon)	B	29.30	2618894	2566542	31-01-2023	5	M T Sherje	8408881700	90	9.00	Work in Progress	
104	MAREGAO	PISGAON	WADGAON	B	14.24	1278589	1441609	31-01-2023	5	Pankaj Pandharkar	8928298848	65		Work in Progress	
105	MAREGAO	WARUD	SALEBHATTI	B	19.41	1748826	1905346	31-01-2023	5	S S Sanghai	9075111735	30	0.76	Work in Progress	
106	MAREGAO	Dapora	Dapora	B	39.00	3300854	3067483	31-10-2023	5	Pande Electricals &	9420115392	80		Work in Progress	
107	MAREGAO	Sarati	Sonu Pod (Sarati)	C	33.56	2867094	2866807	06-03-2024	8	Bhushan Sharma	7768893930	10		Work in Progress	
107	MAREGAO	Saganapur	Umari Pod (Saganapur)	C	18.52	1545168	1428353	27-10-2023	5	Pande Electricals &	9420115392	100	15.17	Scheme is completed	
Total For MAREGAON					3654.08								993.61		
NER TALUKA															
1	NER	MANGRUL	MANGRUL	B	41.72	3580210	3932861	14-06-2022	18	K G Nagpure	8788827789	82	20.45	Work in Progress	
2	NER	GHUI	KAMANDEO	B	34.15	2918680	3210256	01-07-2022	18	S S Bhakare	8483828111	54	4.99	Work in Progress	
3	NER	INDRATHANA	PENDHARA	B	25.67	2198231	2414757	04-07-2022	12	Ku S R Deulkar	8830929055	52		Work in Progress	
4	NER	DONAD	KHALANA	B	19.09	1631408	1631408	27-06-2022	12	A V Bochare	9011126266	92	13.58	Work in Progress	
5	NER	INDRATHANA	MUKINDPUR	B	31.37	2680874	2948693	08-07-2022	18	K V Rathod	9834893293	76	12.92	Work in Progress	
6	NER	JAWALGAON	JAWALGAON	B	15.74	1344935	1344935	27-06-2022	12	A V Bochare	9011126266	52		Work in Progress	
7	NER	JAWALGAON	PACHAWAD	B	9.27	791963	791963	01-08-2022	10	K G Nagpure	8788827789	100	7.81	Scheme is completed	
8	NER	KARKHEDA	KARKHEDA	B	28.07	2399152	2637868	26-07-2022	12	S S Bhakare	8483828111	100	5.42	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
9	NER	KHARADGAON	KHARADGAON	B	59.51	5036008	5537179	25-07-2022	18	S S Bhakare	8483828111	80	30.51	Work in Progress	
10	NER	MALKHED BK	MALKHED BK	B	100.45	8600673	9385914	01-08-2022	18	K G Nagpure	8788827789	100	87.74	Scheme is completed	
11	NER	MALKHED BK	WIRGAVHAN	B	26.03	2239107	2461898	08-07-2022	12	K V Rathod	9834893293	100	18.34	Scheme is completed	
12	NER	PIMPALGAON (DUBA)	LONADI	B	19.65	1679643	1679643	24-06-2022	12	Ku S R Deulkar	8830929055	66		Work in Progress	
13	NER	RATNAPUR	LOHATWADI	B	6.69	571962	571962	27-06-2022	12	A V Bochare	9011126266	100	5.13	Scheme is completed	
14	NER	RATNAPUR	RATNAPUR	B	29.94	2550410	2550410	20-06-2022	12	K G Nagpure	8788827789	52	6.39	Work in Progress	
15	NER	SHAHAPUR	TAKALI KH	B	11.66	996497	996497	20-06-2022	12	K G Nagpure	8788827789	100	8.90	Scheme is completed	
16	NER	SONWADHONA	SONWADHONA	B	165.74	14038657	15302136	26-07-2022	18	Bajoriya Const.	9422866855	80	121.43	Work in Progress	
17	NER	ADAGAON	ADAGAON	B	36.91	3155158	3469096	29-08-2022	10	S S Bhakare	8483828111	66	19.23	Work in Progress	
18	NER	AJANTI	AJANTI	B	69.46	5966184	6765653	05-09-2022	15	K G Nagpure	8788827789	42	13.56	Work in Progress	
19	NER	MOZAR	MOZAR	C	108.32	9186868	10394941	05-09-2022	15	K G Nagpure	8788827789	70	32.99	Work in Progress	
20	NER	SONKHAS	SONKHAS	B	113.08	9619789	10870362	10-10-2022	15	K G Nagpure	8788827789	48		Work in Progress	
21	NER	UDAPUR	KHARBI	B	45.81	3929787	4440659	11-11-2022	12	D B Irve	8421411088	70	26.63	Work in Progress	
22	NER	BANGAON	BANGAON	B	58.22	5020812	5628330	05-09-2022	15	K G Nagpure	8788827789	100	49.82	Scheme is completed	
23	NER	CHIKHALI (KANHOBA)	CHIKHALI (KANHOBA)	B	72.36	6199254	6816079	29-08-2022	15	S S Bhakare	8483828111	62	41.52	Work in Progress	
24	NER	DONAD	RAMGAON	B	10.15	875260	866507	11-11-2022	4	Safety Science Techno	7588189289	100	8.21	Scheme is completed	
25	NER	KHOLAPURI	KHOLAPURI	B	15.12	1303235	1303221	01-08-2022	10	S I Thaokar	8999526951	100	14.27	Scheme is completed	
26	NER	KHOLAPURI	TEMBHI	B	27.52	2372596	2337007	30-01-2023	5	M R Rathod	7030999606	86	16.33	Work in Progress	
27	NER	KOLURA	KOLURA	B	77.02	6461334	7301307	18-10-2022	15	S B Bhakare	8483828111	20	24.94	Work in Progress	
28	NER	LONI	RENUKAPUR	B	9.51	819799	811601	11-11-2022	4	Safety Science Techno	7588189289	100	9.10	Scheme is completed	
29	NER	MANGLADEVI	KURHEGAON	C	10.68	920940	911731	11-11-2022	4	Safety Science Techno	7588189289	100	7.86	Scheme is completed	
30	NER	SINDKHED	KHUTAFALI	C	9.08	782470	774645	11-11-2022	4	Safety Science Techno	7588189289	100	7.50	Scheme is completed	
31	NER	TAKALI (SALAMI)	TAKALI (SALAMI)	B	36.83	3174938	3573623	29-08-2022	10	Ku S R Deulkar	8830929055	100	19.80	Scheme is completed	
32	NER	BALEGAON	PIMPALGAON (KALE)	B	12.31	1061540	1061540	29-09-2022	10	K G Nagpure	8788827789	2		Work in Progress	Due to contractor issue
33	NER	DAGAD DHANORA	DAGAD DHANORA	B	12.80	1103474	1048300	31-01-2023	5	S L Varhate	9767801460	58	5.32	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
34	NER	DAHIFAL	DAHIFAL	B	19.14	1650154	1650154	29-09-2022	15	K R Rathod	9834893293	62		Work in Progress	
35	NER	GHUI	GHUI	B	14.34	1235944	1235932	31-01-2023	5	K P Ikhar	8888111508	78		Work in Progress	
36	NER	SAWARGAON	SAWARGAON	B	66.22	5708886	6276921	29-08-2022	15	S S Bhakare	8483828111	54	23.87	Work in Progress	
37	NER	WALAKI	MARWADI	B	25.25	2176333	2176333	29-09-2022	10	K G Nagpure	8788827789	74	18.98	Work in Progress	
38	NER	AJANTI	AJANTI P BEDA	C	24.90	2233796	2222627	31-01-2023	6	A W Pawar	9881268423	80	13.17	Work in Progress	
39	NER	GHAREFAL	GHAREFAL	B	60.62	5429038	5429038	29-09-2022	15	K R Rathod	9834893293	32	13.20	Work in Progress	
40	NER	MANGLADEVI	MANGLADEVI	B	100.07	8861570	10013574	04-10-2022	13	K G Nagpure	8788827789	90	97.50	Work in Progress	
41	NER	PANDHARI	PANDHARI	B	58.35	5232010	5912171	10-10-2022	15	K G Nagpure	8788827789	88	49.26	Work in Progress	
42	NER	SARANGPUR	SARANGPUR	B	39.09	3490287	3489938	05-01-2023	10	L A Lanjewar	8788827789	42	3.17	Work in Progress	
43	NER	SARANGPUR	KAPSI	C	28.47	2542117	2516696	05-01-2023	10	L A Lanjewar	8788827789	100	18.96	Scheme is completed	
44	NER	SHAHAPUR	SHENDRI KH	B	36.10	3223447	3126744	27-12-2022	10	H R Sardar	9921814007	72	17.82	Work in Progress	
45	NER	SINDKHED	SINDKHED	B	26.81	2394237	2370295	25-01-2023	5	D B Irve	8421411088	22		Work in Progress	
46	NER	CHINCHAGAON	CHINCHGAON	B	44.81	4000612	4000612	12-12-2022	9	S S Bhakare	8483828111	66	30.41	Work in Progress	
47	NER	MANIKWADA	MANIKWADA	B	95.76	8476904	9578902	04-10-2022	15	H R Sardar	9921814007	70	32.75	Work in Progress	
48	NER	PIMPALGAON (DUBA)	PIMPALGAON (DUBA)	B	15.25	1361428	1361428	21-09-2022	10	S L Varhate	9767801460	100	12.64	Scheme is completed	
49	NER	UMARATHA	PARJANA	B	63.78	5709977	5709406	12-12-2022	12	L A Lanjewar	8788827789	86	48.91	Work in Progress	
50	NER	GHAREFAL	PARDHI BEDA	C	17.52	1572328	1784592	31-01-2023	7	A V Borkar	8805512909	35		Work in Progress	
51	NER	KOLURA	GONDGAVAN	C	35.19	3141963	3141649	05-01-2023	10	L A Lanjewar	8788827789	76	3.23	Work in Progress	
52	NER	PIMPALGAON DUBA	SAWANGA	C	19.65	1765025	1765025	31-01-2023	5	P V Panchabudhe	9767026127	100	10.85	Scheme is completed	
53	NER	UTTARWADHONA	UTTARWADHONA	B	96.01	8438185	8017119	07-11-2022	15	V R Khare	9422165720	82	48.89	Work in Progress	
54	NER	MALKHED KH	MALKHED KH	B	123.28	11023478	9842864	27-12-2022	15	H R Sardar	9921814007	54	43.64	Work in Progress	
55	NER	SHAHAPUR	SHAHAPUR	B	31.56	2811960	2727601	29-12-2022	7	D B Irve	8421411088	92	13.56	Work in Progress	
56	NER	BALEGAON	ZOMBADI	C	25.13	2271201	2203064	27-01-2023	7	D B Irve	8421411088	70	11.69	Work in Progress	
57	NER	PIMPRI (KALGA)	PIMPRI (KALGA)	B	64.32	5312109	5997371	31-01-2023	12	K G Nagpure	8788827789	72	14.32	Work in Progress	
58	NER	SATEFAL	SATEFAL	B	87.36	7328170	6191570	12-01-2023	12	R N Nakshane	9881410191	68	34.29	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
59	NER	BORGAON	BORGAON Punji	B	23.43	1985196	1903802	31-01-2023	7	K P Ikhar	8888111508	100	17.13	Scheme is completed	
60	NER	BRAMHANWADA (W)	BRAMHANWADA	B	56.65	4808446	4327606	06-01-2023	9	G K Energy Markete	7276963863	36	3.04	Work in Progress	
61	NER	UMARATHA	UMARTHA	B	16.62	1484701	1306685	31-01-2023	7	A G Jagtap	9890188910	100	8.02	Scheme is completed	
62	NER	WATAFALI	WATFALI (1)	B	64.42	5490128	5051466	25-01-2023	9	G K Energy Markete	7276963863	40	9.96	Work in Progress	
63	NER	CHIKANI DOMGA	CHIKANI DOMGA	B	88.90	7195127	6116577	27-10-2023	6	KHEMARAJ RATHOI	9834893293	30		Work in Progress	
64	NER	KOHALA	KOHALA	B	54.63	4829422	3930379	31-10-2023	5	SHUBHAM BHENDE	9423155000	58	13.07	Work in Progress	
65	NER	YELGUNDA	YELGUNDA	B	45.18	3659396	3110852	30-10-2023	6	KUNDAN IKHAR	8888111508	36		Work in Progress	
65	NER	WATFALI	WATFALI (2)	B	3.86	344444	302387	27-10-2023	3	KUNAL CHAVHAN	8208294834	100	2.05	Scheme is completed	
Total For NER					2947.72								1239.95		
PUSAD TALUKA															
1	PUSAD	ASOLI	ASOLI	B	131.97	11266884	12382284	23-08-2022	18	A G Jagtap	9890188910	80	96.79	Work in Progress	
2	PUSAD	BORI (M)	BORNAGAR	B	128.79	11027878	12546416	15-09-2022	15	G D Pandharkar	9423655046	100	104.35	Scheme is completed	
3	PUSAD	DAGADDHANORA	DAGADDHANORA	B	78.35	6730215	7369585	23-08-2022	16	V R Pawar	9423666794	80	29.34	Work in Progress	
4	PUSAD	JYOTINAGAR	JYOTINAGAR	B	77.93	6685205	7553613	16-11-2022	15	V R Pawar	9423666794	55	33.79	Work in Progress	
5	PUSAD	GAHULI	GAHULI	B	72.23	6201699	7007300	31-01-2023	8	KGN Const	9422868290	60	21.18	Work in Progress	
6	PUSAD	GHATODI	Ghatodi	B	83.46	7090059	7717529	10-08-2022	18	A S Mukkawar	8087278112	26	5.65	Work in Progress	
7	PUSAD	JAMNI DHUNDI	JAWAHARNAGAR	B	59.35	5094260	5794721	12-09-2022	15	Syed Sikandar	7507707081	100	52.72	Scheme is completed	
8	PUSAD	KATKHEDA BK	KATKHEDA BK	B	51.05	4385323	4988473	15-09-2022	15	G D Pandharkar	9423655046	30	7.83	Work in Progress	
9	PUSAD	KATKHEDA BK	KATKHEDA KH	B	84.76	7252129	8250747	06-12-2022	12	Pankaj Pandharkar	8928298848	52	35.53	Work in Progress	
10	PUSAD	LONI	BHATAMBA	B	68.81	5885369	6370912	29-11-2022	15	Mir Ali Fazal Ali	9552222000	26	10.24	Work in Progress	
11	PUSAD	LONI	LONI	B	69.30	5974204	6697083	10-11-2022	15	S Nadim S Mumtaj	99011948948	100	62.95	Scheme is completed	
12	PUSAD	LONI	PALODI	B	68.90	5897892	6655771	31-10-2022	15	Syed Mujahid Syed	9130771045	100	60.51	Scheme is completed	
13	PUSAD	PIMPALKHUTA	Bajrangnagar	B	60.08	4654242	4183698	01-08-2022	18	S B Chavhan	9922093577	85	39.81	Work in Progress	
14	PUSAD	BHOJALA	BHOJALA	B	172.17	14641536	16032482	10-08-2022	18	A S Mukkawar	8087278112	70	71.19	Work in Progress	
15	PUSAD	BHOJALA	KOPRA KH	B	19.59	1665893	1665893	05-12-2022	7	A S Mukkawar	8087278112	5		Work in Progress	
16	PUSAD	BORGADI	BORGADI	B	96.32	8190708	8866441	10-08-2022	18	A S Mukkawar	8087278112	65	32.38	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
17	PUSAD	BRAMHANGOAN	SHAMPUR	B	73.84	6294243	6813518	10-08-2022	18	A A Kanoje	7218797050	26		Work in Progress	
18	PUSAD	CHICHAGHAT	CHICHAGHAT	B	56.99	4871071	4784853	15-07-2022	18	S B Chavhan	9922093577	100	35.15	Scheme is completed	
19	PUSAD	JAMNI DHUNDI	JAMNI DHUNDI	B	70.58	6031977	6529625	10-08-2022	18	A S Mukkawar	8087278112	60	35.13	Work in Progress	
20	PUSAD	MANDAWA	MANDAWA	B	160.22	13617048	14822157	10-08-2022	18	A S Mukkawar	8087278112	75	76.81	Work in Progress	
21	PUSAD	PARWA BK	PARWA KH	B	77.07	6692391	7338207	21-09-2022	15	A A Kanoje	7218797050	40	17.06	Work in Progress	
22	PUSAD	SHILONA	SHILONA	B	189.64	16156435	18240615	16-09-2022	15	Mansi Const	9921565528	51	80.69	Work in Progress	
23	PUSAD	UDADI	UDADI	B	50.70	4375024	4735963	10-08-2022	18	A A Kanoje	7218797050	80	25.24	Work in Progress	
24	PUSAD	AREGAON BK	AREGAON KH	B	66.57	5256175	5781267	23-08-2022	18	Ku A S Pattewar	8551850060	80	41.51	Work in Progress	
25	PUSAD	CHONDHI	CHONDHI	B	117.28	10103735	11098953	15-12-2022	15	P C Jamkar	9011948948	70	56.48	Work in Progress	
26	PUSAD	GAJIPUR	GAJIPUR	B	101.39	8739257	9569486	10-08-2022	18	A S Mukkawar	8087278112	26	0.00	Work in Progress	
27	PUSAD	JAGAPUR	JAGAPUR	B	95.88	8273668	9349245	29-09-2022	15	R R Chandel	8805549448	80	62.34	Work in Progress	
28	PUSAD	SAWANGI	SAWANGI	B	74.81	6464722	7239842	16-09-2022	12	Shaikh Nadeem	99011948948	80	44.95	Work in Progress	
29	PUSAD	SHELU KH	RAMBHA	B	51.65	4255113	4765727	21-09-2022	12	Shaikh Nadeem	99011948948	60	23.76	Work in Progress	
30	PUSAD	WALTUR RLY	WALTUR RLY	B	73.09	6317151	6885063	12-08-2022	18	S Asjad S Ahmad	8208904281	76	38.59	Work in Progress	
31	PUSAD	WANWARLA	WANWARLA	B	103.99	8970289	10045827	16-11-2022	15	V R Pawar	99423666794	30	20.57	Work in Progress	
32	PUSAD	BRAMHANGOAN	BRAMHANGAON	B	65.36	5610894	6143929	21-09-2022	15	A S Mukkawar	8087278112	45	16.72	Work in Progress	
33	PUSAD	DAHIWAD BK	DAHIWAD BK	B	67.53	5797210	6550847	29-09-2022	15	R R Chandel	8805549448	76	36.77	Work in Progress	
34	PUSAD	JAMBAZAR	JAMBAZAR	B	185.03	16019422	17933743	16-09-2022	15	S U Samdurkar	9822462975	90	145.01	Work in Progress	
35	PUSAD	MARSUL	CHIKHALI	B	85.53	7342716	8297269	17-10-2022	15	Pankaj Pandharkar	8928298848	60	32.65	Work in Progress	
36	PUSAD	MOKHAD	MOKHAD	B	62.37	5396751	6049757	12-09-2022	15	A R Thakare	9730169321	26	5.72	Work in Progress	
37	PUSAD	SANDAWA	SANDAWA	B	90.65	7782649	8786610	13-09-2022	15	P C Jamkar	9011948948	80	65.65	Work in Progress	
38	PUSAD	BHANDARI	BHANDARI	B	48.72	4355601	4921829	29-09-2022	12	R R Chandel	8805549448	85	34.08	Work in Progress	
39	PUSAD	BHANDARI	PARADH	B	61.38	5501685	6216904	29-09-2022	15	R R Chandel	8805549448	60	16.01	Work in Progress	
40	PUSAD	BHANDARI	WAMANWADI	B	57.04	5114251	4673914	31-01-2023	8	Wajhat Ali Shoukat	9370037494	90	36.02	Work in Progress	
41	PUSAD	BIBI	BIBI	B	80.40	7185784	8047265	16-09-2022	12	Maa Durga Const	7057067074	40	23.24	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
42	PUSAD	BORGADI	CHILWADI	B	63.77	5726257	6384776	16-09-2022	15	A M Runwal	9422165412	80	48.32	Work in Progress	
43	PUSAD	CHICHAGHAT	BELGAVHAN	B	59.72	5328300	6020979	17-10-2022	15	Pankaj Pandharkar	8928298848	70	39.68	Work in Progress	
44	PUSAD	CHIKANI	CHIKANI	B	45.50	4067892	4572311	10-11-2022	12	A R Infrastructure	99011948948	70	26.97	Work in Progress	
45	PUSAD	ISAPUR	ISAPUR	B	142.97	12663613	14309883	17-10-2022	15	A M Chandel	9552363736	60	45.82	Work in Progress	
46	PUSAD	JAMSHETPUR	JAMSHETPUR	B	82.56	7403529	8365988	17-10-2022	15	G D Pandharkar	9423655046	90	67.64	Work in Progress	
47	PUSAD	JANUNA	JANUNA	B	85.21	7624247	8614637	29-09-2022	15	Y P Jamkar	9011948948	55	41.03	Work in Progress	
48	PUSAD	KARHOL	KARHOL	B	112.80	10073731	11281571	16-09-2022	12	Maa Durga Const	7057067074	15	9.03	Work in Progress	
49	PUSAD	MALASOLI	MALASOLI	B	40.89	3666660	4106225	16-09-2022	12	Maa Durga Const	7057067074	26		Work in Progress	
50	PUSAD	MARSUL	MARSUL	B	45.29	4060099	4567611	10-11-2022	12	A R Infrastructure	99011948948	40	11.21	Work in Progress	
51	PUSAD	PIMPALKHUTA	PIMPALKHUTA	B	69.00	6192977	6998064	10-11-2022	15	A R Infrastructure	99011948948	10		Work in Progress	
52	PUSAD	POKHARI	POKHARI	B	66.64	5976868	6693494	16-09-2022	15	Ku A S Pattewar	8551850060	76	34.81	Work in Progress	
53	PUSAD	SANDAWA	DHANSINGNAGAR	B	73.13	6561158	7414109	29-09-2022	15	R R Chandel	8805549448	76	44.48	Work in Progress	
54	PUSAD	SHELU BK	VASANTPUR	B	61.56	5496731	6155789	16-09-2022	15	Ku A S Pattewar	8551850060	80	32.89	Work in Progress	
55	PUSAD	SINGARWADI	SINGARWADI	B	72.20	6465952	7270963	10-11-2022	15	A R Infrastructure	99011948948	26	6.34	Work in Progress	
56	PUSAD	WADGOAN	WADGAON	B	57.76	5173211	5837969	31-10-2022	15	Syed Mujahid Syed I	9130771045	85	53.93	Work in Progress	
57	PUSAD	YELDARI	YELDARI	B	38.98	3506747	3941584	11-11-2022	12	A R Infrastructure	99011948948	15	2.20	Work in Progress	
58	PUSAD	AREGAON BK	AREGAON BK	B	70.64	6086086	6481682	05-12-2022	12	S R Kendre	8010160293	30	6.49	Work in Progress	
59	PUSAD	BHANDARI	LOBHIVANTNAGAR	B	47.75	4277592	4833679	31-10-2022	12	S A Naik	8888690009	35	6.42	Work in Progress	
60	PUSAD	BIBI	DHARAMWADI	B	76.58	6848022	7738265	21-10-2022	15	V N Pulate	8605414924	90	61.31	Work in Progress	
61	PUSAD	DHANORA (IZ)	DHANORA (IZ)	B	60.45	5413605	6060531	11-11-2022	15	A R Infrastructure	99011948948	10		Work in Progress	
62	PUSAD	INDIRANAGAR	INDIRANAGAR	B	65.51	5859860	6621642	31-10-2022	15	A S Shaikh	9822200495	40	9.42	Work in Progress	
63	PUSAD	KONDHAI	KONDHAI	B	117.09	10465333	11249186	25-11-2022	15	Pankaj Pandharkar	8928298848	60	53.26	Work in Progress	
64	PUSAD	PARWA BK	PARWA BK	B	98.40	8791624	9934535	05-12-2022	12	A A Kanoje	7218797050	20	14.82	Work in Progress	
65	PUSAD	RAJANA	RAJANA	B	94.68	8486106	8486106	06-12-2022	15	Maa Durga Const	7057067074	40	32.26	Work in Progress	
66	PUSAD	WALTUR TAMBDE	NAIKNAGAR	B	56.59	5074703	5576084	29-11-2022	12	G D Gajghate	98722504183	30	13.36	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
67	PUSAD	KHARSHI	KHARSHI	B	36.94	3303874	3203767	15-12-2022	10	S B Chavhan	9922093577	100	35.14	Scheme is completed	
68	PUSAD	PIMPALKHUTA	YERANDA	B	77.39	6942692	6942067	03-01-2023	15	S A Naik	8888690009	26	15.37	Work in Progress	
69	PUSAD	SHELU BK	SHELU BK	B	62.73	5600992	5572987	12-12-2022	15	P C Jamkar	9011948948	32	14.18	Work in Progress	
70	PUSAD	UDADI	HOUSAPUR	B	47.61	4283415	4240585	22-12-2022	10	Mohd Haris Mohd T	9921502761	100	38.64	Scheme is completed	
71	PUSAD	BANSI	BANSI	B	123.95	11078032	10525238	13-12-2022	15	S U Samdurkar	9822462975	100	98.99	Scheme is completed	
72	PUSAD	BHANDARI	PIMPALGAON (BHANDARI)	B	43.38	3883850	3617806	31-01-2023	9	KGN Const	9422868290	55	1.45	Work in Progress	
73	PUSAD	DAHIWAD BK	PALU	B	63.29	5661336	6216147	13-12-2022	15	Sajid Ahmad Kuraisi	9765955334	100	49.55	Scheme is completed	
74	PUSAD	GAIMUKHNAGAR	MADHUKARNAGAR	B	198.76	17712407	18668877	09-12-2022	15	R R Chandel	8805549448	60	63.66	Work in Progress	
75	PUSAD	GAUL KH	GAUL KH	B	139.17	12412959	12784106	15-12-2022	15	R R Chandel	8805549448	80	93.69	Work in Progress	
76	PUSAD	HEGADI	HEGADI	B	119.14	10669549	9591925	31-01-2023	12	V N Pulate	8605414924	100	88.08	Scheme is completed	
77	PUSAD	HUDI BK	HUDI BK	B	92.49	8289876	8878457	23-12-2022	15	Ashfakoddin S Shaik	9922093065	65	58.67	Work in Progress	
78	PUSAD	LAKHI	LAKHI	B	91.14	8103758	8897926	13-12-2022	15	Sajid Ahmad Kuraisi	9765955334	76	54.92	Work in Progress	
79	PUSAD	MUNGASHI	MUNGASHI	B	91.19	8108092	8833766	12-12-2022	15	A R Infrastructure	99011948948	76	30.62	Work in Progress	
80	PUSAD	SHELU KH	SHELU KH	B	65.24	5856813	5778917	22-12-2022	15	Mohd Haris Mohd T	9921502761	6		Work in Progress	
81	PUSAD	WALTUR TAMBDE	WALTUR TAMBDE	B	69.96	6278163	6642296	27-12-2022	15	Ashfakoddin S Shaik	9922093065	5		Work in Progress	
82	PUSAD	BORI (M)	BORI (M)	B	59.46	5166060	5832482	15-12-2022	15	Mir Ali Fazal Ali	9552222000	76	43.58	Work in Progress	
83	PUSAD	DHANKESHWAR NAGAR	DHANKESHWARNAGAR	B	64.27	4902253	4853230	22-12-2022	12	Mir Ali Fazal Ali	9552222000	83	43.09	Work in Progress	
84	PUSAD	GAIMUKHNAGAR	GAIMUKNNAGAR	B	132.64	11853300	10667981	16-01-2023	15	Maa Durga Const	7057067074	40	15.59	Work in Progress	
85	PUSAD	HUDI KH	HUDI KH	B	134.66	12055079	10715760	24-11-2023	8	Shaikh Nadeem	99011948948	76	74.05	Work in Progress	
86	PUSAD	KONDHAI	YEHALA	B	37.67	3368382	3095206	06-01-2023	9	S B Ade	9198559601	40	9.29	Work in Progress	
87	PUSAD	BORI KH	BORI KH	B	95.66	8507382	7987580	20-12-2022	12	Sheikh Nadim Sheikh	99011948948	100	71.83	Scheme is completed	
88	PUSAD	GAUL BK	DEOGAVHAN	B	27.49	2476291	2151649	23-12-2022	7	A M Chandel	9552363736	50	3.30	Work in Progress	
89	PUSAD	GAUL MANJARI	GAUL MANJARI	B	33.29	2993577	2993577	05-01-2023	7	R U Nalamwar	9422165223	30		Work in Progress	
90	PUSAD	INAPUR	INAPUR	B	85.23	7641593	8557820	15-12-2022	12	G R Pawar	7745820562	55	37.32	Work in Progress	
91	PUSAD	KONDHAI	PIMPARWADI	B	26.46	2383457	2383457	05-01-2023	7	R U Nalamwar	9422165223	60		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
92	PUSAD	KOPRA BK	KOPRA BK	B	91.30	8162080	9140713	15-12-2022	12	G R Pawar	7745820562	55	37.17	Work in Progress	
93	PUSAD	SHELU BK	KRISHNANAGAR	B	97.38	8660533	8660533	29-12-2022	12	R R Chandel	8805549448	40	27.60	Work in Progress	
94	PUSAD	SHILONA	CHIRANGWADI	B	32.09	2886528	2668595	20-12-2022	7	G R Pawar	7745820562	52	10.42	Work in Progress	
95	PUSAD	ANASING	ANASING	B	20.01	1695370	1559740	31-01-2023	7	R R Chandel	8805549448	60	6.91	Work in Progress	
96	PUSAD	BUTI (IJARA)	BUTI (IJARA)	B	83.55	7156699	6619230	16-01-2023	12	Ku A S Pattewar	8551850060	55	35.27	Work in Progress	
97	PUSAD	GAUL BK	GAUL BK	B	99.81	8534761	7975734	18-01-2023	12	G R Pawar	7745820562	76	38.25	Work in Progress	
98	PUSAD	GAUL KH	BALWADI	B	47.28	4038125	3955747	25-01-2023	9	M S Chavhan	9552363736	80	23.06	Work in Progress	
99	PUSAD	HIWALNI (P)	HIWALANI (P)	B	20.55	1833405	1627880	25-01-2023	7	A M Chandel	9552363736	100	13.02	Scheme is completed	
100	PUSAD	INAPUR	AMADARI	B	92.39	7906722	7225953	16-01-2023	12	Ku A S Pattewar	8551850060	55		Work in Progress	
101	PUSAD	LOHARA (IZ)	GOPWADI	B	69.56	5840456	5545512	25-01-2023	12	R R Chandel	8805549448	60	20.96	Work in Progress	
102	PUSAD	MANDWA	BAJARANGNAGAR (MANDAWA)	B	54.77	4972188	5444546	11-01-2023	9	S B Ade	9158559601	80	26.37	Work in Progress	
103	PUSAD	PANDHURNA KH	PANDHURNA KH	B	77.27	6624371	6624371	31-01-2023	12	S A Dahale	7720044417	55	14.20	Work in Progress	
104	PUSAD	PIMPALGOAN (M)	PIMPALGAON (M)	B	63.78	5481223	5361184	25-01-2023	12	M S Chavhan	9657143439	50	26.67	Work in Progress	
105	PUSAD	SAWARGAON (GORE)	Sawargaon Gore	B	99.05	8470699	8048011	25-01-2023	12	R G Rathod	9850725873	20	2.33	Work in Progress	
106	PUSAD	SHILONA	NAGWADI	C	69.20	5812438	5579359	25-01-2023	12	R R Chandel	8805549448	60	18.23	Work in Progress	
107	PUSAD	SHIWANI	SHIWANI	B	79.08	6778487	6537851	25-01-2023	12	G R Pawar	7745820562	30		Work in Progress	
108	PUSAD	BORGADI	LAXMINAGAR	B	104.20	8841857	7241480	27-10-2023	8	G D Pandharkar	9423655046	0		Work not Started	Source well land documents not provided by GP
109	PUSAD	BORGADI	RAJAN NAGAR	B	73.64	6251435	5169936	27-10-2023	8	G D Pandharkar	9423655046	0		Work not Started	Source well land documents not provided by GP
110	PUSAD	GAUL KH	SHIVAJINAGAR	B	74.94	6354384	5344036	31-10-2023	5	A. R. Infrastructure		5		Work in Progress	
111	PUSAD	GOPWADI	ULHASWADI	B	67.73	5792792	4905915	10-10-2023	8	amit madan chandel	9552363736	15		Work in Progress	
112	PUSAD	PANDHURNA KH	RAMPUR	B	58.16	4951330	4245765	31-10-2023	5	Om Sai Earth Moove	9049454284	40	10.54	Work in Progress	
109	PUSAD	SHELU BK	PANJAWADI	B	65.20	5578674	4702264	16-10-2023	8	shekh nadim shekh	/9011948948	76	37.31	Work in Progress	
total For	PUSAD				8986.76								3537.57		
RALEGAON TALUKA															
1	RALEGAON	BHAMB	EKABURJI	C	19.76	1899668	1842678	10-03-2022	3	G K Energy Markete	7276963863	100	13.56	Scheme is completed	
2	RALEGAON	PARSODA	ROHINI	C	9.18	882370	855898.9	10-03-2022	3	G K Energy Markete	7276963863	100	8.00	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	RALEGAON	TAKALI	CHINCHOLI	C	10.18	978803	949438.9	10-03-2022	3	Span Pumps Ltd	7020941844	100	9.79	Scheme is completed	
4	RALEGAON	WATHODA	RANOD	C	12.68	1218981	1182412	10-03-2022	3	G K Energy Markete	7276963863	100		Scheme is completed	
5	RALEGAON	NAGTHANA	BARADGAON	C	65.85	5700536	6378900	23-08-2022	15	A S Tathe	7066778853	85	21.76	Work in Progress	
6	RALEGAON	NAGTHANA	NAGTHANA	C	57.50	4980118	4980118	21-09-2022	12	R G Dudhpole	9422166915	100	40.26	Scheme is completed	
7	RALEGAON	PIMPALGAON	PIMPALGAON	B	54.97	4351704	4786439	15-07-2022	18	R G Dudhpole	9422166915	100	45.55	Scheme is completed	
8	RALEGAON	PIMPRI (DURG)	PIMPRI (DURG)	C	130.96	11107287	12484580	13-09-2022	15	S R Awathe	8484985730	91	91.78	Work in Progress	
9	RALEGAON	SONURLI	SONURLI	C	71.49	6176499	6973267	04-10-2022	15	H R Sardar	9921814007	72	36.85	Work in Progress	
10	RALEGAON	TAKLI(CH)	TAKLI	C	66.67	5762494	6510466	07-09-2022	15	Bin Doud Construct	9970878080	85	52.00	Work in Progress	
11	RALEGAON	PARSODA	MUDHAPUR	C	51.35	4484346	4116629	31-01-2023	9	Sheshrao Maharaj C	8378898498	65	9.23	Work in Progress	
12	RALEGAON	DEODHARI	DEODHARI	B	92.64	8018013	9056459	13-09-2022	15	Bin Doud Construct	9970878080	100	84.36	Scheme is completed	
13	RALEGAON	PALASKUND	UMARVIHIR	B	36.59	3127035	3127035	01-07-2022	18	Sheshrao Maharaj C	8378898498	88	20.36	Work in Progress	
14	RALEGAON	ZULLAR	KOCHI	B	91.26	7891801	8913789	16-09-2022	15	Manoj Malode	9822980478	94	84.45	Work in Progress	
15	RALEGAON	ATMURDI	BHULGAD	C	41.91	3507503	3507467	29-09-2022	12	Sheshrao Maharaj C	8378898498	69	19.48	Work in Progress	
16	RALEGAON	BHIMSENPUR	BHIMSENPUR	B	53.36	4582569	4582564	05-12-2022	9	Sheshrao Maharaj C	8378898498	80	28.91	Work in Progress	
17	RALEGAON	APATI (RAMPUR)	APTI(RAMPUR)	C	73.12	6278677	6089689	31-01-2023	8	A T Naik	9822980478	82	41.40	Work in Progress	
18	RALEGAON	EKURLI	EKURLI	C	86.73	6462600	6191171	24-01-2023	15	Ku R U Jadhao	8793544013	68	15.82	Work in Progress	
19	RALEGAON	JAGAJAI	JAGJAI	B	38.74	3322724	3322724	08-07-2022	18	R G Dudhpole	9422166915	100	27.77	Scheme is completed	
20	RALEGAON	KALAMNER	KALAMNER	C	67.68	5863173	5686691	31-01-2023	8	Manoj Malode	9822980478	80	40.21	Work in Progress	
21	RALEGAON	KAREGAON	WADGAON	C	55.63	4403680	4403680	27-12-2022	12	S G Tagadpalliwar	8830506016	62		Work in Progress	
22	RALEGAON	SAWANGI (PERKA)	SAWANGI (PERKA)	C	95.90	7210914	8047380	15-12-2022	15	V M Jiddewar	9405150100	35		Work in Progress	
23	RALEGAON	WARHA	WARHA	C	100.06	9692215	8228919	10-01-2023	12	M R Dhawane	8999486155	80	56.69	Work in Progress	
24	RALEGAON	PALASKUND	PALASKUND	B	117.00	10000154	10955169	08-07-2022	18	A G Jagtap	9890188910	100	78.70	Scheme is completed	
25	RALEGAON	KHAIRI	KHAIRI	B	484.81	42871091	48431472	16-11-2022	15	A G Jagtap	9890188910	69	90.29	Work in Progress	
26	RALEGAON	SHRIRAMPUR	GOPALNAGAR	B	40.84	3505470	3850759	27-06-2022	18	S R Awathe	8484985730	86	36.74	Work in Progress	
27	RALEGAON	SHRIRAMPUR	SHRIRAMPUR	B	66.46	5695497	6233721	27-06-2022	18	S R Awathe	8484985730	82	45.96	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
28	RALEGAON	TEJANI	TEJANI	B	29.40	2528250	2528250	26-07-2022	12	A R Agrawal	9890888939	100	22.76	Scheme is completed	
29	RALEGAON	WADHONA BAZAR	WADHONA BAZAR	B	280.87	23772797	26860883	15-11-2022	15	A G Jagtap	9890188910	80	124.15	Work in Progress	
30	RALEGAON	JALAKA	JALAKA	B	113.36	9726707	10996042	12-08-2022	18	A G Sardar	8551006665	79	55.99	Work in Progress	
31	RALEGAON	KALAMNER	DAPORI (KALAL)	C	11.32	983479	973644	11-11-2022	4	Wardhman Enterprise	9096620009	100	7.78	Scheme is completed	
32	RALEGAON	KAREGAON	UMARED	B	23.42	2017620	2017418	29-09-2022	10	D G Dehankar	8208727368	52	6.14	Work in Progress	
33	RALEGAON	KHADAKI	KHADAKI	B	81.89	6938219	7840187	04-10-2022	15	O S Dakhore	9763305785	100	70.55	Scheme is completed	
34	RALEGAON	LONI	LONI	B	69.86	5986766	6762052	07-09-2022	15	Bin Doud Construct	9970878080	100	69.75	Scheme is completed	
35	RALEGAON	NAGTHANA	ICHORA	C	10.91	949992	940492	11-11-2022	4	Wardhman Enterprise	9096620009	100	7.52	Scheme is completed	
36	RALEGAON	PIMPARI (SA)	GADEGHAT	C	11.88	1030815	1020507	11-11-2022	4	Wardhman Enterprise	9096620009	100	9.18	Scheme is completed	
37	RALEGAON	SAKHI	ZOTINGDHARA	B	10.55	935148	925797	11-11-2022	4	Wardhman Enterprise	9096620009	100	8.33	Scheme is completed	
38	RALEGAON	TAKALI	NAVIN VASAHT	C	11.28	980176	970374	11-11-2022	4	Wardhman Enterprise	9096620009	100	8.73	Scheme is completed	
39	RALEGAON	TEJANI	KHADAKI (SUKALI)	C	40.74	3504906	3504906	23-08-2022	10	A S Tathe	7066778853	100	36.02	Scheme is completed	
40	RALEGAON	ZARGAD	MANDAVA	B	11.27	978483	968698	11-11-2022	4	Sunstrok Technology	8975321919	5		Work in Progress	Contractor stopped the work after start
41	RALEGAON	APTI RAMPUR	DONGARGAON	B	37.32	3205464	3618969	17-10-2022	10	S R Awathe	8484985730	93	26.63	Work in Progress	
42	RALEGAON	CHIKHALI (VIHIRGAON)	VIHIRGAON	B	107.37	9214449	10384684	15-12-2022	15	A G Sardar	8551006665	73	49.75	Work in Progress	
43	RALEGAON	DHUMAK CHACHORA	DHUMAK CHACHORA	B	37.48	3219034	3669055	30-01-2023	9	Bin Doud Construct	9970878080	85	33.01	Work in Progress	
44	RALEGAON	LOHARA	EKALARA	C	92.52	7938744	7066276	30-01-2023	12	A D Darne	9921502761	81	30.33	Work in Progress	
45	RALEGAON	MENGAPUR	SANGAM	C	12.97	1123982	1112742	11-11-2022	4	Sunstrok Technology	8975321919	20		Work in Progress	Contractor stopped the work after start
46	RALEGAON	PIMPALAPUR	PIMPALAPUR	B	112.32	9637463	10880696	11-11-2022	15	A D Darne	9921502761	72	30.83	Work in Progress	
47	RALEGAON	PIMPARI (SA)	PIMPARI (SA)	B	80.92	6951135	7806125	11-11-2022	15	R S Wabhitkar	8999838744	50	23.04	Work in Progress	
48	RALEGAON	PIMPARI (SA)	SAVITRI	B	49.02	4219153	4738109	11-11-2022	15	N N Thakre	9545151377	85	35.00	Work in Progress	
49	RALEGAON	SAKHI	SAKHI	B	112.17	9609875	10857237	07-10-2022	15	A V Borkar	8805512909	88	32.46	Work in Progress	
50	RALEGAON	SHELI	SHELI	B	93.12	7990597	9021384	17-10-2022	15	A V Bangar	98605727324	90	49.18	Work in Progress	
51	RALEGAON	WATKHED	WALINAGAR	B	72.57	6238765	7049804	10-11-2022	15	O S Dakhore	9763305785	100	65.30	Scheme is completed	
52	RALEGAON	CHONDHI	CHONDHI	B	43.26	3841136	4304761	31-01-2023	6	M R Dhawane	8999486155	12	2.68	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
53	RALEGAON	PIMPALKHUTI	PIMPALKHUTTI	C	113.08	9933532	11219924	04-10-2022	15	A G Sardar	8551006665	66	35.47	Work in Progress	
54	RALEGAON	WANOJA	WANOJA	C	98.98	8674632	9524746	31-01-2023	12	V B Deshattiwar	9404050101	76		Work in Progress	
55	RALEGAON	BORI ICHOD	BORI ICHOD	B	63.91	5706531	6448380	15-11-2022	15	H R Sardar	9921814007	80	23.78	Work in Progress	
56	RALEGAON	DHUMMAK CHACHORA	CHACHORA	C	77.84	6458795	7291980	15-12-2022	15	V M Jiddewar	9405150100	76		Work in Progress	
57	RALEGAON	EKURLI	KHAIRGAON	C	54.90	4726724	5338835	15-12-2022	10	V M Jiddewar	9405150100	71		Work in Progress	
58	RALEGAON	KALAMNER	CHIKANA	C	34.86	3118814	2839057	20-01-2023	7	S A Agrawal	9422163412	35		Work in Progress	
59	RALEGAON	KAREGAON	KAREGAON	B	31.24	2795712	2795712	29-12-2022	10	S G Tagadpalliwar	8830506016	70		Work in Progress	
60	RALEGAON	KINHI JAWADE	KINHI JAWADE	B	104.67	9345545	10559531	04-10-2022	15	A G Jagtap	9890188910	100	96.88	Scheme is completed	
61	RALEGAON	MENGAPUR	MENGAAPUR	C	32.94	2946383	2682092	20-01-2023	7	S A Agrawal	9422163412	30		Work in Progress	
62	RALEGAON	RAVERI	RAVERI	C	144.12	12715828	14343454	15-12-2022	15	H R Sardar	9921814007	33	27.86	Work in Progress	
63	RALEGAON	Ridhora	Ridhora	B	69.13	6172415	6974829	04-10-2022	15	O S Dakhore	9763305785	100	55.31	Scheme is completed	
64	RALEGAON	UNDARI	UNDARI	C	72.49	6136610	6931301	15-12-2022	15	Marvel Const.	7972410727	60		Work in Progress	
65	RALEGAON	WALDHUR	KOPARI	C	76.92	6251151	7060675	15-12-2022	15	Marvel Const.	7972410727	84	40.50	Work in Progress	
66	RALEGAON	ZARGAD	ZARGAD	B	52.42	4680238	5288669	29-09-2022	15	S R Awathe	8484985730	60	14.68	Work in Progress	
67	RALEGAON	ATMURDI	ATMURDI	B	90.42	7895235	7894445	24-01-2023	12	Sheshrao Maharaj C	8378898498	68	58.31	Work in Progress	
68	RALEGAON	CHAHAND	CHAHAND	B	81.22	7073202	7985645	07-11-2022	15	S G Tagadpalliwar	8830506016	82	33.34	Work in Progress	
69	RALEGAON	KARANJI (SONABAI)	KARANJI (SONABAI)	B	64.90	5660774	6396675	11-11-2022	15	V M Jiddewar	9405150100	58		Work in Progress	
70	RALEGAON	MENGAPUR	BORI	C	32.93	2787032	2537035	20-01-2023	7	S A Agrawal	9422163412	30		Work in Progress	
71	RALEGAON	WARUD	WARUD	C	142.53	12694005	13948173	05-12-2022	15	V B Deshattiwar	9404050101	87	73.21	Work in Progress	
72	RALEGAON	WATHODA	WATHODA	B	48.20	4242974	4794561	10-10-2022	12	M Kaif M Arif	9420547954	100	46.32	Scheme is completed	
73	RALEGAON	WATKHED	WATKHED	B	57.31	5133191	5737368	21-11-2022	12	V M Jiddewar	9405150100	45		Work in Progress	
74	RALEGAON	ASHTA	ASHTA	B	77.16	6897837	6339112	31-01-2023	12	Sheshrao Maharaj C	8378898498	50	20.16	Work in Progress	
75	RALEGAON	YEVTI	YEOTI	B	114.00	10012888	11313562	23-12-2022	15	R G Dudhpole	9422166915	89	76.35	Work in Progress	
76	RALEGAON	ZULLAR	ZULLAR	B	93.41	8372207	8288569	03-01-2023	15	Bin Doud Construct	9970878080	100	60.24	Scheme is completed	
77	RALEGAON	CHIKHALI WA	CHIKHALI WANOJA	C	94.36	8321973	9141687	15-12-2022	15	V B Deshattiwar	9404050101	60	17.19	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
78	RALEGAON	WALDHUR	WALDHUR	C	115.36	10235699	11254151	15-12-2022	15	V B Deshattiwar	9404050101	86		Work in Progress	
79	RALEGAON	CHIKHALI (VIHIRGAON)	CHIKHALI (VIHIRGAON)	B	32.46	2914289	2652877	20-01-2023	7	S A Agrawal	9422163412	10		Work in Progress	
80	RALEGAON	DHANORA	DHANORA	C	176.16	14852150	13142667	25-01-2023	15	Gughane Infrastruct	9422166480	35		Work in Progress	
81	RALEGAON	DAHEGAON	DAHEGAON	B	145.19	12816873	12289958	13-01-2023	15	Manoj Malode	9822980478	65	58.11	Work in Progress	
82	RALEGAON	WADAKI	WADAKI	B	199.77	17752205	15778159	24-01-2023	15	S J Sharma & Sons	9421844774	70	38.79	Work in Progress	
83	RALEGAON	JAGJAI	DAPORI (KASAR)	C	33.89	3033519	3457908	31-01-2023	6	S S Gedam	9421848485	86	9.51	Work in Progress	
84	RALEGAON	BHAMB	BHAMB	B	50.39	4499205	4265246	24-01-2023	9	Sheshrao Maharaj C	8378898498	82	29.96	Work in Progress	
85	RALEGAON	KHAIRGAON (KASAR)	KHAIRGAON (KASAR)	B	88.65	7931568	7423948	31-01-2023	10	Sheshrao Maharaj C	8378898498	79	56.49	Work in Progress	
86	RALEGAON	KHEMKUND	KHEMKUND	B	74.45	6663032	6050033	31-01-2023	12	Sheshrao Maharaj C	8378898498	56		Work in Progress	
87	RALEGAON	PALASKUND	PARDI	C	73.07	6542843	6150926	25-01-2023	12	G K Energy Markete	7276963863	46	7.65	Work in Progress	
88	RALEGAON	RAMTIRTH	RAMTIRTH	B	50.94	4556398	4232438	16-01-2023	9	A B Naik	9922277265	90	20.02	Work in Progress	
89	RALEGAON	SARATI	SARATI	B	90.42	8092014	7468119	18-01-2023	12	Y S Meshram	9923643774	70	39.94	Work in Progress	
90	RALEGAON	SAWARKHEDA	SAWARKHEDA	B	120.32	10591663	9437162	31-01-2023	12	A D Darne	9921502761	63	8.82	Work in Progress	
91	RALEGAON	WARDH	WARADH	B	122.31	10847886	9662212	31-01-2023	12	A D Darne	9921502761	40	23.50	Work in Progress	
92	RALEGAON	WARDH	GHUBAD HETI	C	68.30	6119523	5451883	31-01-2023	12	A D Darne	9921502761	75	8.23	Work in Progress	
93	RALEGAON	WARNA	WARANA	B	78.76	7049885	6548638	24-01-2023	12	Manoj Malode	9822980478	79	18.51	Work in Progress	
94	RALEGAON	ZADGAON	ZADGAON	B	120.05	10567243	9711296	31-01-2023	12	Y S Meshram	9923643774	77	67.27	Work in Progress	
95	RALEGAON	Anji	Anji	B	66.10	5616825	4763067	04-10-2023	8	Bin Doud Constructi	9970878080	62	14.77	Work in Progress	
96	RALEGAON	Ashtona	Ashtona	B	105.26	8950497	7737704	03-10-2023	8	Bin Doud Constructi	9970878080	50	34.30	Work in Progress	
97	RALEGAON	Bandar	Bandar	B	67.98	5786772	4855101	04-10-2023	8	Bin Doud Constructi	9970878080	58	12.95	Work in Progress	
98	RALEGAON	DAHEGAON	Kakadi Pod (DAHEGAON)	B	14.12	1105259	1017943	05-09-2023	5	Rushika Marketing S	9764022379	100	8.52	Scheme is completed	
99	RALEGAON	karegaon	Karegaon Pod(Karegaon)	B	39.74	3398138	2849338	03-10-2023	8	Bin Doud Constructi	9970878080	84	6.20	Work in Progress	
100	RALEGAON	Tejani	khadki su pod(khadki su)	B	29.91	2587506	2173763	03-10-2023	8	Bin Doud Constructi	9970878080	88	19.00	Work in Progress	
12	RALEGAON	Ladaki	Ladaki	B	65.59	5584609	4894909	31-10-2023	8	Bin Doud Constructi	9970878080	92	21.37	Work in Progress	
13	RALEGAON	Lohara	Lohara	B	73.89	6291953	5348789	23-10-2023	8	Bin Doud Constructi	9970878080	80	27.30	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
14	RALEGAON	Mangi	Mangi	B	36.26	3072769	2657637	27-10-2023	5	Chetan Indoriya	9588689473	36		Work in Progress	
15	RALEGAON	Parsoda	Parsoda	B	71.42	6082954	5292778	31-10-2023	5	SHESHRAO MAHAR	8378898498	30		Work in Progress	
16	RALEGAON	Sarai	Sarai	B	61.19	5185027	4495418	03-10-2023	8	Gutte Patil Construct	9698639999	86	32.45	Work in Progress	
17	RALEGAON	Shiwara (Shrirampur)	Shiwara (Shrirampur)	B	43.03	3676803	3125650	31-10-2023	8	Bin Doud Constructi	9970878080	36		Work in Progress	
18	RALEGAON	Waradh	Subhan Heti (Waradh)	B	14.16	1107904	1029242	04-09-2023	5	Aditya Enterprises	8888676893	30		Work in Progress	
19	RALEGAON	Wedashi	Wedashi	B	57.73	4892933	4158993	31-10-2023	8	Jayesh Mandavkar		50	12.50	Work in Progress	
20	RALEGAON	Anji	Kolam Pod (Anji)	C	14.39	1128162	1042872	04-09-2023	5	Pande Electricals &	9420115392	100	11.26	Scheme is completed	
21	RALEGAON	Athamurdi	Kolam Pod (Athamurdi)	C	14.57	1142790	1061651	04-09-2023	5	Aditya Enterprises	8888676893	15		Work in Progress	
22	RALEGAON	Vihirgaon	Kolam Pod (Vihirgaon)	C	14.62	1147012	1060297	04-09-2023	5	Pande Electricals &	9420115392	100	11.26	Scheme is completed	
23	RALEGAON	Chondhi	Kolam Pod (Chondhi)	C	14.10	1103234	1024904	04-09-2023	5	Aditya Enterprises	8888676893	5		Work in Progress	
24	RALEGAON	DAHEGAON	Pardhi Beda (DAHEGAON)	C	13.90	1086100	1001384	04-09-2023	5	Rushika Marketing &	9764022379	42		Work in Progress	
25	RALEGAON	Khemkhund	Bhurbha Pod (Khemkhund)	C	13.97	1092486	1008364	05-09-2023	5	Rushika Marketing &	9764022379	90		Work in Progress	
26	RALEGAON	Mangi	Digdoh Pod (Mangi)	C	13.96	1091149	1008221	04-09-2023	5	Rushika Marketing &	9764022379	100		Scheme is completed	
27	RALEGAON	Pimpri durg	Kolam Pod (Pimpri durg)	C	14.26	1116625	1032096	04-09-2023	5	Rushika Marketing &	9764022379	15		Work in Progress	
28	RALEGAON	Sawner	Kolam Pod (Sawner)	C	14.36	1125447	1040363	04-09-2023	5	Pande Electricals &	9420115392	100		Scheme is completed	
29	RALEGAON	Sawner	Pardhi Beda (Sawner)	C	14.21	1112264	1028176	05-09-2023	5	Pande Electricals &	9420115392	100		Scheme is completed	
30	RALEGAON	Shrirampur	Krushnapur (Shrirampur)	C	67.79	5775366	4955264	06-03-2024	8	Bin Doud Constructi	9970878080	8		Work in Progress	
30	RALEGAON	Warud	Warud Tanda (Warud)	C	14.57	1142790	1039938	31-10-2023	5	Gutte Patil Construct	9698639999	15		Work in Progress	
Total For		RALEGAON			8204.91								2832.37		
UMARKHED TALUKA															
1	UMARKHED	LOHARA	LOHARA	B	98.86	8292255	9030266	14-06-2022	18	Pandurang Const	9423136368	100	84.14	Scheme is completed	
2	UMARKHED	KRISHNAPUR	GOVINDPUR	B	53.14	4569020	5023637	22-06-2022	18	Syed Sikandar	7507707081	100	50.45	Scheme is completed	
3	UMARKHED	DIGHADI	DIGHADI	B	144.30	12203754	13289888	03-08-2022	18	Pandurang Const	9423136368	85	94.24	Work in Progress	
4	UMARKHED	KHARUS BK	KHARUS BK	B	108.67	9159662	9974872	14-06-2022	18	Pandurang Const	9423136368	100	89.48	Scheme is completed	
5	UMARKHED	MARLEGAON	MARLEGAON	B	134.57	11565535	13161578	07-09-2022	15	Pankaj Pandharkar	8928298848	85	80.90	Work in Progress	
6	UMARKHED	MET	MET	B	133.13	11364960	12933324	07-09-2022	15	Pankaj Pandharkar	8928298848	35	7.94	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
7	UMARKHE	POPHALI	POPHALI	B	161.82	13681051	15567667	07-09-2022	15	G D Pandharkar	9423655046	85	135.12	Work in Progress	
8	UMARKHE	CHINCHOLI (DHANKI)	CHINCHOLI (DHANKI)	B	78.69	6710623	7381344	06-06-2022	18	A V Gaikwad	8378898498	100	86.83	Scheme is completed	
9	UMARKHE	CHINCHOLI(SANGAM)	CHINCHOLI (SANGAM)	B	97.61	8299908	8299078	18-01-2023	15	A V Gaikwad	8378898498	58	33.57	Work in Progress	
10	UMARKHE	KOPRA BK	KOPRA BK	B	43.53	3708465	4071891	08-07-2022	18	G D Pandharkar	9423655046	100	38.52	Scheme is completed	
11	UMARKHE	KORTA	KORTA	B	134.80	11384915	12522268	06-06-2022	18	A V Gaikwad	8378898498	85	97.76	Work in Progress	
12	UMARKHE	KUPTI	KUPTI	B	122.90	10324800	11145622	25-11-2022	15	A V Gaikwad	8378898498	80	65.25	Work in Progress	
13	UMARKHE	PIMPALGAON	PIMPALGAON	B	79.55	6791422	7443399	11-07-2022	18	G D Pandharkar	9423655046	85	71.84	Work in Progress	
14	UMARKHE	PIRANJI	PIRANJI	B	93.42	7947761	8655112	08-07-2022	18	G D Pandharkar	9423655046	85	65.27	Work in Progress	
15	UMARKHE	TAKALI(I)	TAKALI (I)	B	76.06	6490873	7055579	08-06-2022	18	Azahar Khan	8208108881	85	69.40	Work in Progress	
16	UMARKHE	BRAMHANGAON	BRAMHANGAON	B	177.76	15210514	16730044	08-07-2022	18	A V Gaikwad	8378898498	80	96.38	Work in Progress	
17	UMARKHE	CHURMURA	PARDI	B	59.15	5103696	5716140	05-09-2022	15	Azahar Khan	8208108881	80	55.20	Work in Progress	
18	UMARKHE	HATALA	HATALA	B	86.74	7349211	8297259	10-10-2022	15	A V Gaikwad	8378898498	76	62.42	Work in Progress	
19	UMARKHE	JANUNA	GAGANMAL	B	49.85	4238441	4641093	12-09-2022	12	Jameer Khan	9881818103	80	36.32	Work in Progress	
20	UMARKHE	JANUNA	JANUNA	B	18.86	1604875	1604875	16-09-2022	10	Jameer Khan	9881818103	100	13.11	Scheme is completed	
21	UMARKHE	MOHADARI	MOHADARI	B	39.72	3377291	3808571	12-09-2022	10	Pankaj Pandharkar	8928298848	70	25.40	Work in Progress	
22	UMARKHE	NAGAPUR(PALSI)	NAGAPUR (PALSI)	B	100.86	8591199	9703759	12-09-2022	15	G D Pandharkar	9423655046	100	99.29	Scheme is completed	
23	UMARKHE	BORI(CHATARI)	BORI (CHATARI)	B	107.07	9148996	10428941	05-09-2022	15	Manoj Malode	9822980478	55	22.52	Work in Progress	
24	UMARKHE	CHALGANI	CHALGANI	B	75.55	6243008	6243008	12-08-2022	16	S B Allewar	9921565528	40	10.74	Work in Progress	
25	UMARKHE	CHATARI	CHATARI	B	251.13	21587473	20026699	24-01-2023	15	Manoj Malode	9822980478	55	47.68	Work in Progress	
26	UMARKHE	CHURMURA	CHURMURA	B	143.78	12257552	13348474	12-08-2022	18	S B Allewar	9921565528	80	93.27	Work in Progress	
27	UMARKHE	KRISHNAPUR	KRISHNAPUR	B	221.66	14991606	14165569	27-12-2022	15	P D Jambhale	9011098228	55	57.99	Work in Progress	
28	UMARKHE	MANKESHWAR	MANKESHWAR	B	87.68	7548387	8529677	17-10-2022	15	G D Pandharkar	9423655046	70	41.58	Work in Progress	
29	UMARKHE	TIWADI	TIWADI	B	109.60	9366009	10583590	17-10-2022	15	G D Pandharkar	9423655046	30	9.75	Work in Progress	
30	UMARKHE	BALDI	ZADGAON (BALDI)	B	9.24	793218	785285	11-11-2022	4	Shubham Enterprise	9579452905	78	0.00	Work in Progress	
31	UMARKHE	KURALI	JAMB	B	9.40	807009	798938	11-11-2022	4	Shubham Enterprise	9579452905	15	0.00	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
32	UMARKHE	TAKALI (RA)	RAJAPUR	B	8.82	757056	749485	11-11-2022	4	Shubham Enterprise	9579452905	15	0.00	Work in Progress	
33	UMARKHE	DEOSARI	DEOSARI	B	6.05	12580821	14128262	16-09-2022	15	Manoj Malode	9822980478	40	41.77	Work in Progress	
34	UMARKHE	TAKALI (R)	TAKALI (R)	B	102.61	8851612	10002322	29-08-2022	15	A V Gaikwad	8378898498	55	42.78	Work in Progress	
35	UMARKHE	AMBALI	AMBALI	B	89.74	8022782	8913311	17-10-2022	15	G D Pandharkar	9423655046	60	49.29	Work in Progress	
36	UMARKHE	CHURMURA	AMBAVAN	B	37.53	3261853	3261853	27-12-2022	10	N N Bhattad	7709044088	85	28.15	Work in Progress	
37	UMARKHE	SONDABHI	SONDABHI	B	73.67	6630903	7128221	10-10-2022	15	Pankaj Pandharkar	8928298848	80	44.56	Work in Progress	
38	UMARKHE	THERADI	JAWARALA	B	39.75	3486129	3937583	22-09-2022	12	A V Gaikwad	8378898498	35	3.53	Work in Progress	
39	UMARKHE	THERADI	THERADI	B	71.21	6363727	7187830	22-09-2022	15	A V Gaikwad	8378898498	55	19.57	Work in Progress	
40	UMARKHE	BALDI	BALDI	B	168.31	15031354	16970399	29-11-2022	15	A V Gaikwad	8378898498	62	79.32	Work in Progress	
41	UMARKHE	DAHAGAON	DAHAGAON	B	74.96	6713928	7585000	05-12-2022	12	G D Pandharkar	8928298848	28	11.98	Work in Progress	
42	UMARKHE	DHANAJ	DHANAJ	B	70.67	6341460	7165850	07-10-2022	15	R R Chandel	8805549448	65	18.14	Work in Progress	
43	UMARKHE	DHANORA (SA)	DHANORA (SA)	B	69.62	6248542	7060852	07-11-2022	15	K L Ubale	9075021555	65	14.94	Work in Progress	
44	UMARKHE	HARDADA	HARDADA	B	94.90	8505490	9611204	31-10-2022	15	K L Ubale	9075021555	80	85.25	Work in Progress	
45	UMARKHE	KALAMBULA	KALAMBULA	B	75.20	6705111	7234815	25-11-2022	15	G P Munde	9423136368	80	41.65	Work in Progress	
46	UMARKHE	KHARUS KH	KHARUS KH	B	70.39	6290526	6787478	29-11-2022	12	G P Munde	9423136368	80	46.34	Work in Progress	
47	UMARKHE	MORCHANDI	MORCHANDI	B	92.70	7380658	8321692	25-11-2022	15	A V Gaikwad	8378898498	54	22.78	Work in Progress	
48	UMARKHE	NAGAPUR (RUPALA)	NAGAPUR (RUPALA)	B	199.99	17715111	19938357	25-11-2022	15	G D Pandharkar	9423655046	80	114.42	Work in Progress	
49	UMARKHE	PARJANA	PARJANA	B	92.36	8184469	9240266	25-11-2022	15	A V Gaikwad	8378898498	76	59.37	Work in Progress	
50	UMARKHE	PIMPALDARI	ADAD	B	62.66	5599536	5988704	06-12-2022	12	A V Gaikwad	8378898498	40	2.91	Work in Progress	
51	UMARKHE	PIMPALDARI	PIMPALDARI	B	77.61	6934917	7416894	25-11-2022	15	A V Gaikwad	8378898498	55	26.14	Work in Progress	
52	UMARKHE	POPHALI	VASANTNAGAR(CT)	B	105.32	9134711	10281117	25-11-2022	15	G D Pandharkar	9423655046	60	61.52	Work in Progress	
53	UMARKHE	SINDAGI	SINDAGI	B	39.73	3557882	3557882	05-12-2022	9	G D Pandharkar	9423655046	100	24.20	Scheme is completed	
54	UMARKHE	SUKALI (MULAWA)	SUKALI (MULAWA)	B	95.87	8486838	9581640	25-11-2022	15	A V Gaikwad	8378898498	76	58.56	Work in Progress	
55	UMARKHE	TARODA	TARODA	B	125.56	11197767	12642279	29-11-2022	15	A V Gaikwad	8378898498	76	65.45	Work in Progress	
56	UMARKHE	NAGESHWADI	NAGESHWADI	B	56.88	5044184	4713790	31-01-2023	8	Tuljai Const	8010177651	76	23.43	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
57	UMARKHE	PIMPARI(DIVAT)	PIMPARI (DIVAT)	B	127.96	11456890	11456890	23-12-2022	15	A V Gaikwad	8378898498	65	38.58	Work in Progress	
58	UMARKHE	TIWARANG	TIWARANG	B	99.08	8734160	7861617	31-01-2023	10	A M Chandel	9552363736	35	0.00	Work in Progress	
59	UMARKHE	WARUD BIBI	WARUD BIBI	B	137.98	12336324	13816683	29-12-2022	15	G D Pandharkar	9423655046	80	95.67	Work in Progress	
60	UMARKHE	ZADGAON	BHAMBARKHEDA	B	35.71	3190184	3030675	22-12-2022	10	A M Chandel	9552363736	90	26.68	Work in Progress	
61	UMARKHE	ZADGAON	ZADGAON	B	69.83	6245042	6120766	12-12-2022	15	Manoj Malode	9822980478	76	32.88	Work in Progress	
62	UMARKHE	AMANPUR	AMANPUR	B	52.04	4651764	5251842	14-12-2022	15	N N Bhattad	7709044088	60	22.13	Work in Progress	
63	UMARKHE	DINDALA	DINDALA	B	103.38	9294315	10493282	25-01-2023	15	G D Pandharkar	8928298848	51	38.51	Work in Progress	
64	UMARKHE	GANJEGAON	GANJEGAON	B	103.10	9126479	9943299	08-12-2022	15	A V Gaikwad	8378898498	80	78.70	Work in Progress	
65	UMARKHE	KARKHED	KARKHED	B	44.39	3973681	3858842	24-01-2023	12	S S Padule	9637224243	40	14.97	Work in Progress	
66	UMARKHE	NINGNUR	NINGNUR (NAGESHWADI)	C	60.72	5475269	6009108	15-12-2022	12	N N Bhattad	7709044088	65	34.05	Work in Progress	
67	UMARKHE	NINGNUR	NINGNUR (HIRAMANNAGAR)	C	42.50	3848107	3848107	29-12-2022	12	N N Bhattad	7709044088	51	0.00	Work in Progress	
68	UMARKHE	SOIT(G)	GHADOLI	B	33.13	2957757	2957757	27-12-2022	10	A V Gaikwad	8378898498	40	0.00	Work in Progress	
69	UMARKHE	SOIT(G)	NAVIN WALTUR	B	93.22	8339322	9415095	08-12-2022	15	A V Gaikwad	8378898498	55	17.27	Work in Progress	
70	UMARKHE	SOIT(G)	SOIT (G)	B	121.74	10879946	12283459	08-12-2022	15	A V Gaikwad	8378898498	35	14.32	Work in Progress	
71	UMARKHE	TAKALI(I)	ISAPUR	B	76.05	6821685	7707140	05-01-2023	12	Gutte Patil Construct	9698639999	90	67.28	Work in Progress	
72	UMARKHE	TEMBHURDARA	TEMBHURDARA	B	138.47	12470640	13998293	14-12-2022	15	N N Bhattad	7709044088	80	91.29	Work in Progress	
73	UMARKHE	UNCHAWADAD	UNCHAWADAD	B	94.22	8418810	9504836	15-12-2022	15	V V Mane	9405566489	65	43.76	Work in Progress	
74	UMARKHE	WANEGAON	WANEGAON	B	58.08	5224280	5093151	24-01-2023	15	S S Padule	9637224243	30	10.78	Work in Progress	
75	UMARKHE	BARA	BARA	B	91.18	7583110	8565123	15-12-2022	15	N N Bhattad	7709044088	52	39.68	Work in Progress	
76	UMARKHE	DONGARGAON	DONGARGAON	B	39.93	3346320	3346320	22-12-2022	10	Manoj Malode	9822980478	90	28.26	Work in Progress	
77	UMARKHE	KURALI	GHAMAPUR	B	65.88	5209855	5730320	29-12-2022	15	P P Maske	8007355763	80	30.34	Work in Progress	
78	UMARKHE	NINGNUR	NINGNUR (ANANTWADI)	C	43.51	3717278	3717278	29-12-2022	10	N N Bhattad	7709044088	80	18.76	Work in Progress	
79	UMARKHE	NINGNUR	NINGNUR (SHANKARWADI)	C	52.09	4454542	5033187	15-12-2022	15	N N Bhattad	7709044088	52	21.62	Work in Progress	
80	UMARKHE	AKOLI	AKOLI	B	75.50	6826225	6818716	24-01-2023	12	A B Kale	7391047387	76	33.43	Work in Progress	
81	UMARKHE	AMADAPUR	AMADAPUR	B	82.41	7411209	8373925	13-12-2022	12	Gutte Patil Construct	9698639999	80	70.37	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
82	UMARKHED	BELKHED	BELKHED	B	144.77	12979275	12720987	06-01-2023	15	A B Naik	9822980478	10	0.00	Work in Progress	
83	UMARKHED	BHAWANI	RAMPUR	B	137.14	12300552	11669523	23-01-2023	15	P P Maske	8007355763	45	37.13	Work in Progress	
84	UMARKHED	BITARGAON BK	BITARGAON BK	B	259.45	23229139	22323202	20-01-2023	15	Gutte Patil Construct	9698639999	60	74.21	Work in Progress	
85	UMARKHED	BITARGAON KH	BITARGAON KH	B	125.41	11161427	12606832	16-01-2023	15	V V Mane	9405566489	60	45.13	Work in Progress	
86	UMARKHED	BORGAON	BORGAON	B	54.36	4817354	4816149	06-01-2023	9	V R Pawar	9423666794	100	40.86	Scheme is completed	
87	UMARKHED	BORI	PAROTI BK	B	43.30	3886996	3881166	31-01-2023	6	A B Kale	7391047387	70	8.76	Work in Progress	
88	UMARKHED	BORI VAN	BORI	B	70.21	6322593	6007096	30-01-2023	8	S S Sanghai	9075111735	40	0.00	Work in Progress	
89	UMARKHED	CHILLI	CHILLI	B	92.40	11209195	10759706	06-01-2023	15	Manoj Malode	9822980478	51	28.77	Work in Progress	
90	UMARKHED	DARATI	SHIVAJINAGAR	B	44.42	3997879	3997879	24-01-2023	12	A B Kale	7391047387	38	9.84	Work in Progress	
91	UMARKHED	KHARBI	KHARBI	B	142.42	12680268	14316023	28-12-2022	15	A V Gaikwad	8378898498	45	30.88	Work in Progress	
92	UMARKHED	KOPRA KH	KOPRA KH	B	60.45	5450807	5423552	06-01-2023	12	S R Kendre	8010160293	45	13.47	Work in Progress	
93	UMARKHED	KUPTI	AMADARI	B	10.36	876824	876736	31-01-2023	4	Kiran Industries	7887994517	15	0.00	Work in Progress	
94	UMARKHED	KURALI	KURALI	B	100.46	8989037	10153117	16-01-2023	12	V V Mane	9405566489	38	23.16	Work in Progress	
95	UMARKHED	LIMBGAVHAN	LIMBGAVHAN	B	39.81	3559454	3911840	31-01-2023	6	Gutte Patil Construct	9698639999	55	13.32	Work in Progress	
96	UMARKHED	MANYALI	MANYALI	B	140.51	12553977	14185994	29-12-2022	15	Pandurang Const	9423136368	100	127.42	Scheme is completed	
97	UMARKHED	MARSUL	MARSUL	B	92.28	8203374	8202553	29-12-2022	12	Sheikh Saqib Imam	9822408340	90	68.47	Work in Progress	
98	UMARKHED	MORCHANDI	YEKAMBA	B	61.76	5567732	6285969	31-01-2023	8	Raje Malhar Const	9834748168	45	0.00	Work in Progress	
99	UMARKHED	MULAWA	MULAWA	B	331.30	29486680	28245290	05-01-2023	15	S U Samdurkar	9822462975	80	200.17	Work in Progress	
100	UMARKHED	MURALI	LINGI	B	36.79	3337941	3332934	31-01-2023	6	A B Kale	7391047387	30	6.47	Work in Progress	
101	UMARKHED	MURALI	MURALI	B	168.02	15055334	14302567	06-01-2023	15	R R Chandel	8805549448	35	9.28	Work in Progress	
102	UMARKHED	NINGNUR	Ningnur (Tukanaiknagar)	B	228.68	20471013	19813893	25-01-2023	15	S U Samdurkar	9822462975	80	156.53	Work in Progress	
103	UMARKHED	NINGNUR	Ningnur (Chinchwadi)	C	30.73	2743433	2713255	11-01-2023	7	Build Electro Enterp	7507707081	52	8.69	Work in Progress	
104	UMARKHED	NINGNUR	Ningnur (Mahadeowadi)	C	38.38	3459235	3385553	11-01-2023	9	Syed Sikandar Syed	7507707081	51	0.00	Work in Progress	
105	UMARKHED	NINGNUR	Ningnur (Santoshwadi)	C	54.58	4926569	4872376	11-01-2023	9	Build Electro Enterp	7507707081	55	21.08	Work in Progress	
106	UMARKHED	NINGNUR	Ningnur (Talpewadi)	C	28.60	2513090	2233886	31-01-2023	5	Wajahat Ali Shoukat	9370037494	60	5.26	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
107	UMARKHE	PALASHI	PALASHI	B	139.36	12406964	12071975	13-01-2023	15	Y P Jamkar	9011948948	52	33.42	Work in Progress	
108	UMARKHE	PARDI(BANGALA)	PARDI (BANGALA)	B	83.49	7507608	8482846	23-12-2022	12	R G Nalge	7020309056	52	21.34	Work in Progress	
109	UMARKHE	SAWALESHWAR	SAWALESHWAR	B	112.80	10124705	10074081	25-01-2023	12	R R Chandel	8805549448	60	44.81	Work in Progress	
110	UMARKHE	SOIT(M)	SOIT(M)	B	125.55	11263432	10811768	13-01-2023	15	A B Naik	9822980478	70	34.46	Work in Progress	
111	UMARKHE	SUKALI(J)	SUKALI (J)	B	135.04	12021707	13199834	29-12-2022	15	Pandurang Const	9423136368	65	55.56	Work in Progress	
112	UMARKHE	TAKALI (BANDI)	SEWALALNAGAR	B	87.80	7892320	8910429	30-12-2022	12	A V Gaikwad	8378898498	30	0.00	Work in Progress	
113	UMARKHE	THERADI	GADI	B	25.07	2270518	2270518	31-03-2023	5	G P Munde	9423136368	100	20.69	Scheme is completed	
114	UMARKHE	VIDUL	VIDUL	B	120.40	10624844	11995449	30-12-2022	15	A V Gaikwad	8378898498	52	40.60	Work in Progress	
115	UMARKHE	CHIKHALI Wan	CHIKHALI Wan	B	43.71	3656438	3228269	30-10-2023	5	pawade construction	9881212958	40	8.92	Work in Progress	
Total For	UMARKHE				10628.45								4777.52		
WANI TALUKA															
1	WANI	BORI	DEURWADA	C	13.51	1299279	1260301	10-03-2022	3	Span Pumps Ltd	7020941844	100	12.67	Scheme is completed	
2	WANI	MATHOLI	JUGAD	C	10.86	1043872	1012556	10-03-2022	3	Span Pumps Ltd	7020941844	100	10.45	Scheme is completed	
3	WANI	PIMPALGAON	JUNADA	C	17.93	1724399	1672667	10-03-2022	3	Span Pumps Ltd	7020941844	100	10.48	Scheme is completed	
4	WANI	PARSODA	PARSODA	C	43.68	3348350	3676488	11-07-2022	18	M T Sherje	8408881700	0		Work not Started	ESR Land & documents is not provided by GP
5	WANI	KURAI	KURAI	C	70.99	6154920	6154920	29-09-2022	15	A V Bangar	98605727324	20		Work in Progress	
6	WANI	DORLI	DHUNKI	C	37.70	3235788	3235788	31-01-2023	6	M T Sherje	8408881700	80	22.37	Work in Progress	
7	WANI	DORLI	DORLI	C	55.63	4768804	4768804	31-01-2023	6	M T Sherje	8408881700	52	8.93	Work in Progress	
8	WANI	KUMBHARKHANI	INJASAN	C	43.79	3747847	3747847	12-12-2022	9	D S Khade	9373793423	30		Work in Progress	
9	WANI	CHARGAON	CHARGAON	B	73.92	6314302	7135161	29-11-2022	15	B B Infrastructure	8779552500	40	15.14	Work in Progress	
10	WANI	DAHEGAON	DAHEGAON	C	87.65	7508097	8251399	25-01-2023	12	M T Sherje	8408881700	85	67.41	Work in Progress	
11	WANI	KAWADSHI	KAWADSHI	B	27.61	2350052	2115282	31-01-2023	5	D S More	9096896204	55	5.71	Work in Progress	
12	WANI	WARZADI	GOPALPUR (WARZADI)	C	46.90	4010647	4010647	31-01-2023	7	M T Sherje	8408881700	76	17.15	Work in Progress	
13	WANI	KUNDRA	KUNDRA	C	79.79	6069375	6837151	15-12-2022	15	V B Deshattiwar	9404050101	30		Work in Progress	
14	WANI	MATHOLI	MATHOLI	C	55.15	4758639	4758163	31-01-2023	9	Imran Gafar Sheikh	9405881732	35	2.54	Work in Progress	
15	WANI	NERAD (P)	NERAD (P)	C	87.94	7508097	8213858	31-01-2023	10	R L Bolenwar	9890693802	78	47.41	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
16	WANI	SHELU BK	SHELU BK	B	54.61	4655668	5214348	10-10-2022	15	K V There	9028897650	80	44.93	Work in Progress	
17	WANI	MURDHONI	MURDHONI	B	36.46	3160832	3579642	29-08-2022	10	A V Borkar	8805512909	100	27.25	Scheme is completed	
18	WANI	NADEPERA	NANDEPERA	B	71.27	5992170	6741191	29-09-2022	15	R S Wabhitkar	8999838744	90	54.26	Work in Progress	
19	WANI	VIRKUND	DAHEGAON (VIRKUND)	C	12.17	1049106	1038615	11-11-2022	4	Sidisha Energy	9271593725	100	4.94	Scheme is completed	
20	WANI	WARGAON	WARGAON	B	41.70	3551961	3551961	05-09-2022	12	A V Bangar	98605727324	45	16.55	Work in Progress	
21	WANI	WARZADI	WARZADI	B	54.59	4668675	5275603	06-12-2022	12	D S Khade	9373793423	55		Work in Progress	
22	WANI	WELABAI	KESHAVNAGAR	C	17.13	62557	62557	30-12-2022	10	V P Nikhade	9765130150	60		Work in Progress	
23	WANI	BHALAR	BHALAR	B	51.71	4404495	4840540	18-10-2022	12	M T Sherje	8408881700	80	34.89	Work in Progress	
24	WANI	BRAMHANI	BRAMHANI	B	25.15	2140093	2140093	10-11-2022	10	M T Sherje	8408881700	60	5.08	Work in Progress	
25	WANI	NIMBALA BK	NIMBALA BK	B	47.52	4047927	4574158	15-11-2022	12	D S Khade	9373793423	75	30.11	Work in Progress	
26	WANI	TARODA	TARODA	B	26.85	2285275	2285275	30-09-2022	10	K V There	9028897650	85	14.20	Work in Progress	
27	WANI	KONA	KONA	B	49.47	4425103	5000366	04-10-2022	15	H R Sardar	9921814007	80	11.58	Work in Progress	
28	WANI	LALGUDA	DHOPTALA	B	16.22	1448984	1448984	29-09-2022	10	D S Khade	9373793423	80	3.27	Work in Progress	
29	WANI	MANDAR	MANDAR	B	75.54	6746450	7623489	30-11-2022	12	Ujjawal Const	9423416985	52	24.40	Work in Progress	
30	WANI	NAIGAON BK	NAIGAON BK	B	46.66	4110926	4110926	11-11-2022	10	B B Infrastructure	8779552500	30	4.92	Work in Progress	
31	WANI	NIMBALA ROAD	Nimbala ®	B	8.54	762340	762340	10-11-2022	10	R S Wankhade	9922651131	100	5.46	Scheme is completed	
32	WANI	NIMBALA ROAD	SOMNALA	B	20.29	1810985	1810985	29-09-2022	10	D S Khade	9373793423	55	3.31	Work in Progress	
33	WANI	MAJRA	MAJRA	C	53.45	4791680	4791680	22-11-2022	12	Oxylife Technology	9373793423	80	31.93	Work in Progress	
34	WANI	PALSONI	ZARPAT	C	32.35	2890076	2890076	25-11-2022	10	Oxylife Technology	9373793423	80	17.86	Work in Progress	
35	WANI	BESA	BESA	B	42.85	3782738	3782738	05-12-2022	9	Ujjawal Const	9423416985	80	23.04	Work in Progress	
36	WANI	CHINCHOLI	CHINCHOLI	B	17.23	1548545	1548545	31-10-2022	10	D S Khade	9373793423	51		Work in Progress	
37	WANI	KALAMANA BK	KALAMANA BK	B	64.41	6223602	6989105	11-11-2022	15	R S Wabhitkar	8999838744	75	44.47	Work in Progress	
38	WANI	LATHI	LATHI	C	25.15	2252995	2252995	29-09-2022	10	D S Khade	9373793423	75	6.36	Work in Progress	
39	WANI	PIMPALGAON	BORGAON	C	43.53	3897251	4283079	10-10-2022	12	K V There	9028897650	100	27.72	Scheme is completed	
40	WANI	SAKHARA (K)	SAKHARA (K)	B	39.51	3536296	3996014	17-10-2022	10	D S Khade	9373793423	80	18.40	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
41	WANI	SHIRPUR	SHIRPUR	B	148.95	13097302	14799951	29-09-2022	15	S R Awathe	8484985730	76	90.53	Work in Progress	
42	WANI	BABAPUR	CHENDAKAPUR	C	33.72	3026819	2870635	05-12-2022	7	M T Sherje	8408881700	80	22.96	Work in Progress	
43	WANI	BHURKI	BHURKI	C	44.92	4026308	4026308	21-11-2022	12	D S Khade	9373793423	20	5.88	Work in Progress	
44	WANI	BHURKI	POHANA	C	31.85	2850006	2849721	31-01-2023	7	Imran Gafar Sheikh	9405881732	70	16.16	Work in Progress	
45	WANI	BORI	BORI	C	22.52	2010712	1990605	11-11-2022	4	Sidisha Energy	9271593725	35		Work in Progress	
46	WANI	KALAMANA KH	KALAMANA KH	C	39.18	3514204	3514204	16-01-2023	9	Ku P T Akolwar	7770000722	51		Work in Progress	
47	WANI	KHANDLA	GOPALPUR (KHANDLA)	B	29.87	2668820	3042188	31-01-2023	6	A A There	9028897650	90	21.36	Work in Progress	
48	WANI	KOLGAON (S)	KOLGAON (S)	C	58.18	5205271	5205271	21-11-2022	12	D S Khade	9373793423	85	19.67	Work in Progress	
49	WANI	KRISHNAPUR	KRISHNAPUR	B	117.00	10333489	9765147	10-11-2022	15	Nadim Kadir Shaikh	8806333786	70	48.38	Work in Progress	
50	WANI	KUMBHARKHANI	KUMBHARKHANI	C	22.71	2027482	2007207	11-11-2022	4	Sidisha Energy	9271593725	70	12.44	Work in Progress	
51	WANI	MAHANKALPUR	MAHANKALPUR	C	49.34	4414117	4983538	18-10-2022	12	M T Sherje	8408881700	100	44.40	Scheme is completed	
52	WANI	MAREGAON (K)	KORAMBHI	C	48.17	4311030	4306762	31-01-2023	9	Imran Gafar Sheikh	9405881732	30		Work in Progress	
53	WANI	MOHORLI	MOHORLI	C	128.86	11303618	12112957	06-12-2022	15	P T Bodhe	7507739444	35		Work in Progress	
54	WANI	NAWARGAON	NAWARGAON (SAIDABAD)	C	29.41	2641722	2641722	21-11-2022	10	Nadim Kadir Shaikh	8806333786	65		Work in Progress	
55	WANI	PALSONI	PARSODA (PALSONI)	C	40.23	3599652	3456025	24-01-2023	9	R N Nakshane	9881410191	91	30.62	Work in Progress	
56	WANI	PARAMDOH	PARAMDOH	C	50.43	4510972	5097398	11-11-2022	12	V B Deshattiwar	9404050101	60		Work in Progress	
57	WANI	PARSODA	GODGAON	C	41.85	3747295	4233693	21-11-2022	10	V B Deshattiwar	9404050101	60		Work in Progress	
58	WANI	PETUR	SHIRGIRI	C	11.84	1056977	1046407	11-11-2022	4	Sidisha Energy	9271593725	10		Work in Progress	
59	WANI	SHELU KH	SHELU KH	C	62.15	5565303	6255401	11-11-2022	15	R S Wabhitkar	8999838744	76	31.64	Work in Progress	
60	WANI	SHIVANI (JH)	SHIVANI (JH)	C	67.51	5999200	6779096	11-11-2022	15	V B Deshattiwar	9404050101	85		Work in Progress	
61	WANI	WELABAI	Welabai (Abai)	C	23.81	2125017	2124804	31-01-2023	4	Olaras Corporation	9766931315	10		Work in Progress	
62	WANI	GOWARI (K)	GOWARI (K)	C	29.74	2663022	2636658	09-01-2023	10	Ku P T Akolwar	7770000722	65	14.46	Work in Progress	
63	WANI	KHANDLA	KHANDLA	B	38.78	3473331	3323978	26-12-2022	10	V S Bawane	9284781224	100	20.48	Scheme is completed	
64	WANI	VIRKUND	VITTHALNAGAR	C	35.69	3194696	3194696	25-01-2023	10	A Waddewar	7218794907	100	10.57	Scheme is completed	
65	WANI	BORI	MURTI	C	40.45	3633250	3989309	09-01-2023	9	R R Kasbe	9922491911	35	10.86	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
66	WANI	DHAKORI	DHAKORI	B	32.10	2867739	3150211	31-01-2023	7	R R Kasbe	9922491911	56	18.45	Work in Progress	
67	WANI	GOWARI (P)	GOWARI (P)	B	69.42	6213606	6825646	15-12-2022	15	V B Deshattiwar	9404050101	30		Work in Progress	
68	WANI	GOWARI (P)	PATHRI	C	30.43	2723863	2723591	31-01-2023	12	Imran Gafar Sheikh	9405881732	30	4.48	Work in Progress	
69	WANI	PATHARPUR	PATHARPUR	C	59.64	5356606	5956546	15-12-2022	15	V M Jiddewar	9405150100	70		Work in Progress	
70	WANI	PUNWAT	PUNWAT (NAWEGAON)	C	21.04	1785037	1785037	02-01-2023	10	A B Yesekar	9960579276	51		Work in Progress	
71	WANI	PURAD (P)	PURAD (P)	C	67.11	6000506	6594556	15-12-2022	15	V B Deshattiwar	9404050101	52		Work in Progress	
72	WANI	SHINDOLA	SHINDOLA	B	105.48	9452494	8771914	23-12-2022	15	S U Samdurkar	9822462975	88	79.69	Work in Progress	
73	WANI	VIRKUND	DONGARGAON	C	42.10	3766078	4216124	31-01-2023	10	Parvez K Pathan	9422922235	51		Work in Progress	contractor issue due to delayed in mobilisation of manpower from contractor
74	WANI	WADJAPUR	WADJAPUR (WADJAPUR POD)	C	9.97	876824	890218	31-01-2023	4	Kiran Industries	7887994517	10		Work in Progress	
75	WANI	BHANDEWADA	BODAD BK	B	23.49	2103777	2398095	31-01-2023	5	L A Lanjewar	8788827789	51		Work in Progress	
76	WANI	CHANAKHA	CHANAKHA	B	36.85	3295553	3620165	31-01-2023	9	R R Kasbe	9922491911	65	7.67	Work in Progress	
77	WANI	LALGUDA	LALGUDA	B	339.84	30570077	34522788	16-11-2022	15	A G Jagtap	9890188910	80	273.67	Work in Progress	
78	WANI	MANKI	MANKI	B	93.60	8361902	9030854	25-01-2023	12	D C Satpute	9822642005	35		Work in Progress	
79	WANI	MOHADA	MOHADA	B	99.25	8603811	8388716	31-01-2023	10	V V Kagane	9421149279	100	84.18	Scheme is completed	
80	WANI	PURAD (N)	PURAD (N)	C	67.34	5466497	5111175	31-01-2023	15	Nadim Kadir Shaikh	8806333786	65		Work in Progress	
81	WANI	SHEWALA	SHEWALA	B	23.66	2119955	2329831	31-01-2023	5	V P Nikhade	9765130150	30		Work in Progress	
82	WANI	SUKNEGAON	SUKANEGAON	B	96.34	8528043	9635836	31-01-2023	12	Bin Doud Construct	9970878080	76	36.68	Work in Progress	
83	WANI	TAKALI	TAKALI	B	11.18	1005497	1136212	31-01-2023	7	R V Kucheriya	9970105152	100	10.18	Scheme is completed	
84	WANI	VIRKUND	NAVEGAON	B	44.28	3964010	3678998	31-01-2023	6	A W Pawar	9881268423	26		Work in Progress	
85	WANI	VIRKUND	VIRKUND	B	31.24	2650680	2478386	04-01-2023	10	Nadim Kadir Shaikh	8806333786	90	10.56	Work in Progress	
86	WANI	WELABAI	WELABAI	B	38.34	3439117	3776150	09-01-2023	9	R R Kasbe	9922491911	90	29.13	Work in Progress	
87	WANI	YENAK	YENAK	B	34.11	3050160	3352126	31-01-2023	6	V P Nikhade	9765130150	60		Work in Progress	
88	WANI	BHANDEWADA	BHANDEWADA	B	44.51	3984711	3702195	31-01-2023	6	A W Pawar	9881268423	35		Work in Progress	New ESR land is given but danpatr not received from GP
89	WANI	BORDA	BORDA	B	126.71	11323807	10870855	31-01-2023	12	M T Sherje	8408881700	80	62.96	Work in Progress	
90	WANI	CHIKHALGAON	CHIKHALGAON	B	349.91	29404684	32036403	19-01-2023	15	R L Bolenwar	9890693802	60	95.37	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
91	WANI	GHONSA	GHONSA	B	97.80	8748026	9621954	23-12-2022	12	M T Sherje	8408881700	78	60.92	Work in Progress	
92	WANI	KAYAR	KAYAR	B	66.64	4572073	4247913	31-01-2023	6	A W Pawar	9881268423	40	8.43	Work in Progress	
93	WANI	MENDHOLI	MENDHOLI	B	44.56	3999377	3715821	31-01-2023	6	A W Pawar	9881268423	51	10.14	Work in Progress	
94	WANI	NAIGAON KH	NAIGAON KH	B	62.66	5597099	6380133	31-01-2023	8	Shrikrishna Hingasp	7798205565	90	35.64	Work in Progress	
95	WANI	NAWARGAON	NAWARGAON	B	22.87	2047745	2334225	31-01-2023	5	L A Lanjewar	8788827789	5		Work in Progress	
96	WANI	NIWALI	NIWALI	B	25.72	2306839	2284001	31-01-2023	5	D S More	9096896204	45	6.89	Work in Progress	
97	WANI	PALSONI	PALSONI	B	59.70	5340695	6034451	31-01-2023	15	A V Borkar	8805512909	52	10.44	Work in Progress	
98	WANI	PATHARPUR	WADHONA PILKI	B	21.46	1919251	2187754	31-01-2023	5	Irshad M Pathan	9403607323	35		Work in Progress	
99	WANI	RAJUR{CT}	RAJUR{CT}	B	130.34	11666898	12576916	31-01-2023	15	P R Agrawal	9422867091	35		Work in Progress	
100	WANI	RANGANA	RANGANA	B	29.83	2676207	3024114	31-01-2023	6	R V Kucheriya	9970105152	100	21.02	Scheme is completed	
101	WANI	RASA	RASA	B	126.28	11304391	10501779	31-01-2023	12	H R Sardar	9921814007	80	50.75	Work in Progress	
102	WANI	SAKHARA (D)	SAKHARA (D)	B	30.93	2763159	3149725	31-01-2023	6	L A Lanjewar	8788827789	65		Work in Progress	
103	WANI	SAWARLA	SAWARLA	B	55.99	5001162	5650813	31-01-2023	8	Shrikrishna Hingasp	7798205565	90	29.45	Work in Progress	
104	WANI	SONEGAON	SONEGAON	B	47.83	4281353	4043737	20-01-2023	9	S A Agrawal	9422163412	26		Work in Progress	
105	WANI	UMARI	UMARI	B	22.86	2049166	2335844	31-01-2023	6	Irshad M Pathan	9403607323	90	7.15	Work in Progress	
106	WANI	WADGAON (TIP)	WADGAON (TIP)	B	57.42	5172036	5120832	16-01-2023	9	R S Wabhitkar	8999838744	80	23.39	Work in Progress	
107	WANI	WANJARI	WANJARI	B	34.97	3130273	3552860	31-01-2023	6	Prisha Const	7066666997	76	14.89	Work in Progress	
108	WANI	YENAK	Yenak (Hanumannagar)	C	56.54	5060712	5718605	17-12-2022	12	M T Sherje	8408881700	72	25.70	Work in Progress	
109	WANI	ZOLA	ZOLA	B	40.49	3648926	4159411	31-01-2023	6	Shrikrishna Hingasp	7798205565	52	6.08	Work in Progress	
110	WANI	CHILAI	AMLON	B	14.06	1257897	1243431	16-01-2023	5	R V Kucheriya	9970105152	30	3.64	Work in Progress	
111	WANI	CHILAI	CHILAI	B	21.99	1966324	1935845	20-01-2023	7	R V Kucheriya	9970105152	55	3.65	Work in Progress	
112	WANI	GANESHPUR	GANESHPUR	B	154.82	13828501	13553313	20-01-2023	15	A V Borkar	8805512909	75	42.32	Work in Progress	
113	WANI	PIMPRI (KAYAR)	PIMPRI (K)	B	28.67	2580523	2915733	31-01-2023	5	Shrikrishna Hingasp	7798205565	45	5.10	Work in Progress	
114	WANI	PUNWAT	PUNWAT	B	70.22	6301153	6921817	31-01-2023	8	V B Deshattiwar	9404050101	80		Work in Progress	
115	WANI	SAWANGI	SAWANGI	C	45.67	4080522	3668389	31-01-2023	6	D S More	9096896204	56	12.02	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
116	WANI	TEJAPUR	TEJAPUR	B	29.08	2597896	2571917	31-03-2023	5	A S Watekar	9623242178	76	7.71	Work in Progress	
117	WANI	WAGDARA	Wagdara	B	44.23	3959489	3959489	31-01-2023	6	Prisha Const	9028897650	75	20.05495	Work in Progress	
118	WANI	WAGDARA	Wagdara (Wagdara New)	C	45.18	4042303	4042303	25-01-2023	9	K V There	9028897650	50	11.89	Work in Progress	
119	WANI	SAKHARA (D)	Sakhara (D) (Kolam Pod)	C	24.98	2230629	2230406	31-01-2023	4	Olaras Corporation	9766931315	50		Work in Progress	
120	WANI	Wadgaon (Wagdara)	Wadgaon (Waghdara)	C	32.41	2746101	2361646	06-03-2024	8	Kunal Chavhan		5		Work in Progress	
total For	WANI				6418.49								2205.88		
YAVATMAL TALUKA															
1	YAVATMA	WAGADA	SAIKHEDA KH	C	7.89	758515	735759.6	10-03-2022	3	Sankalp Enterprises	9370997362	100	6.82	Scheme is completed	
2	YAVATMA	CHOUDHARA	BARBADA	B	32.23	2705228	3054202	12-09-2022	10	K M Thote	9423432580	80	19.77	Work in Progress	
3	YAVATMA	CHINCHGHAT	CHINCHGHAT	B	87.48	7449863	8101726	01-08-2022	18	A J Bramhankar	7798339993	40		Work in Progress	
4	YAVATMA	KITA	KITA	B	54.21	4687562	5155849	22-06-2022	18	R G Sarokh	7057021567	70	64.22	Work in Progress	
5	YAVATMA	TEBHURNI	JAMBHULNI	C	30.90	2655413	2655147	13-09-2022	10	A D Khandare	9322911889	30		Work in Progress	
6	YAVATMA	ECHORI	ECHORI	C	65.14	5575342	6104442	16-06-2022	18	Rahul Ghuge	9175789819	85	44.47	Work in Progress	
7	YAVATMA	BORJAI	DIGHORI	B	61.11	5237410	5755914	06-06-2022	18	A V Gaikwad	8378898498	85	47.73	Work in Progress	
8	YAVATMA	UMARTHA KH	UMARTHA KH	B	60.89	5214257	5709090	16-06-2022	18	Rahul Ghuge	9175789819	95	54.24	Work in Progress	
9	YAVATMA	GHATANA	GHATANA	B	67.60	5709169	6256107	15-07-2022	18	V Rao Gade	9422869866	100	44.63	Scheme is completed	
10	YAVATMA	GHODKHINDI	PANDHARI	B	44.30	3807510	4186357	01-08-2022	18	A J Bramhankar	7798339993	100	35.95	Scheme is completed	
11	YAVATMA	PIMPARI (BUTI)	PIMPRI (BUTI)	B	53.45	4480537	4915149	13-06-2022	18	M R Nalamwar	9422165223	80	26.01	Work in Progress	
12	YAVATMA	RAMNAGAR (YAWALI)	RAMNAGAR (YAWALI)	B	82.90	7126345	7746337	13-06-2022	18	R U Nalamwar	9422165223	88	50.16	Work in Progress	
13	YAVATMA	ROHTEK	RAMGAON	C	38.48	3278687	2984588	27-01-2023	9	S A Agrawal	9422163412	20		Work in Progress	
14	YAVATMA	UMARTHA KH	NARKUND	C	54.94	4306471	4284939	15-12-2022	12	Shrikrishna Hingasp	7798205565	100	31.19	Scheme is completed	
15	YAVATMA	WAI (HATOLA)	HATOLA	C	86.53	6677505	7538903	13-12-2022	15	Safety Science Techn	7588189289	60		Work in Progress	
16	YAVATMA	AKOLA BAZAR	AKOLA BAZAR	B	52.43	4367844	4891985	16-11-2022	15	A J Bramhankar	7798339993	46		Work in Progress	
17	YAVATMA	BARAD	BARAD	B	46.18	3838138	4337095	05-09-2022	12	Akash Mohale	9307274793	100	41.28	Scheme is completed	
18	YAVATMA	BHISANI	Bhisani (Marthand)	C	29.23	2515504	2764539	08-07-2022	18	H R Sardar	9921814007	70	9.95	Work in Progress	
19	YAVATMA	BORGAON	BORGAON	C	80.20	6170503	5732397	16-01-2023	15	Rahul Ghuge	9175789819	35	5.69	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
20	YAVATMA	CHANDAPUR	WARUD (IZ)	B	56.99	4885854	5516219	30-11-2022	12	R G Nalge	7020309056	92	13.79	Work in Progress	
21	YAVATMA	CHINCHBARDI	CHINCHBARDI	B	51.56	4410770	4410770	05-09-2022	12	A V Bangar	9/8605727324	55	12.89	Work in Progress	
22	YAVATMA	DORLI	DORLI	B	70.10	5854889	6408176	25-07-2022	18	R M Jain	9422550001	76	46.83	Work in Progress	
23	YAVATMA	KAMATHWADA	KAMATHAWADA	B	45.99	3825263	4353914	15-09-2022	12	Pankaj Pandharkar	8928298848	81	35.03	Work in Progress	
24	YAVATMA	KHAIRGAON	KHAIRGAON	B	35.53	2931396	3334756	15-09-2022	12	Pankaj Pandharkar	8928298848	62	10.19	Work in Progress	
25	YAVATMA	MURZADI (LAL)	MURZADI (LAL)	B	74.78	6450288	7224322	17-10-2022	15	R S Hushe	9657470965	10	1.92	Work in Progress	
26	YAVATMA	PIMPRI (PANDHURNA)	PIMPRI (PANDHURNA)	C	56.89	4573270	5133496	15-12-2022	15	Syed Wasim Syed La	8275164095	52		Work in Progress	
27	YAVATMA	RAMWAKDI	DHARAMGAON	B	61.90	5310531	5310531	30-09-2022	15	Helal M Nasiruddin	9096591117	60	21.85	Work in Progress	
28	YAVATMA	RAMWAKDI	RAMWAKDI	C	52.93	4089030	4048549	09-01-2023	12	Helal M Nasiruddin	9096591117	40	6.88	Work in Progress	
29	YAVATMA	RUI	RAMNAGAR (RUI)	B	78.90	6665693	7531567	18-10-2022	15	Akash Mohale	9/9307274793	65	34.18	Work in Progress	
30	YAVATMA	WAI (RUI)	WAI (RUI)	B	43.14	3576375	3930436	31-01-2023	8	Akash Mohale	9/9307274793	30		Work in Progress	
31	YAVATMA	ASOLA	ASOLA	B	53.15	4567413	5126921	12-09-2022	12	Viththalkripa Const	9767073780	40	7.21	Work in Progress	
32	YAVATMA	BECHKHEDA	BECHKHEDA	B	86.84	7361899	8046556	22-07-2022	18	S U Samdurkar	9822462975	47	47.25	Work in Progress	
33	YAVATMA	BORI GOSAVI	RAMNAGAR (BORI)	B	41.63	3615222	4084839	18-10-2022	12	Akash Mohale	9/9307274793	72	18.41	Work in Progress	
34	YAVATMA	CHINCHBARDI	PIMPRI (IZ)	C	29.61	2562469	2463045	16-01-2023	7	R N Nakshane	9881410191	100	15.00	Scheme is completed	
35	YAVATMA	YELABARA	BALAJI NAGAR	B	57.32	4821931	5441549	31-10-2022	15	Syed Wasim Syed La	8275164095	80	27.89	Work in Progress	
36	YAVATMA	DAHELI	DAHELI	B	17.41	1513072	1429853	31-01-2023	5	Ku S M Gajbihiye	9922703247	100	5.95	Scheme is completed	
37	YAVATMA	DAHELI	SUKALI	B	37.48	3127722	3531198	12-09-2022	10	K M Thote	9423432580	70	18.47	Work in Progress	
38	YAVATMA	DHANORA (AK)	DHANORA (AK)	B	58.29	4910348	4910348	01-08-2022	15	A V Bangar	9/8605727324	55	31.02	Work in Progress	
39	YAVATMA	JAMB	JAMB	B	99.30	8423234	9585640	19-08-2022	16	A G Sardar	8551006665	50	16.95	Work in Progress	
40	YAVATMA	KHARAD BK	KHARAD BK	B	39.50	3417964	3838374	26-09-2022	10	Akash Mohale	9/9307274793	30		Work in Progress	
41	YAVATMA	MANPUR	MANPUR	B	44.41	3848708	3810220	26-07-2022	18	C R Dudhe	9403403361	100	16.08	Scheme is completed	
42	YAVATMA	MHASOLA	MHASOLA	B	50.44	4318275	4749671	29-09-2022	12	A J Bramhankar	7798339993	75	6.28	Work in Progress	
43	YAVATMA	SAKUR	SAKUR	B	43.00	3641058	4112575	26-09-2022	12	Akash Mohale	9/9307274793	75	29.76	Work in Progress	
44	YAVATMA	AKAPURI	GANESHPUR	B	35.34	3170888	3551395	07-11-2022	10	C R Dudhe	9403403361	100	26.29	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
45	YAVATMA	BORI GOSAVI	VASANTNAGAR (BORI)	B	32.49	2911243	2911243	11-11-2022	10	K G Nalge	9518952330	100	14.63	Scheme is completed	
46	YAVATMA	KAREGAON	KAREGAON	B	67.41	5911637	6680150	25-11-2022	15	Pankaj Pandharkar	8928298848	73	43.63	Work in Progress	
47	YAVATMA	KHANGAON	KHANGAON	B	45.94	4107621	4639558	18-10-2022	12	Akash Mohale	9307274793	45	19.31	Work in Progress	
48	YAVATMA	ROHTEK	DUDHANA	B	28.33	2442541	2440098	31-01-2023	5	Imran Gafar Sheikh	9405881732	45	5.04	Work in Progress	
49	YAVATMA	BARAD TANDA	BARAD TANDA	B	41.66	3596472	4064013	04-10-2022	10	A S Mantri	9226665555	52	15.21	Work in Progress	
50	YAVATMA	DHAMANI	DHAMANI	B	37.26	3349445	3600318	04-10-2022	12	Nageshwar Const	9853873888	50	3.06	Work in Progress	
51	YAVATMA	KAPARA	KAPARA	B	123.18	10886230	10886230	16-09-2022	15	R S Hushe	9657470965	50	29.13	Work in Progress	
52	YAVATMA	KHANGAON	JAMDOH	B	51.62	4634674	4634210	21-09-2022	12	R G Sarokh	7057021567	20	5.64	Work in Progress	
53	YAVATMA	LONI	LONI	B	51.50	4482181	4817896	04-10-2022	12	Nageshwar Const	9853873888	70	5.70	Work in Progress	
56	YAVATMA	MURZADI (CHINCH)	MURZADI (CHINCH)	B	111.75	9913941	11202753	11-11-2022	15	S J Sharma & Sons	9421844774	82	22.67	Work in Progress	
57	YAVATMA	ROHTEK	WAKI (DUDHANA)	B	57.00	4971230	5343575	04-10-2022	15	Nageshwar Const	9853873888	55	18.35	Work in Progress	
58	YAVATMA	RUI	RUI	B	93.19	8202180	9228273	05-12-2022	12	A R Agrawal	9890888939	55		Work in Progress	
59	YAVATMA	CHINCHGHAT	WADNER	B	16.86	1517962	1502934	21-10-2022	10	N P Chanhujwar	8446528002	100	4.96	Scheme is completed	
60	YAVATMA	CHOUDHARA	CHOUDHARA	B	59.54	5253496	5925943	05-12-2022	12	K M Thote	9423432580	72	28.91	Work in Progress	
61	YAVATMA	CHOUDHARA	KHAROLA KH	B	9.42	850869	842360	17-10-2022	10	R G Sarokh	7057021567	70	1.61	Work in Progress	
62	YAVATMA	KINHI	KINHI	B	174.48	15364251	17292465	11-11-2022	15	S J Sharma & Sons	9421844774	72	71.07	Work in Progress	
63	YAVATMA	KOLAMBI	KOLAMBI	B	54.90	4768189	4768189	21-10-2022	12	Syed Wasim Syed La	8275164095	55	11.77	Work in Progress	
64	YAVATMA	ROHTEK	ROHATEK	B	54.75	4898917	4849438	15-11-2022	12	Rahul Ghuge	9175789819	40	19.78	Work in Progress	
65	YAVATMA	SALOD	SALOD	B	81.79	7182030	7763774	11-11-2022	15	A S Mantri	9226665555	57	23.33	Work in Progress	
66	YAVATMA	SAWARGAD	SAWARGAD	B	89.32	7856868	7402033	21-10-2022	15	A J Bramhankar	7798339993	45	27.32	Work in Progress	
67	YAVATMA	TIWASA	JAMBWADI	B	97.06	8414132	9507128	07-11-2022	15	V R Khare	9422165720	40	16.80	Work in Progress	
68	YAVATMA	LASINA	TEKADI	B	37.93	3206506	3067664	15-12-2022	10	Bin Doud Construct	9970878080	58	15.07	Work in Progress	
69	YAVATMA	TIWASA	TIWASA	B	146.49	11267802	10392294	26-12-2022	15	S J Sharma & Sons	9421844774	60	53.91	Work in Progress	
70	YAVATMA	YELABARA	YELABARA	B	48.08	4165204	3944448	15-12-2022	12	A D Dakhore	9922596671	85	22.86	Work in Progress	
71	YAVATMA	CHANDAPUR	CHANDAPUR	B	44.82	4006741	3784366	27-01-2023	9	S A Agrawal	9422163412	35		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
72	YAVATMA	LASINA	LASINA	B	15.83	1202575	1106369	13-01-2023	5	S L Varhate	9767801460	82	5.14	Work in Progress	
73	YAVATMA	BHAMB	BHAMB	B	78.68	6462297	6051941	25-01-2023	12	A D Dakhore	9922596671	16	2.31	Work in Progress	
74	YAVATMA	BHARI	BHARI	B	47.71	4047093	3809123	27-01-2023	9	Rahul Ghuge	9175789819	30	2.50	Work in Progress	
75	YAVATMA	BHOYAR	BHOYAR	B	11.63	989158	898551	31-01-2023	5	V S Bawane	9284781224	40		Work in Progress	
76	YAVATMA	BOTHBODAN	BOTHBODAN	B	89.87	7641435	6923140	30-01-2023	12	Ku D N Sanap	9822077399	60	17.41	Work in Progress	
77	YAVATMA	DHANORA (BOTH)	DHANORA BOTH	B	74.42	6359676	6073490	25-01-2023	12	Akash Mohale	9307274793	32	10.97	Work in Progress	
78	YAVATMA	GAHULI (HETI)	GAHULI HETI	B	68.73	5858683	5521809	31-01-2023	8	A D Dakhore	9922596671	30	0.00	Work in Progress	
79	YAVATMA	GODHANI	GODHANI	B	15.67	1332031	1258103	20-01-2023	5	S A Agrawal	9422163412	30		Work in Progress	
80	YAVATMA	KARLI	KARLI	B	54.40	4629077	4578157	31-01-2023	6	Syed Wasim Syed La	8275164095	45	7.36	Work in Progress	
81	YAVATMA	MANJARDA	MANJARDA	B	43.08	3679364	3392889	31-01-2023	6	A D Khandare	9322911889	32		Work in Progress	
82	YAVATMA	YAWALI	YAWALI	B	126.85	10813794	10575890	24-01-2023	15	R U Nalamwar	9422165223	76	43.29	Work in Progress	
83	YAVATMA	ZULI	ZULI	B	67.08	5707594	6506086	31-01-2023	8	K G Nalge	8806324233	80		Work in Progress	
84	YAVATMA	AKAPURI	AKAPURI	B	124.97	10612727	9552515	24-01-2023	12	Ku D N Sanap	9822077399	30	8.66	Work in Progress	
85	YAVATMA	ARJUNA	ARJUNA	B	78.94	6725835	6241574	24-01-2023	12	Ku D N Sanap	9822077399	15	1.37	Work in Progress	
86	YAVATMA	KHAIRGAON	KHAIRGAON TANDA	B	40.98	3420338	3110797	31-01-2023	9	A W Pawar	8928298848	75	20.26	Work in Progress	
87	YAVATMA	Shivani BK	Shivani BK	B	65.86	5722215	4989771	16-10-2023	8	Chetan Indoriya	9588689473	18	7.03	Work in Progress	
88	YAVATMA	Ghodkhindi	Ghodkhindi	B	60.08	5125303	4466701	16-10-2023	8	Chetan Indoriya	9588689473	8		Work in Progress	change in ESR AND WELL SPOT
89	YAVATMA	Dhanora Both	Bothgavhan	B	69.11	5709723	4981733	31-10-2023	8	Chetan Indoriya	9588689473	40		Work in Progress	
90	YAVATMA	Borjai	Borjai	B	18.30	1550667	1550511	27-10-2023	4	Bhushan Sharma	7768893930	10		Work in Progress	
91	YAVATMA	Saykheda kh	Saykheda kh	B	22.30	1892284	1831730	31-10-2023	5	H. V. ELECTRICAL	9325055111	10		Work in Progress	CONTRACTOR NOT STARTED WORK
92	YAVATMA	Nakapardi	Nakapardi	B	21.10	1790096	1789916	27-10-2023	5	Bhushan Sharma	7768893930	18		Work in Progress	
93	YAVATMA	Parawa	Parawa	B	42.01	3380808	2856782	31-10-2023	5	KUNDAN IKHAR	8888111508	25		Work in Progress	
94	YAVATMA	Yevati	Yevati	B	42.36	3576559	3032564	10-10-2023	8	C. R.D INFRATECH		54		Work in Progress	
95	YAVATMA	Hivari	Hivari	B	72.20	6060487	5373833	16-10-2023	8	SUDHIR KATKADE	9698639999	50		Work in Progress	
96	YAVATMA	Hatgaon	Hatgaon	B	34.20	2979539	2681585	16-10-2023	8	Nrusingh Traders & Construction		38	4.78	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
97	YAVATMA	Kapara	Junona Heti	B	13.80	1198828	1307106	16-10-2023	5	Pande Electricals &	9420115392	5		Work in Progress	
98	YAVATMA	Warzadi	Warzadi	B	82.00	6909440	6021576	16-10-2023	8	Chetan Indoriya	9588689473	55	30.21	Work in Progress	
99	YAVATMA	Wadgaon (Polis Station)	Wadgaon (Polis Station)	B	41.90	3522370	3046497	31-10-2023	8	Chetan Indoriya	9588689473	30		Work in Progress	
100	YAVATMA	Tembhurni	Tembhurni	B	29.02	2464038	2130160	23-10-2023	5	Chetan Indoriya	9588689473	77		Work in Progress	
101	YAVATMA	Godhani	Shramik Nagar & Malani Nagar	B	94.60	7613481	6501151	31-10-2023	5	Dhiraj Govardhan D	8208727368	55	23.61	Work in Progress	
total For	YAVATMAL				5728.24								1531.26		
ZARI JAMNI TALUKA															
1	ZARI JAMNI	PIWARDOL	PIWARDOL	C	69.09	5921656	6478292	06-06-2022	18	S R Awathe	8484985730	85	57.90	Work in Progress	
2	ZARI JAMNI	BOPAPUR	BALAPUR	C	49.33	4346833	4346833	27-12-2022	10	P R Agrawal	9422867091	66	16.84	Work in Progress	
3	ZARI JAMNI	CHINCHGHAT	KHADAKDOH	C	78.89	6757492	7588663	12-09-2022	15	S R Awathe	8484985730	80	70.38	Work in Progress	
4	ZARI JAMNI	DABHADI	DABHADI	C	44.82	3831178	4185562	12-07-2022	18	K V There	9028897650	85	31.25	Work in Progress	
5	ZARI JAMNI	ZAMKOLA	JUNONI	C	70.28	6018046	6758266	12-09-2022	15	S R Awathe	8484985730	80	55.51	Work in Progress	
6	ZARI JAMNI	KHATERA	KHATERA	C	61.06	5352357	5828717	12-07-2022	18	K V There	9028897650	85	30.57	Work in Progress	
7	ZARI JAMNI	RAJUR	RAJUR	B	63.91	5481325	6204860	30-01-2023	12	A V Borkar	8805512909	60	21.06	Work in Progress	
8	ZARI JAMNI	CHIKHALDOH	BHIMNALA	C	89.76	6653789	7318503	29-12-2022	15	V B Deshattiwar	9404050101	70		Work in Progress	
9	ZARI JAMNI	DABHA	DABHA	B	62.32	5362353	6059459	21-09-2022	12	P D Gandhewar	8855836677	51		Work in Progress	
10	ZARI JAMNI	MANDAWA	MAHADAPUR	B	36.71	3137152	3136838	30-09-2022	12	K M Pancholi	9423392394	80	21.65	Work in Progress	
11	ZARI JAMNI	ARDHAVAN	SHEKAPUR	C	28.14	2418057	2393876	31-03-2023	5	A N Yengunwar	8007873833	10		Work in Progress	
12	ZARI JAMNI	CHIKHALDOH	CHIKHALDOH	C	34.60	2967813	2938432	31-01-2023	6	Imran Gafar Sheikh	9405881732	60		Work in Progress	
13	ZARI JAMNI	CHINCHGHAT	CHINCHGHAT	C	52.12	4451579	4451579	27-01-2023	6	R L Bolenwar	9890693802	60	7.61	Work in Progress	
14	ZARI JAMNI	KOSARA	DONGARGAON	B	26.15	2233443	2010322	31-01-2023	5	D S More	9096896204	50	3.77	Work in Progress	
15	ZARI JAMNI	NIMBADEVI	AMBEZARI KH	C	64.10	5553149	5414320	31-01-2023	12	M T Sherje	8408881700	80	41.78	Work in Progress	
16	ZARI JAMNI	PIMPRAD	PIMPRAD	B	25.92	2221182	2097906	23-12-2022	10	P B Yenpotulwar	8308587890	65	9.61	Work in Progress	
17	ZARI JAMNI	SINDHI WADHONA	SINDHI WADHONA	B	47.34	4044989	4044989	29-12-2022	12	P R Agrawal	9422867091	35	11.49	Work in Progress	
18	ZARI JAMNI	SUSARI	PENDHARI	B	70.98	6071486	6860779	07-10-2022	12	V M Jiddewar	9405150100	55		Work in Progress	
19	ZARI JAMNI	KHADAKI	KHADAKI	C	74.16	6258403	7122062	12-08-2022	18	H R Sardar	9921814007	100	60.81	Scheme is completed	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
20	ZARI JAMN	MANDAWA	MANDAWA	B	108.56	9269987	10475085	29-09-2022	15	S R Awathe	8484985730	70	59.21	Work in Progress	
21	ZARI JAMN	MARKI BK	MARKI BK	B	21.68	1845505	2103691	31-01-2023	5	P V Panchabudhe	9767026127(10		Work in Progress	
22	ZARI JAMN	SUSARI	SUSARI	B	23.92	2038889	1970994	31-01-2023	10	A N Yengunwar	8007873833	80	16.82	Work in Progress	
23	ZARI JAMN	PANDHARWANI	PANDHARWANI	C	24.15	2135737	2114380	11-11-2022	4	Sunstrok Technolog	8975321919	10		Work in Progress	
24	ZARI JAMN	MATHARJUN	MATHARJUN (CHICH POD)	C	23.96	2052748	2032221	11-11-2022	4	Pande Electricals &	9420115392	100	18.28	Scheme is completed	
25	ZARI JAMN	MATHARJUN	MATHARJUN (WADGAON POD)	C	24.45	2107322	2086249	11-11-2022	4	Pande Electricals &	9420115392	100	18.76	Scheme is completed	
26	ZARI JAMN	ZAMKOLA	YESAPUR	C	13.57	1169443	1157749	11-11-2022	4	Pande Electricals &	9420115392	100	11.58	Scheme is completed	
27	ZARI JAMN	ZAMKOLA	ZAMKOLA (ZAMKOLA POD)	C	15.29	1318221	1305039	11-11-2022	4	Pande Electricals &	9420115392	100	11.74	Scheme is completed	
28	ZARI JAMN	ARDHAWAN	MUCHI	C	14.75	1271897	1259178	11-11-2022	4	ECE India Energy	8668998567	21		Work in Progress	
29	ZARI JAMN	ARDHAWAN	KAMALPUR	C	14.81	1276612	1263846	11-11-2022	4	ECE India Energy	8668998567	30		Work in Progress	
30	ZARI JAMN	BHENDALA	SAWALI	C	11.99	1033297	1022964	11-11-2022	4	ECE India Energy	8668998567	48		Work in Progress	
31	ZARI JAMN	MATHARJUN	MATHARJUN (BIHADI POD)	C	14.31	1233219	1220887	11-11-2022	4	Pande Electricals &	9420115392	100	13.25	Scheme is completed	
32	ZARI JAMN	MULGAVHAN	MULGAVHAN (RENGA POD)	C	13.58	1170972	1159262	11-11-2022	4	ECE India Energy	8668998567	5		Work in Progress	
33	ZARI JAMN	KAMALWELI	KAMALWELI	B	27.94	2378243	2699306	31-01-2023	5	P V Panchabudhe	9767026127(5		Work in Progress	Existing well deepening is given in GSDA , but GP wants new source well apart from existing sources well, new GSDA issue from GSDA dept. and letter issue to the contractor to start the work
34	ZARI JAMN	UMARI	MUDHATI	B	13.23	1140571	1129165	11-11-2022	4	ECE India Energy	8668998567	60		Work in Progress	
35	ZARI JAMN	ADKOLI	GANESHPUR KH	C	11.15	994573	984627	11-11-2022	4	Rushika Marketing	9764022379	100	9.06	Scheme is completed	
36	ZARI JAMN	MANGALI	MANGALI	B	93.65	8372074	9394304	10-10-2022	15	V Sagar Rao Gade	9422869866	65	50.54	Work in Progress	
37	ZARI JAMN	MULGAVHAN	TEMBHI	B	68.12	6080718	6865131	29-09-2022	15	S R Awathe	8484985730	70	10.62	Work in Progress	
38	ZARI JAMN	NIMBADEVI	NIMBADEVI	B	90.97	8039491	9084625	11-11-2022	15	A G Sardar	8551006665	55	36.32	Work in Progress	
39	ZARI JAMN	SURLA	SURLA (ANANTPUR)	C	22.30	1990049	1970149	11-11-2022	4	Rushika Marketing	9764022379	80	12.38	Work in Progress	
40	ZARI JAMN	SURLA	SURLA (CHICH POD)	C	12.39	1106063	1095002	11-11-2022	4	Rushika Marketing	9764022379	100	9.85	Scheme is completed	
41	ZARI JAMN	SURLA	SURLA (SALAI POD)	C	11.98	1069068	1058377	11-11-2022	4	Rushika Marketing	9764022379	100	10.12	Scheme is completed	
42	ZARI JAMN	WEDAD	WEDAD	C	66.92	5985187	6757279	31-01-2023	10	N S Mhaske	8080761433	80	50.59	Work in Progress	
43	ZARI JAMN	SHIBALA	RAMPUR (SHIBALA)	B	24.76	2212266	2499861	07-10-2022	10	V B Deshattiwar	9404050101	80		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
44	ZARI JAMN	ADEGAON	ADEGAON	B	177.21	15703842	17745341	07-10-2022	15	A V Borkar	8805512909	80	64.08	Work in Progress	
45	ZARI JAMN	DABHADI	Dabhadi (Shiv Pod)	C	25.00	2231632	2209316	11-11-2022	4	Rushika Marketing	9764022379	100	19.88	Scheme is completed	
46	ZARI JAMN	MANDAWA	KODPAKHINDI	B	13.84	1246492	1184167	01-12-2022	7	S L Varhate	9767801460	66	7.46	Work in Progress	
47	ZARI JAMN	MATHARJUN	MATHARJUN	B	77.01	6724070	6313901	21-11-2022	10	P Vidyasagar Gade	9422869866	76	34.11	Work in Progress	
48	ZARI JAMN	MULGAVHAN	MULGAVHAN	B	36.76	3302859	3302859	11-11-2022	10	Sohel A Ayub Baig	9511633155	75	24.20	Work in Progress	
49	ZARI JAMN	YEDLAPUR	YEDALAPUR	B	37.80	3396488	3396488	05-12-2022	9	P D Gandhewar	8855836677	35		Work in Progress	
50	ZARI JAMN	ADKOLI	ADAKOLI	B	48.54	4349706	4732480	30-12-2022	10	V K Tupat	9921158411	100	43.65	Scheme is completed	
51	ZARI JAMN	AHERALLI	AHERALLI	B	98.76	9052841	8872689	27-12-2022	15	R L Bolenwar	9890693802	26		Work in Progress	
52	ZARI JAMN	DABHADI	WALLHASA	C	59.26	5312247	5604421	27-12-2022	15	V B Deshattiwar	9404050101	76	21.18	Work in Progress	
53	ZARI JAMN	UMARI	UMARI	B	35.55	3190184	3158601	27-12-2022	10	R L Bolenwar	9890693802	72		Work in Progress	
54	ZARI JAMN	BOPAPUR	BOPAPUR	B	24.92	2225406	2225183	31-01-2023	7	Imran Gafar Sheikh	9405881732	5		Work in Progress	
55	ZARI JAMN	DARA	DARA	B	12.91	1163011	1045547	23-12-2022	15	P B Yenpotulwar	8308587890	30		Work in Progress	
56	ZARI JAMN	NIMANI	NIMANI	B	16.71	1494828	1343850	24-01-2023	15	P B Yenpotulwar	8308587890	45		Work in Progress	
57	ZARI JAMN	ADKOLI	PAWANAR	B	14.24	1213700	1201684	04-01-2023	10	N R Kaipilyawar	9765701487	70		Work in Progress	
58	ZARI JAMN	ARDHAWAN	ARDHAWAN	B	53.60	4796586	5396159	31-01-2023	9	N M Mhaske	8080761433	85	42.98	Work in Progress	
59	ZARI JAMN	BHENDALA	BHENDALA	B	16.31	1466819	1393478	27-01-2023	7	S L Varhate	9767801460	55	4.87	Work in Progress	
60	ZARI JAMN	KHARBADA	CHALBARDI	B	20.89	1650348	1634010	03-01-2023	10	N R Kaipilyawar	9765701487	70		Work in Progress	
61	ZARI JAMN	MANGURLA BK	MANGURLA BK	C	38.53	3181795	3051023	16-01-2023	10	Y A Khade	8381000368	80	3.98	Work in Progress	
62	ZARI JAMN	MANGURLA BK	MANGURLA KH	C	48.66	4349860	4306361	31-03-2023	6	A N Yengunwar	8007873833	70	8.50	Work in Progress	
63	ZARI JAMN	MUKUTBAN	PIMPARWADI	C	45.14	3423108	3303299	26-12-2022	10	N A Kale	9404087538	70	18.87	Work in Progress	
64	ZARI JAMN	PATAN	PATAN	B	137.02	10909337	10286414	23-12-2022	15	A N Yengunwar	8007873833	60	12.68	Work in Progress	
65	ZARI JAMN	SHIBALA	RAJANI	B	34.50	2894991	2689157	16-01-2023	10	Y A Khade	8381000368	77	19.18	Work in Progress	
66	ZARI JAMN	TAKALI	DEMAD DEVI	B	46.43	3630688	3610719	03-01-2023	10	N R Kaipilyawar	9765701487	70	20.23	Work in Progress	
67	ZARI JAMN	WADHONA BANDI	WADHONA BANDI	B	54.59	4845922	4845437	31-01-2023	9	Imran Gafar Sheikh	9405881732	28	11.41	Work in Progress	
68	ZARI JAMN	WEDAD	GADEGHAT	C	24.65	2209454	2505521	31-01-2023	5	A W Pawar	9881268423	10		Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ Cost	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
69	ZARI JAMN	ZAMKOLA	ZAMKOLA	B	50.88	3898590	3877148	03-01-2023	10	N R Kaipilyawar	9765701487	90	33.96	Work in Progress	
70	ZARI JAMN	DHANORA	DHANORA	B	103.64	9269464	9221970	26-12-2022	12	R L Bolenwar	9890693802	65	8.56	Work in Progress	
71	ZARI JAMN	DHANORA	Dhanora (Gadeghat)	C	20.19	1818563	1818563	27-01-2023	7	A N Yengunwar	8007873833	22		Work in Progress	
72	ZARI JAMN	DIGRAS	DIGRAS	B	62.11	4216820	4216820	27-12-2022	9	N A Kale	9404087538	15		Work in Progress	
73	ZARI JAMN	GAWARA	GAWARA	B	41.25	3698743	3698743	26-12-2022	9	P B Yengulwar	8308587890	35		Work in Progress	
74	ZARI JAMN	GAWARA	Gawara (Lahangi Pod)	C	18.95	1698973	1629145	18-01-2023	7	Y A Khade	8381000368	100	16.81	Scheme is completed	
75	ZARI JAMN	HIRAPUR	HIRAPUR	B	98.85	8873888	8785157	26-12-2022	12	R L Bolenwar	9890693802	20		Work in Progress	
76	ZARI JAMN	HIWARA BARSA	KATALI BORGAON	B	37.19	3335991	3150843	30-01-2023	6	Bin Doud Construct	9970878080	50	4.34	Work in Progress	
77	ZARI JAMN	HIWARA BARSA	BOTONI	B	7.29	653032	653032	25-01-2023	5	A A Shrirale	9021715050	45		Work in Progress	
78	ZARI JAMN	HIWARA BARSA	HIWARA BARSA	B	6.76	605282	605282	25-01-2023	5	A A Shrirale	9021715050	30		Work in Progress	
79	ZARI JAMN	KAREGAON	KAREGAON	B	28.79	2577941	2938595	31-01-2023	6	P V Panchabudhe	9767026127	6		Work in Progress	
80	ZARI JAMN	KHARBADA	BIRSAPETH	B	34.81	3116173	3116173	27-12-2022	9	N A Kale	9404087538	45		Work in Progress	
81	ZARI JAMN	KHARBADA	KHARBADA	B	42.36	3794679	3794679	27-12-2022	9	N A Kale	9404087538	5		Work in Progress	
82	ZARI JAMN	KHARBADA	RAIPUR	B	14.32	1280810	1280810	29-12-2022	7	V B Deshattiwar	9404050101	50		Work in Progress	
83	ZARI JAMN	MATHARJUN	Matharjun (Gargoti Pod)	C	20.54	1846638	2096857	31-01-2023	5	P V Panchabudhe	Rahul Tapas)	26		Work in Progress	
84	ZARI JAMN	PANDHARWANI	MAJARA	B	21.95	1970275	2234292	31-01-2023	5	A W Pawar	9881268423	0		Work not Started	Manpower mobilisation delayed from contractor
85	ZARI JAMN	PIMPRAD	BAHILAMPUR	B	33.93	3040181	3040181	26-12-2022	9	P B Yengulwar	8308587890	55	12.48	Work in Progress	
86	ZARI JAMN	SHIBALA	Pachpohor (Umari Pod)	C	11.38	1016138	1016036	31-01-2023	4	Kiran Industries	7887994517	5		Work in Progress	
87	ZARI JAMN	TAKALI	TAKALI	B	22.33	1832822	1978531	31-01-2023	5	S S Muktawar	9422125595	0		Work not Started	ESR land is not finalized by GP ,Also new well is demanded by GP
88	ZARI JAMN	UMARI	PARSODI	B	13.92	1285104	1285104	29-12-2022	7	V B Deshattiwar	9404050101	0		Work not Started	Land issue for Borewell, danpatra is not provided by GP
89	ZARI JAMN	KOSARA	KOSARA	B	21.82	1950831	1926446	31-01-2023	5	A S Watekar	9623242178	20		Work in Progress	
90	ZARI JAMN	KHADAKI	Rampur (Khadaki)	C	13.44	1192520	1192401	31-01-2023	4	Olaras Corporation	9766931315	10		Work in Progress	
91	ZARI JAMN	MANDAVI	MANDAVI	B	92.30	8333181	8250683	31-01-2023	10	V V Kagane	9421489279	65		Work in Progress	
92	ZARI JAMN	SHIBALA	PACHPOHOR	B	23.62	2110825	2052777	16-01-2023	7	S R Kesharwani	9145570317	100	13.95	Scheme is completed	
93	ZARI JAMN	SHIBALA	SHIBALA	B	30.59	2734685	2461490	31-01-2023	5	D S More	9096896204	80	7.95	Work in Progress	

JAL JEEWAN MISION PROGRESS REPORT

Sr. No.	Taluka	Gram Panchayat	Scheme Village/Hab	Category B/C	TS Cost In Lac	BOQ COst	Agreement Cost	Work Order Date	Time Limit Months	Name of Contractor	Contact No	Physical Progress %	Financial Progress (Lakh)	Physical Work status	Remark/ Reasons for Not Started Work
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
94	ZARI JAMNI	YEDSHI	YEDASHI	B	11.21	1003568	991023	20-01-2023	5	R V Kucheriya	9970105152	75	3.40	Work in Progress	
95	ZARI JAMNI	DABHADI	DABHADI (WAR POD)	C	32.85	2935042	2782713	31-01-2023	5	A W Pawar	9881268423	36	10.81	Work in Progress	
96	ZARI JAMNI	MUKUTBAN	MUKUTBAN	B	199.86	16173857	18265137	16-01-2023	15	A G Jagtap	9890188910	40	13.41	Work in Progress	
97	ZARI JAMNI	Lingati	Lingati	B	34.50	2688506	2605162	31-10-2023	5	H. V. ELECTRICAL	9325055111	14		Work in Progress	
98	ZARI JAMNI	Lingati	Yeoti	B	27.34	2316588	2316356	27-10-2023	5	Bhushan Sharma	7768893930	5		Work in Progress	
99	ZARI JAMNI	Dorli (Dabha)	Dorli	C	49.77	4222438	4095764	06-03-2024	8	Dinesh Constructio	9881136134	55		Work in Progress	
Total For	ZARI JAMNI				4245.54								1262.27		